



R6 Infra
READY MIX CONCRETE AND BRICKS

DELIVERY CHALLAN

Plot No. 15, S.S. Villas,
Markandeya Nagar, Kapra,
Hyderabad, Telangana - 500 062.

D.C. No.:

To,

5317

M/s. GN ONE PO NO: - 20240422040

8-20240422037

70003

Date: 4/05/24

Vehicle No.: TS09VE0994

Thurakapally

S.No.	Grade	PARTICULARS	Qty.	Cum.	Value
1	M30	<u>MRN - 20240508027</u> INWARD Inward No: <u>4683</u> Dt: <u>04/5/24</u> MRN No: _____ Dt: _____ Received By: _____ Sign: <u>[Signature]</u>	<u>8m³</u>	<u>8m³</u>	<u>8mm6</u>

Receiver's Signature

CRESCENTIA LABS PVT LTD

For **R6 Infra**

Authorised Signatory

Company/ firm:	Crescentia Labs Pvt. Ltd.	Block No:	Northern block
Project:	GV ONE	Flat / Villa no:	col-6
Supplier:	R6 Infra(M30)	Slab no:	-
Requisition nos:	20240422037	A. Estimated quantity:	70m3
PO nos.:	20240422040	B. Requisition quantity:	70m3
Sign of Security	Sign of Admin	Sign of Project Manger	C. Actual quantity poured 28m3
		D. Difference (C-A)	42m3

Details of RMC pour												
Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured (Cum)	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	04-05-2024	10:00	10:11	10:43	8m3	5317	19,200	19,490	-290			
2	04-05-2024	14:00	14:08	14:36	6m3	5322	14,400	14,940	-540			
3	04-05-2024	16:40	16:50	17:19	6m3	5326	14400	15030	-630			
4	04-05-2024	12:09	12:20	13:57	8m3	5333	19200	19460	-260			
Total					28m3		33600	34430	-1720			

Remarks Balanced quantity to be delivered later

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weightment slips + pour reports + test reports + photographs at site.