

TELANGANA : 36AALCR0167P1ZS

(Engineer & Consultants)

BILL

Date: 24.07.2024

PO NO. 20240212017
Dt. 12-02-2024

S.No.	Description	UNIT	QTY	RATE SUPPLY	ERRECTION	AMOUNT SUPPLY	ERRECTION
1	Fabrication, testing and supplying of horizontal storage tanks as per CCOE, Norms conforming to IS-10987 -1992 of 15 KL capacity mild steel (tank dimensions 1.94 mtrs dia x 5.25 Mtrs length) Shell plate thk. 5mm & flat end plate thk. 8 mm MS quality sheet for both tanks as per IS-2062 with all standard appurtenances and mounting including 2 Nos 600 mm manhole with cover, lifting lugs, earthing bosses, 80mm fill Nozzle up to bottom of the tank, 50mm suction Nozzle, 50 NB Dip Nozzle upto bottom of the tank, 50 NB vent Nozzle and 80mm nozzle for level indicator 50mm nozzle for spare tank Pneumatic test (by Air compressor) at a pressure of 0.35 Kg/Cm ² as per CCOE, Norms at work shop after fabrication Note : After completion of testing apply two coats of primer (Red Oxide).	Nos	1	4,68,000	0	4,68,000	0
2	Supply 12mm thk. Aluminium Dip stick with calibrated chart for 15KL tank	Nos	1	5,000	0	5,000	0
3	Supply and welding of 150 Class MS flanges						
a	80 MM	Nos	2	2,000	700	4,000	1,400
b	50 MM	Nos	36	1,800	600	64,800	21,600
c	25mm	Nos	0	1,100	350	0	0
4	Making flange Joints including supply and fixing of 3mm thick non-metallic gaskets of champion make, nuts and bolts etc.						
a	80 MM	Nos	1	500	150	500	150
b	50 MM	Nos	18	450	150	8,100	2,700
c	25mm	Nos	0	300	100	0	0
5	Supply and fixing of Vertical NRV valve of 50mm Dia of Zoloto make	Nos	1	5,600	850	5,600	850
6	Supply and fixing of Cast Iron 'Y' type strainer of 50 mm dia of WJ make	Nos	1	11,000	1,100	11,000	1,100
7	Supply and welding of 50mm dia MS ball valves on suction/Delivery pipeline including supply and fixing of 3mm thick champion make gaskets, bolts and nuts etc						
a	50 MM	Nos	2	13,500	1,600	27,000	3,200
8	Supply and fixing of unloading wire braided rubber standard hose pipe with end fittings ,length of the pipe will be 3.6 mtr long with cam lock coupling.	No	1	33,000	1,000	33,000	1,000
9	Supply and fixing of permanite Oil packing for man hole covers of the tanks including nuts and bolts of IS Spec	Nos	2	4,000	950	8,000	1,900
10	Supply and Fixing of PV valves	Each	1	5,300	700	5,300	700
11	Supply and fixing of cam lock coupling of 80mm dia for Fill/unloading pipe - female	Each	1	3,500	600	3,500	600
12	Supply and erection of Malhar make Self Priming cum centrifugal bare shaft coupled pumpset, with maximum discharge flow of 9.2 lps and minimum discharge rate of 1.4 lps at v25m headsemi open impeller, standard gland packing, 3HP, 3 Phase, 1450RPM, 3.0HP, 2900 RPM with standard base frame	Each	1	1,35,000	6,500	1,35,000	6,500
	SUB TOTAL			30,00,050	15,350	7,78,800	41,700
	For RK PETRO SERVICES PRIVATE LIMITED						
	K. P. [Signature]						
	Managing Director						
				CONTD PAGE2			

Telangana: 36AALCR0167P1ZS

(Engineer & Consultants)

[illegible]

For RK PETRO SERVICES PRIVATE LIMITED

K. Ram Babu
(K.RAMBABU)
MANAGING DIRECTOR
RK PETRO SERVICES PVT LTD

Managing Director

SUB: Design, Fabrication, Supply of 1 x 15KL MS Horizontal tank, Supply of Centrifugal pump of 3HP Self priming pump coupled with FLP motor, Flow meter etc

PO No. 202402212017 Dt. 12.02.2024

S.No.	Description	QUANTITY
1	Design, Fabrication, testing and supplying of horizontal <u>storage tanks</u> as per CCOE, Norms conforming to IS-10987 -1992 of 15 KL capacity mild steel (tank dimensions 1.94 mtrs dia x 5.25 Mtrs length) <u>Shell plate thk. 5mm & flat end plate thk. 8 mm MS quality sheet for both tanks as per IS-2062</u> with all standard appurtenances and mounting including 2 Nos 600 mm manhole with cover, lifting lugs, earthing bosses,	1No
2	Supply 12mm thk. Aluminium Dip stick with calibrated chart for 15KL tank	1No
3	Supply and welding of 150 Class MS flanges	
a	80 MM	2Nos
b	50 MM	36 Nos
4	Making flange Joints including supply and fixing of 3mm thick non-metallic gaskets of champion make, nuts and bolts etc.	
a	80 MM	1 No
b	50 MM	18 Nos
5	Supply and fixing of Vertical NRV valve of 50mm Dia of Zoloto make	1 No
6	Supply and fixing of Cast Iron 'Y' type strainer of 50 mm dia of WJ make	1 No
7	Supply and welding of 50mm dia MS ball valves on suction/Delivery pipeline including supply and fixing of 3mm thick champion make gaskets, bolts and nuts etc	
a	50 MM	2 No
8	Supply and fixing of <u>unloading wire braided rubber standard hose pipe</u> with end fittings	1 No
9	Supply and fixing of permanite Oil packing for man hole covers of the tanks including nuts and bolts of IS Spec	2 No
10	Supply and Fixing of PV valves	1 No.
11	Supply and fixing of cam lock coupling of 80mm dia for Fill/unloading pipe - female	1 No
12	Supply and erection of Malhar make Self Priming cum centrifugal bare shaftb coupled pumpset, with maximum discharge flow of 9.2 lps and minimum discharge rate of 1.4 lps at v25m headsemi open impeller, standard gland packing, 3HP, 3 Phase, 1450RPM, 3.0HP, 2900 RPM with standard base frame	1 No
13	Supply and fixing of Mechanical Oval Gear flow meter of NST make, Model NST-RDOFM-050 Positive Displacement working principle, Flow range 2.4 TO 24 M3/H, Line size- 50mm dia with 150 class flanged end, MOC - Cast Iron, shaft - Hard stainless steel with 0.5% FSD, working pressure - 20 Bar. Any pedestal to be constructed to be done by M/s. Crescentia Labs Private Limited and installation by us.	1 No
14	Site visit for Preparation of Drawings, taking measurements of site, developing of lay out plan inline with District authorities and Petroleum and Explosives Safety Organisation norms. & Providing 25 sets of ammonia prints for Initial approval from PESO, NOC from Dist Authorities and Final License.	1 No
15	Consultancy, Providing drawings, guidance for completion of installation of tank and allied facilities	LS
16	Transportation of tank to your Work site including loading of tank at our work shop	1No.

K. Ramu

V. Ramu Reddy
19/1/24

SUB: Design, Fabrication, Supply of 1 x 15KL MS Horizontal tank, Supply of Centrifugal pump of 3HP Self priming pump coupled with FLP motor, Flow meter etc

PO No. 202402212017 Dt. 12.02.2024

S.No.	Description	QUANTITY
1	Design, Fabrication, testing and supplying of horizontal <u>storage tanks</u> as per CCOE, Norms conforming to IS-10987 -1992 of 15 KL capacity mild steel (tank dimensions 1.94 mtrs dia x 5.25 Mtrs length) <u>Shell plate thk. 5mm & flat end plate thk. 8 mm MS quality sheet for both tanks as per IS-2062</u> with all standard appurtenances and mounting including 2 Nos 600 mm manhole with cover, lifting lugs, earthing bosses,	1No
2	Supply 12mm thk. Aluminium Dip stick with calibrated chart for 15KL tank	1No
3	Supply and welding of 150 Class MS flanges	
a	80 MM	2Nos
b	50 MM	36 Nos
4	Making flange Joints including supply and fixing of 3mm thick non-metallic gaskets of champion make, nuts and bolts etc.	
a	80 MM	1 No
b	50 MM	18 Nos
5	Supply and fixing of Vertical NRV valve of 50mm Dia of Zoloto make	1 No
6	Supply and fixing of Cast Iron 'Y' type strainer of 50 mm dia of WJ make	1 No
7	Supply and welding of 50mm dia MS ball valves on suction/Delivery pipeline including supply and fixing of 3mm thick champion make gaskets, bolts and nuts etc	
a	50 MM	2 No
8	Supply and fixing of <u>unloading wire braided rubber standard hose pipe</u> with end fittings	1 No
9	Supply and fixing of permanite Oil packing for man hole covers of the tanks including nuts and bolts of IS Spec	2 No
10	Supply and Fixing of PV valves	1 No.
11	Supply and fixing of cam lock coupling of 80mm dia for Fill/unloading pipe - female	1 No
12	Supply and erection of Malhar make Self Priming cum centrifugal bare shaftb coupled pumpset, with maximum discharge flow of 9.2 lps and minimum discharge rate of 1.4 lps at v25m headsemi open impeller, standard gland packing, 3HP, 3 Phase, 1450RPM, 3.0HP, 2900 RPM with standard base frame	1 No
13	Supply and fixing of Mechanical Oval Gear flow meter of NST make, Model NST-RDOFM-050 Positive Displacement working principle, Flow range 2.4 TO 24 M3/H, Line size- 50mm dia with 150 class flanged end, MOC - Cast Iron, shaft - Hard stainless steel with 0.5% FSD, working pressure - 20 Bar. Any pedestal to be constructed to be done by M/s. Crescentia Labs Private Limited and installation by us.	1 No
14	Site visit for Preparation of Drawings, taking measurements of site, developing of lay out plan inline with District authorities and Petroleum and Explosives Safety Organisation norms. & Providing 25 sets of ammonia prints for Initial approval from PESO, NOC from Dist Authorities and Final License.	1 No
15	Consultancy, Providing drawings, guidance for completion of installation of tank and allied facilities	LS
16	Transportation of tank to your Work site including loading of tank at our work shop	1No.

K. Ramu

V. Ramu Reddy
19/12/24

Managing Director

GST Reg : 36AALCR0167P1ZS

RK PETRO SERVICES PRIVATE LIMITED

(Engineers & Consultants)

H.No. 1-65/494/498, Flat No.208, Hardhik Anmol Apartments,
Avenue-4,Road No.10, Guttala Begumpet,Kakatiya Hills, Madhapur,
HYDERABAD, R R District ,Telangana -50081

PAGE -2

13	Supply and fixing of Mechanical Oval Gear flow meter of NST make, Model NST-RDOFM-050 Positive Displacement working principle, Flow range 2.4 TO 24 M3/H, Line size- 50mm dia with 150 class flanged end, MOC - Cast Iron, shaft - Hard stainless steel with 0.5% FSD, working pressure - 20 Bar. Any pedestal to be constructed to be done by M/s. Crescentia Labs Private Limited and installation by us.	Each	1	1,75,000	7,800	1,75,000	7,800
14	Site visit for Preparation of Drawings, taking measurements of site, developing of lay out plan inline with District authorities and Petroleum and Explosives Safety Organisation norms. & Providing 25 sets of ammonia prints for Initial approval from PESO, NOC from Dist Authorities and Final License.	LS	1		45,593	0	45,593
15	Consultancy, Providing drawings, guidance for completion of installation of tank and allied facilities and commissioning activities	LS	LS		1,25,000	0	1,25,000
16	Transportation of tank to your Work site including loading of tank at our work shop	LS	!No		20,500		20,500
Net Total						9,53,800	2,40,593
Net Total (Supply + Erection)							11,94,393
CGST@9%							107495.37
SGST@9%							107495.37
Total amount including CGST & SGST							14,09,383.74
(In Words . Rupees Fourteen lakhs Nine thousand three hundred eighty four only)							14,09,384
Our GST REGISTRATION No.36AALCR0167P1ZS and PAN No.AALCR0167P.							
OUR BANKER DETAILS: Name of the Bank: HDFC HDFC BANK LTD, No. 40-1-129, GROUND FLOOR, MEAR BENZ CIRCLE, M.G.ROAD, VIJAYAWADA- 520008, A/C No. 50200059424668, IFSC Code: HDFC0000109							

K. Ram Babu
(K.RAMBABU)
MANAGING DIRECTOR
For RK PETRO SERVICES PRIVATE LIMITED
RK PETRO SERVICES PVT LTD
Managing Director

Purchase Order

Original

From Company:	Crescentia Labs Pvt Ltd	Delivery Location:	GV One
			Plot No.15-B, MN Park Phase-ISy No. 230 to 243Turkapally
			Hyderabad,Telangana,500078
			Ansari,04066335551
	GSTNO:36AADCB2608M1Z0		

Supplier Details												
RK Petro Services Private Limited Flat no- 208, Hardik Anmol Apartments Avenu-4, Road no-10, Kakatiya Hills, Madhapur,, Near-Masjid. Hyderabad, TG, 500081 GSTIN:36AALCR0167P1ZS K. Rambabu, 9490958037 rkpetro196@gmail.com						PO No	20240212017	Quote No	RKPSPL/09			
						PO Date	12 Feb 2024	Quote Date	10 Feb 2024			
						Supply Type	Purchase Order	Requisition Num	20240212012			
SNo.	Item Name	Qty	Rate	Dis%	Taxable Amount	GST%						Amount
						IGST%	CGST%	SGST%	IGST AMT	CGST AMT	SGST AMT	
1	EQPT2612-Equipment-High Speed Diesel Tank---Nos.	1.00	11,94,555.08	0%	11,94,555	0%	9%	9%	0	1,07,510	1,07,510	14,09,575
Addl Spec	Fabrication, testing, supply, and erection of 15KL ms hzl tank, Supply and erection of 3HP centrifugal pump coupled with FLP motor, Supply erection of mechanical flow meter.											
Total Amount ...									0	1,07,510	1,07,510	14,09,575
Rupees in words : Fourteen Lakhs Nine Thousand Five Hundred And Seventy Five Only.												

Terms and Conditions:-

Additional Specifications	Other details and works as per the attached quotation no RKPSPL/09, Dated 10-02-24
Tax :	Inclusive of GST and other taxes.
Delivery Date :	Within 45 days of PO and advance received.
Delivery Location :	As given above.
Transport:	Nil
Advance Paid :	Rs. 7,04,800/- by RTGS/NEFT(50% As advance payment)

Purchase Order

Original

Payment Terms :	40% after delivery and positioning of material at site, balance 10% to be released after completion of work.
Bill submission:	Proof of delivery & original invoice must be delivered to Second floor, Soham Mansion, M.G. Road, Secunderabad- 03.Do not send to site.
Other Terms:	We reserve the rights to reject the items if not as per the specifications.
Installation:	NA
Commissioning:	NA

Notes:

1. This is a digitally generated order and no signature is required.
2. In case the vendor is unable to accept the order and supply the material, they must intimate the same by email to purchase@modiproperties.com.
3. Vendors must obtain acknowledgment from site as proof of delivery (POD) on relevant document like DC, e-way bill, packing list, etc.
4. Vendor must send original invoices to our head office (HO) on the address mentioned above. Do not send the original invoices to sites or purchase division office. An acknowledgment on a copy of the invoice will be provided upon request at our HO.
5. We reserve the right to cancel this PO and seek refund of the advance paid in case of delay in delivery or items delivered are not as per specifications, including delivery of defective material.
6. Payment against delivery /installation shall only be made after receipt of original signed invoice at HO.