

Company/ firm:	Mehta&Modi Realty Kowkur LLP	Block No.:	CA
Project:	GHT	Flat / Villa no.:	Toward badminton court flooring work purpose.
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20241204024	A. Estimated quantity:	16 M3
PO nos.:	20241204048	B. Requisition quantity:	16 M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured
<i>[Signature]</i>	<i>[Signature]</i>	<i>[Signature]</i>	08 M3
		D. Difference (C-A)	08 M3

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1.	03.01.2025	09:53	10:53	11:13	08	1907	19200	19445	-			
Total:					08		19200	19445	-			
Remarks		As per quantity ordered 16 M3 consumed 8 M3.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at site.



SRI VENKATESHWARA WEIGH BRIDGE

Plot No. 3, J.J. Nagar, Yaprall, Alwal Mandal,
Medchal Dist., Telangana State.



FULLY ELECTRONIC & COMPUTERISED 80 TONNES WEIGH BRIDGE

SERIAL No.: 1445

VEHICLE No.: TS09UE 0996

GROSS : 31025 Kg.

DATE : 03/01/2025 TIME : 11:02

TARE : 11580 Kg.

DATE : 03/01/2025 TIME : 13:37

NETT : 19445 Kg.

150/-
Party's Signature

Weighment Charges

Operator's Signature

★ Our responsibility ceases once the vehicle leaves the platform.
వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.



SRI VENKATESHWARA WEIGH BRIDGE

Plot No. 3, J.J. Nagar, Yaprall, Alwal Mandal,
Medchal Dist., Telangana State.



FULLY ELECTRONIC & COMPUTERISED 80 TONNES WEIGH BRIDGE

SERIAL No.: 1445

VEHICLE No.: TS09UE 0996

GROSS : 31025 Kg.

DATE : 03/01/2025 TIME : 11:02

TARE : Kg.

DATE : TIME :

NETT : Kg.

150/-
Party's Signature

Weighment Charges

Operator's Signature

★ Our responsibility ceases once the vehicle leaves the platform.
వాహనము ప్లాట్‌ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

