

Company/ firm:	GV research center pvt ltd	Block No.:	2700 east side road concreting work.
Project:	Innopolis	Flat / Villa no.:	
Supplier:	R6 Infra	Slab no.:	
Requisition nos.:	20250510003	A. Estimated quantity:	135M3
PO nos.:	20250510017	B. Requisition quantity:	135M3
Sign of Security	Sign of Admin	C. Actual quantity poured	96M3
	Sign of Project Manager	D. Difference (C-A)	39M3

APPROVED BY
03 JUN 2025

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	31-05-2025	12:30	13:30	14:10	08m3	639	19200	19030	170			
2	31-05-2025	12:44	13:45	14:10	07m3	640	16800	16860				
3	31-05-2025	12:58	14:00	14:20	07m3	6284	16800	16890				
4	31-05-2025	13:08	14:10	14:50	07m3	6285	16800	16730	70			
5	31-05-2025	14:30	15:30	15:55	07m3	642	16800	16900				
6	31-05-2025	14:45	15:40	16:20	08m3	643	19200	19390				
7	31-05-2025	15:35	16:30	17:00	07m3	644	16800	16970				
8	31-05-2025	15:35	16:03	16:30	07m3	645	16800	17100				
9	31-05-2025	16:05	17:00	17:30	07m3	646	16800	17950				
10	31-05-2025	15:53	16:50	17:15	08m3	6288	19200	18390				
11	31-05-2025	16:15	17:20	17:50	08m3	647	19200	16970	2230			
12	31-05-2025	16:05	17:00	17:10	07m3	648	16800	16830				

13	31-05-2025	18:43	19:40	19:55	07m3	6292	16800	16770	30			
14	31-05-2025	20:15	21:10	21:35	01m3	650	2400	2560				
Total:					96M3		230400	229340	2500			
Remarks		As per purchase order 135M3 but consumed 96M3 only.										

Note: 1. Report to be sent on a daily basis to purchase@modiproperties.com and report-audit@modiproperties.com. 2. Report must be prepared during pour and not later. 3. Report must be sent within one working day. 4. Multiple report can be sent for one PO. 5. Weigh all vehicles. 6. 6 cubic meters vehicle should have a net weight of 14,110 kgs @ 2,400kgs/ m3. If the shortfall is more than 50 kgs per load purchase to debit supplier shortfall amount on pro-rata basis. 7. Site to calculate shortfall. 8. Maintain original report + weighment slips + pour reports + test reports + photographs at sit

