

Sl. No:- 1101

Scan ID :-

Rate ID:- RCC259

Company	AMTZ Medpolis Manufacturing unit 4554 Pvt.Ltd						Date	08-07-2025	
Project	AMTZ 4554 Pvt.Ltd						Approved By	Leela venkatesh	
Work Description	Anchoring of 20mm dia bars for the ducts strengthing works						Contractor	G.K. Concrete Tech	
Prepared By	QS HO								
Sl.no	Item head	Description	UOM	No's	Length	Quantity	Rate	Amount	Remarks
1	RCC works	Anchorage works							
		Slab 03_terrace lvl	No's	240	0.3	240	250	60,000	
						Total amount		60,000	
						Add GST @ 18%		10,800	
						Total Amount incl. GST		70,800	
Note:	1.Drilling of 25mm dia into a depth of 300 mmin RCC, Followed by cleaning and injecting HILTI RE500V4 Chemical and grouted 20mm dia rebars.								
	2. Labor charges only.								

SKU

1257

APPROVED BY
10 JUL 2025
SOHAM MODI