

CONSULTANT INSPECTION REPORT

MODI REALTY MALLAPUR LLP

5-4-187/3&4, II Floor, M.G. Road,
Secunderabad - 500 003.
Phone : +91 - 40 - 66335551

GULMOHAR RESIDENCY

Sy. No. 19, Mallapur,
Hyderabad - 500 076.
Phone : +91 91210 21818

Sl. No. **1002**

Date : 14/08/2019

Physical Soil Investigation:

Inspected foundation pit for retaining wall of
Block 'A'.

- (1) Soil strata is loose (- 8" from NGL. ~~pressure more~~)
elevate more to reach hard strata min 10" to 16".
Once reach hard strata proceed for P.C.C.
- (2) Check SBC and load capacity with the design values.
- (3) Block 'B' foundation P.C.C. can be started.
Soil depths checked and found satisfactory.

Engineer Sign. P. Srinivas

Date :

14/8/19.

Consultant Sign. A. Srinivas

Date :

14/08/2019