

CONSULTANT INSPECTION REPORT

MODI REALTY MALLAPUR LLP

5-4-187/3&4, II Floor, M.G. Road,
Secunderabad - 500 003.
Phone : +91 - 40 - 66335551

GULMOHAR RESIDENCY

Sy. No. 19, Mallapur,
Hyderabad - 500 076.
Phone : +91 91210 21818

Sl. No. **1003**

Date : 28/08/2019

[Inspection of Footings - Between the grids B/12-17
D-K/15-17.] Note-A.

Inspected footings along the grids mention above
and observed the following.

- (1) Footings and column's reinforcement is as per the drawings.
Size of the footings also correct as per structural
drawings.
- (2) Maintain clear cover for columns 1.5" on both sides
fabricate footing walls exactly @ the center of mainy and
provide cover as shown in the details.
- (3) Complete all shutter work and proceed for concreting

Engineer Sign.

Date :

Shivish
28/8/19.

Consultant Sign.

Mohammed Arshad
Date : 28/08/2019

CONSULTANT INSPECTION REPORT

MODI REALTY MALLAPUR LLP

5-4-187/3&4, II Floor, M.G. Road,
Secunderabad - 500 003.
Phone : +91 - 40 - 66335551

GULMOHAR RESIDENCY

Sy. No. 19, Mallapur,
Hyderabad - 500 076.
Phone : +91 91210 21818

Sl. No. **1004**

Date : 28/08/2019

Inspection of dowel holes in Sheet P.

- (1) Diameter of dowel holes is 25 mm - use 20 mm ϕ bars as dowel bars.
- (2) other footings drill holes of 20 mm ϕ $\rightarrow$ provide 16 mm ϕ dowels.
- (3) Whenever thin sheet of rock appears. remove the layer and start footing from the sheet/hard rock surface.
- (4) For level differences in rocks. pour pump concrete to level the surface by providing dowels of 16 mm ϕ .

Engineer Sign.

Date :

28/8/19.

Consultant Sign.

Mohammed Ashwath

Date : 28/08/2019