

S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
3218	26-05-2017	RMC	M20	SL INFRA	D	Slab	5	23-6-17	28		14.0	335.0	14.9	15.0	✓
3218	26-05-2017	RMC	M20	SL INFRA	D	Slab	5	3-6-17	8		14.0	340.0	15.1		
3218	26-05-2017	RMC	M20	SL INFRA	D	Slab	5	3-6-17	28		14.0	335.0	14.9		
3218	26-05-2017	RMC	M20	SL INFRA	D	Slab	5	23-6-17	28		20.0	455.0	20.2		✓
3218	26-05-2017	RMC	M20	SL INFRA	D	Slab	5	23-6-17	28		20.0	475.0	21.1	20.7	✓
3219	27-05-2017	RMC	M20	SL INFRA	B & C	staining wall	3-6-17	7			14.0	325.0	14.4		✓
3219	27-05-2017	RMC	M20	SL INFRA	B & C	staining wall	3-6-17	7			14.0	330.0	14.7	14.7	✓
3219	27-05-2017	RMC	M20	SL INFRA	B & C	staining wall	23-6-17	27			20.0	465.0	20.7		✓
3220	06-06-2017	RMC	M20	SL INFRA	D	VDF	Driveway	13-6-17	7		14.0	335.0	14.9		✓
3220	06-06-2017	RMC	M20	SL INFRA	D	VDF	Driveway	13-6-17	7		14.0	330.0	14.7	14.8	✓
3220	06-06-2017	RMC	M20	SL INFRA	D	VDF	Driveway	3-7-17	27		20.0	475.0	21.1		✓
3221	07-06-2017	Site mix	M25	Bikshapathi	D	Col	6	15-6-17	8		17.5	395.0	17.6	17.9	✓
3221	07-06-2017	Site mix	M25	Bikshapathi	D-26 to 28 ft	Col	6	5-7-17	28		25.0	575.0	25.6	25.4	✓
3221	07-06-2017	Site mix	M25	Bikshapathi	D-26 to 28 ft	Col	6	5-7-17	28		25.0	560.0	24.9		
3221	07-06-2017	Site mix	M25	Bikshapathi	D-26 to 28 ft	Col	6	5-7-17	28		25.0	580.0	25.8		

22/8/17