

RMC pour report

Company/ firm:	GVRC	Project:	INNOLPOLIS	A. Estimated quantity:	100 Cu Mtrs
Flat / Villa no.:	-	Block No.:	2727	B. Requisition quantity:	100Cu Mtrs
Column no.:	Column	PO Nos.	67509	C. Actual quantity poured:	60.5 Cu mtrs
Requisition nos.:	163015	Supplier:	NCL Industries Ltd	D. Difference (C-A):	39.5 Cu mtrs
Sign of security		Sign of Admin		Sign of Project manager	
Date	27.06.2020	Date	27.06.2020	Date	27.06.2020

Details of RMC pour

Sl. No	Date	Time	Quantity poured	De No. / Batch no.	Specified weight (@ 2,400 kgs per meter cube	Measured weight (kgs)	Short fall in weight in kgs	Inward no.	MRN No.
1.	01.06.20	13.00	6 cu mtrs	259	14,400 Kgs	14,830 Kgs	-	176	80011
2.	01.06.20	13.00	6 cu mtrs	260	14,400 Kgs	14,660 Kgs	-	177	80012
3.	03.06.20	10.00	6 .5cu mtrs	289	15,600 Kgs	15,370 Kgs	-	178	80013
4.	09.06.20	16.39	6 cu mtrs	367	14,400 Kgs	14,540 Kgs	-	181	80282
5.	10.06.20	18.45	6 cu mtrs	369	14,400 Kgs	13,990 Kgs	-410	183	80283
6.	09.06.20	16.45	6 cu mtrs	368	14,400 Kgs	14,540 Kgs	-	182	80284
7.	06.06.20	15.01	6 cu mtrs	340	14,400 Kgs	14,660Kgs	-	180	80285
8.	23.06.20	11.00	6 cu mtrs	625	14,400 Kgs	14,540Kgs	-	1492	80438
9.	23.06.20	14.00	6 cu mtrs	627	14,400 Kgs	14,650Kgs	-	1495	80436
10.	23.06.20	16.00	6 cu mtrs	628	14,400 Kgs	14,830Kgs	-	1497	80437
Total:			60.5cu mtrs						
Remarks:									

Note: 1. Report to be sent on completion of each slab or footing for a block or villa. 2. Report must be sent within one working day with relevant documents attached. 3. Weigh all vehicles. 4. 6 m cu vehicles weight less than 14,100 kgs - deduct amount in bill. 5. Calculate short fall in weight as per internal memo no. 912/70/b dated 10.09.2014. If short fall is within permissible limits, write shortfall as Nil. 6. Ensure that relevant totals are entered.

3. We are not responsible for the slump, loss of strength or quality of concrete.



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

COMPUTERISED 60M TONNES WEIGH BRIDGE

24
HOURS
SERVICE

SERIAL No.:

CHARGES RS.

150

GROSS 28100

TARE 13270

NETT 14830

VEHICLE No.:

Kgs.

DATE: 06-06-2007

TIME: 6:48

Kgs.

DATE: 06-06-2007

TIME: 20:53

Kgs.

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ఛార్జ్ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

COMPUTERISED 60M TONNES WEIGH BRIDGE

24
HOURS
SERVICE

SERIAL No.:

VEHICLE No.:

CHARGES Rs. 150

GROSS

Kgs.

DATE:

TARE

Kgs.

DATE:

NETT

Kgs.

MATERIAL:

INWARD

Inward No: TIME.

Dr: 23.6.20

MRIN No: 1437

Dr:

Received By:

Sign:

G.V. RESEARCH CENTERS PVT. LTD.
OPERATORS SIGNATURE

దాహనము ప్లాట్ పారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



NCL INDUSTRIES LIMITED

RMC DIVISION

Original For Recipient



REGD. OFFICE: NCL PEARL, 7th Floor, Near Rail Nilayam, S.D. Road,
Secunderabad - 500 026. Ph: 040-30120000 Fax: 040-29807871 CIN:L33130TG1979PLC002521

DELIVERY CHALLAN CUM TAX INVOICE

Works: NCL Industries Limited, SY.No.281(P) & Sy No 282(p), Rampally Village Keesara
Mandal, Medchal Dist., Telangana

GSTIN: 36AAACN7002L1ZJ

Vehicle No.: AP23Y5233

PO No.: 67509

Invoice No / Date : RM-2020-06-628 - 23/06/2020

Name of Recipient (Billed to)

RMCG0111 - GV RESEARCH CENTERS PRIVATE LIMITED

5-4-187/3&4, II nd Floor,, Soham Mansion, MG
Road,, SECUNDERABAD, HYDERABAD, INDIA,,

36 / Telangana

GSTIN/ Unique ID 36AAHCG4562D1ZP

Address of Delivery

Innopolis, Sy no-542, Genome
Valley,, Thurkapally,, Hyderabad, HYDERABAD, INDIA,,

GSTIN/ Unique ID

Whether tax is payable on reverse charge basis Y/N: N

Advance document No.

Place of supply (Place, State Name & Code):

POUR LOCATION		WALL / COLUMN / SLAB / FOUNDATION / OTHERS			
S.No.	Description of Goods/ Services	HSN of Goods / Services	Quantity in CUM	Rate Per CUM	Value of Supply
1	M-30 GRADE	38245010	6.00	3,601.70	21,610.17
Gross Value					21,610.17
Taxable Value of Supply					21,610.17
Taxes					Tax Rates
CGST					9.00 %
SGST					9.00 %
Total Taxes					3,889.83
Grand Total					25,500.00

Total Tax value (in words) Three Thousand Eight Hundred Eighty-Nine And Eighty-Three Paise Only

Total Invoice value (in words) Twenty-Five Thousand Five Hundred And Zero Paise Only

SPECIFIED TARGET SLUMP	W/C	MSA	MIN. ADM	MIN. CEM	CEMENT TYPE
100 +/- 25		20MM	PFA/GGBS		OPC/PPC/PSC
SITE ARRIVAL TIME	POUR START TIME	POUR END TIME	SITE DEP. TIME	PLANT ARRIVAL TIME	

Special Conditions: 1. You must ensure timely wetting and proper cover on the concrete surface before it dries and starts hardening i.e. before ponding for curing to avoid plastic shrinkage cracks. We will not be responsible for such cracks developed, if any, at site.

2. The Concrete shall be placed at the required location within 3 hours from the time of Batching. We are not liable for the failure of Concrete unloaded beyond 3 hours.

3. We are not responsible for the slump, loss of strength or quality of the concrete when water and/or other materials added at site by or at the request of customer.

Payment & Other Conditions: 1. Payment against this invoice should be made on or before due date. Failing which, will attract Interest @ 24% pa from the due date.

2. All Correspondence should be to our Hyderabad Office only.

3. Legal Jurisdiction is Courts of Hyderabad only.

Caution: Please warn concrete users to minimise contact with wet cement and wet concrete to avoid any risk of serious injury (e.g. wear soluble and protective clothing). If contact occurs, wash thoroughly, without any delay.

Certificate: Certified that the particulars given above are true and correct and the amount indicated represents the price actually charged and that there is no flow of additional consideration directly or indirectly from the buyer.

Received in Good Condition

For Ncl Industries Limited

Authorised Signatory

Seal & Signature of Customer

INWARD	
Inward No: 1457	Dt: 23.6.20
MRN No: 80437	Dt: 25/06/20
Received By:	Sign: [Signature]
G.V. RESEARCH	PVT. LTD.

Summary of batch reports - 1590

NAGARJUNA RMC

ICULARS

Note nr
00120135390

Customer code
416

Jobsite code
416

Truckmixer code
AP23Y5233

Cycles 6 Sub-cycle m3 1.00 Total m3 6.00

Disch.: 01

START

END

Date 6/23/20

Date 6/23/20

Time 15:15:56

Time 15:25:34

Nr. 423 Code: M-30 G V RESERCH

N 0 Formula type: Batch

Class: Resist cl.

Batch: Slump:

Formula name: G V RESERCH CENTERS PVT LTD

Type:

Consist:

Vol. mass:

Exp Cl:

Agg diam:

Code	Constituent name	UM	1 m3	Theor	%Moi	%Abs	Corr	Batched	Diff	Er%	Net/m3	Cns wat	Abs wat	
20MM	20MM	Kg	660	3960	0.00	M	0.00	3960	3941	-19	-0.5	657	0	0
SAND 1	SAND 1	Kg	770	4620	0.00	M	0.00	4620	4626	6	*0.1	771	0	0
10MM	10MM	Kg	440	2640	0.00	M	0.00	2640	2614	-26	-1.0	436	0	0
	Tot. agg.:	Kg	1870	11220				11220	11181	-39	-0.3	1864	0	0
CEMENT 2	CEMENT 2	Kg	70	420			420	414	-6	*-1.4	69			
CEMENT 3	CEMENT 3	Kg	290	1740			1740	1741	1	0.1	290			
WATER	WATER	Kg	175	1050			1050	1052	2	0.2	175			
ADDITIVE 1	ADDITIVE 1	Kg	1.50	9.00			9.00	9.06	0.06	0.7	1.51	8.96		
	Tot. mix:	Kg	2407	14439			14439	14397	-42		2400	8.97		

Water	Tot Cem.	2155	Cycle time (m.s)	09:39
Aggregate	0 W/C ratio	0.000	Plant cycle time (m.s)	01:34
Absorbed	0 W/C real	0.492	Discharge time (s)	39
Batched	1052		Mixing time (s)	16
Recycled	0		Env. humidity	0.00
Additives	9		Env. temp. °C	0
Manual	0		min °C	0
In truck	0		max °C	0
Total	1061			

INWARD	
Inward No: 1497	Dt: 28-6-20
MRN No:	Dt:
Received By:	Sign: J.L
G.V. RESEARCH CENTERS PVT. LTD.	



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.
Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:
CHARGES Rs.

150 1413

VEHICLE No. : -

TS12LE8248

GROSS

25100

Kgs.

DATE :

23-06-20

TIME:

10:50

TARE

10560

Kgs.

DATE :

23-06-20

TIME:

14:12

NETT

14540

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.
Our responsibility ceases once the vehicle leaves the platform.



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.
Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:
CHARGES Rs.

VEHICLE No. :

GROSS

Kgs.

DATE :

TARE

Kgs.

DATE :

NETT

Kgs.

INWARD	
Inward No: 1412	Dt: 23.6.20
MRN No:	DI:
Received By:	Sign: [Signature]
TIME:	
G.V. RESEARCH CENTERS PVT. LTD.	

OPERATOR'S SIGNATURE [Signature]

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.
Our responsibility ceases once the vehicle leaves the platform.



NCL INDUSTRIES LIMITED

RMC DIVISION

REGD. OFFICE: NCL PEARL, 7th Floor, Near Rail Nilayam, S.D. Road,
Secunderabad - 500 026. Ph: 040-30120000 Fax: 040-29807871 CIN:L33130TG1979PLC002521



DELIVERY CHALLAN CUM TAX INVOICE

Works: NCL Industries Limited, SY.No.281(P) & Sy No 282(p), Rampally Village Keesara
Mandal, Medchal Dist., Telangana

GSTIN: 36AAACN7002L1ZJ

Vehicle No.: TS12UB8248	PO No.: 67509	Invoice No / Date : RM-2020-06-625 - 23/06/2020
Name of Recipient (Billed to) RMCG0111 - GV RESEARCH CENTERS PRIVATE LIMITED 5-4-187/3&4, II nd Floor,, Soham Mansion, MG Road,, SECUNDERABAD, HYDERABAD, INDIA,, 36 / Telangana		Address of Delivery Innopolis, Sy no-542, Genome Valley,, Thurkapally,, Hyderabad, HYDERABAD, INDIA,,
GSTIN/ Unique ID 36AAHCG4562D1ZP		GSTIN/ Unique ID

Whether tax is payable on reverse charge basis Y/N: N Advance document No.

Place of supply (Place, State Name & Code):

POUR LOCATION		WALL / COLUMN / SLAB / FOUNDATION / OTHERS			
S.No.	Description of Goods/ Services	HSN of Goods / Services	Quantity in CUM	Rate Per CUM	Value of Supply
1	M-30 GRADE	38245010	6.00	3,601.70	21,610.17
Gross Value					21,610.17
Taxable Value of Supply					21,610.17
Taxes					Tax Rates
CGST					9.00 %
SGST					9.00 %
Total Taxes					3,889.83
Grand Total					25,500.00

Total Tax value (in words) Three Thousand Eight Hundred Eighty-Nine And Eighty-Three Paise Only

Total Invoice value (in words) Twenty-Five Thousand Five Hundred And Zero Paise Only

SPECIFIED TARGET SLUMP	W/C	MSA	MIN. ADM	MIN. CEM	CEMENT TYPE
100 +/- 25		20MM	PFA/GGBS		OPC/PPC/PSC
SITE ARRIVAL TIME	POUR START TIME	POUR END TIME	SITE DEP. TIME	PLANT ARRIVAL TIME	

Special Conditions: 1. You must ensure timely wetting and proper cover on the concrete surface before it dries and starts hardening i.e. before ponding for curing to avoid plastic shrinkage cracks. We will not be responsible for such cracks developed, if any, at site.
2. The Concrete shall be placed at the required location within 3 hours from the time of Batching. We are not liable for the failure of Concrete unloaded beyond 3 hours.
3. We are not responsible for the slump, loss of strength or quality of the concrete when water and/or other materials added at site by or at the request of customer.

Payment & Other Conditions: 1. Payment against this invoice should be made on or before due date. Failing which, will attract Interest @ 24% pa from the due date.

2. All Correspondence should be to our Hyderabad Office only.
3. Legal Jurisdiction is Courts of Hyderabad only.

Caution: Please warn concrete users to minimise contact with wet cement and wet concrete to avoid any risk of serious injury (e.g. wear soluble and protective clothing). If contact occurs, wash thoroughly, without any delay.


Certificate: Certified that the particulars given above are true and correct and the amount indicated represents the price actually charged and that there is no flow of additional consideration directly or indirectly from the buyer.

Received in Good Condition

For Ncl Industries Limited

Authorised Signatory

Seal & Signature of Customer



Batch no.	Customer code	Jobsite code	Truck/mixer code											
120135387	416	416	TS12UB8248											
Cycles	Sub-cycle	Total	Disch.: 01											
6	m3 1.00	m3 6.00												
Nr. 423	Code: M-30 G V RESERCH	Formula name: G V RESERCH CENTERS PVT LTD												
N. 0	Formula type: Batch	Type:												
Class:	Resist.cl.:	Consist.:	Vol. mass.:											
Batch:	Slump:	Exp.Cl:	Agg. diam.:											
Code	Constituent name	UM	1 m3	Theor.	%Moi	%Abs	Corr.	Batched	Diff	Er%	Net/m3	Cns wat	Abs wat	
20MM	20MM	Kg	660	3960	0.00	M	0.00	3960	3944	-16	-0.4	657	0	0
SAND 1	SAND 1	Kg	770	4620	0.00	M	0.00	4620	4585	-35	*-0.8	764	0	0
10MM	10MM	Kg	440	2640	0.00	M	0.00	2640	2649	9	*0.3	442	0	0
	Tot. agg.:	Kg	1870	11220				11220	11178	-42	-0.4	1863	0	0
CEMENT 2	CEMENT 2	Kg	70	420				420	417	-3	*-0.7	70		
CEMENT 3	CEMENT 3	Kg	290	1740				1740	1743	3	0.2	291		
WATER 1	WATER	Kg	175	1050				1100	1101	1	0.1	184		
ADDITIV E 1	ADDITIVE 1	Kg	1.50	9.00				9.00	9.09	0.09	1.0	1.52	8.99	
	Tot. mix:	Kg	2407	14439				14489	14448	-41		2408	9.00	

Water		Tot Cem.	2160	Cycle time (m:s)	20:27
Aggregate	0	W/C ratio	0.000	Plant cycle time (m:s)	03:22
Absorbed	0	W/C real	0.514	Discharge time (s)	36
Batched	1051			Mixing time (s)	20
Recycled	0			Env. humidity	0.00
Additives	9			Env.temp.°C	0
Manual	0			min °C	0
In truck	0			max °C	0
Offset	50				
Total	1110				

INWARD	
Inward No: 1492	Dt: 23.6.20
MRN No:	Dt:
Received By:	Sign: <i>[Signature]</i>
G.V. RESEARCH CENTERS PVT. LTD	



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:

CHARGES Rs.:

VEHICLE No.:

GROSS

TARE

NETT

28750

Kgs.

DATE :

TIME:

13:52

14100

Kgs.

DATE :

TIME:

17:38

14650

Kgs.

MATERIAL:

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

Our responsibility ceases once the vehicle leaves the platform.



SREE VANI WEIGH BRIDGE

శ్రీ వాణి ధర్మ కాంట్

Thurkapally, Shameerpet Mandal, Kolthur Road, R.R. Dist. - 500 078.

Cell : 9440003460

24
HOURS
SERVICE

COMPUTERISED 60M TONNES WEIGH BRIDGE

SERIAL No.:

VEHICLE No. :

CHARGES Rs.

28750

AP INWARD

Inward No: 1495

Dt: 23.06.20

MRN No: 13

Dt:

Receive TIME:

Sign: 92

GROSS

Kgs.

DATE :

TARE

Kgs.

DATE :

NETT

Kgs.

RETIME: CH CENTERS PVT. LTD.

OPERATOR'S SIGNATURE

వాహనము ప్లాట్ ఫారం విడిచిన తర్వాత మా బాధ్యత లేదు.

Our responsibility ceases once the vehicle leaves the platform.

NCL GROUP**NCL INDUSTRIES LIMITED
RMC DIVISION**

Original For Recipient

NAGARJUNA RMC
Powering ConstructionREGD. OFFICE: NCL PEARL, 7th Floor, Near Rail Nilayam, S.D. Road,
Secunderabad - 500 026. Ph: 040 30120000 Fax: 040 29807871 CIN: L33130TG1979PLC002521**DELIVERY CHALLAN CUM TAX INVOICE**Works: NCL Industries Limited, Sy No. 281(P) & Sy No 282(p), Rampally Village Keesara
Mandal, Medchal Dist., Telangana

GSTIN: 36AAACN7002L1ZJ

Vehicle No.: AP23Y5232

PO No.: 67509

Invoice No / Date : RM-2020-06-627 - 23/06/2020

Name of Recipient (Billed to)

RMCG0111 - GV RESEARCH CENTERS PRIVATE LIMITED

5-4-187/384, II nd Floor,, Soham Mansion, MG
Road,, SECUNDERABAD, HYDERABAD, INDIA,,

36 / Telangana

GSTIN/ Unique ID 36AAHCG4562D12P

Address of DeliveryInnopolis, Sy no-542, Genome
Valley,, Thurkapally,, Hyderabad, HYDERABAD, INDIA,,

GSTIN/ Unique ID

Whether tax is payable on reverse charge basis Y/N: N

Advance document No.

Place of supply (Place, State Name & Code):

POUR LOCATION		WALL / COLUMN / SLAB / FOUNDATION / OTHERS			
S.No.	Description of Goods/ Services	HSN of Goods / Services	Quantity in CUM	Rate Per CUM	Value of Supply
1	M-30 GRADE	38245010	6.00	3,601.70	21,610.17
Gross Value					21,610.17
Taxable Value of Supply					21,610.17
Taxes					
CGST					1,944.92
SGST					1,944.92
Total Taxes					3,889.83
Grand Total					25,500.00

Total Tax value (in words) Three Thousand Eight Hundred Eighty-Nine And Eighty-Three Paise Only

Total Invoice value (in words) Twenty-Five Thousand Five Hundred And Zero Paise Only

SPECIFIED TARGET SLUMP	W/C	MSA	MIN. ADM	MIN. CEM	CEMENT TYPE
100 +/- 25		20MM	PTA/GGBS		OPC/PPC/PSC
SITE ARRIVAL TIME	POUR START TIME	POUR END TIME	SITE DEP. TIME	PLANT ARRIVAL TIME	

Special Conditions: 1. You must ensure timely wetting and proper cover on the concrete surface before it dries and starts hardening i.e. before ponding for curing to avoid plastic shrinkage cracks. We will not be responsible for such cracks developed, if any, at site.

2. The Concrete shall be placed at the required location within 3 hours from the time of Batching. We are not liable for the failure of Concrete unloaded beyond 3 hours.

3. We are not responsible for the slump, loss of strength or quality of the concrete when water and/or other materials added at site by or at the request of customer.

Payment & Other Conditions: 1. Payment against this invoice should be made on or before due date. Failing which, will attract Interest @ 24% pa from the due date.

2. All Correspondence should be to our Hyderabad Office only.

3. Legal Jurisdiction is Courts of Hyderabad only.

Caution: Please warn concrete users to minimise contact with wet cement and wet concrete to avoid any risk of serious injury (e.g. wear soluble and protective clothing). If contact occurs, wash thoroughly, without any delay.**Certificate:** Certified that the particulars given above are true and correct and the amount indicated represents the price actually charged and that there is no flow of additional consideration directly or indirectly from the buyer.

Received in Good Condition

For Ncl Industries Limited

Seal & Signature of Customer

INWARD	
Inward No: 1455	Dr: 23/06/20
MRN No: 80436	Dr: 25/06/20
Received By:	Sign: 92
G.V. RESEARCH CENTERS PVT. LTD.	

of batch reports - 1589

NAGARJUNA RMC

INWARD
MRN No: 1435
Received By: [Signature]

Customer code 416
Sub-cycle m3 1.00
Total m3 6.00
Cycles 6

Jobsite code 416
Disch.: 01

Truckmixer code AP23Y5232
START
Date 6/23/20
Time 12:03:45
END
Date 6/23/20
Time 12:15:35

Formula name: G V RESERCH CENTERS PVT LTD

Nr. 423
N. 0
Class:
Batch:
Code
20MM
SAND 1
10MM
Tot. agg.:
CEMENT 2
CEMENT 3
WATER
ADDITIV E 1
Tot. mix:

Code: M-30 G V RESERCH
Formula type: Batch
Resist.cl.:
Slump:

Type:
Consist.:
Exp.Cl:

Vcl. mass.:
Agg. diam.:

Batch:	Constituent name	UM	1 m3	Theor.	%Moi	%Abs	Corr.	Batched	Diff.	Er%	Net/m3	Cns.wat	Abs.wat
Code		Kg	660	3960	0.00	M	0.00	3960	3947	-13	-0.3	658	0
20MM	20MM	Kg	770	4620	0.00	M	0.00	4620	4593	-27	*-0.6	766	0
SAND 1	SAND 1	Kg	440	2640	0.00	M	0.00	2640	2639	-1	0.0	440	0
10MM	10MM	Kg	440	2640	0.00	M	0.00	2640	2639	-1	0.0	440	0
Tot. agg.:		Kg	1870	11220				11220	11179	-41	-0.4	1863	0
CEMENT 2	CEMENT 2	Kg	70	420				420	417	-3	*-0.7	70	0
CEMENT 3	CEMENT 3	Kg	290	1740				1740	1741	1	0.1	290	0
WATER	WATER	Kg	175	1050				1050	1052	2	0.2	175	0
ADDITIV E 1	ADDITIVE 1	Kg	1.50	9.00				9.00	9.04	0.04	0.4	1.51	8.93
Tot. mix:		Kg	2407	14439				14439	14398	-41		2400	8.95

Water	0	Tot Cem.	2158	Cycle time (m:s)	11:49
Aggregate	0	W/C ratio	0.000	Plant cycle time (m:s)	01:56
Absorbed	0	W/C real	0.492	Discharge time (s)	36
Batched	1052			Mixing time (s)	16
Recycled	0			Env. humidity	0.00
Additives	9			Env.temp. °C	0
Manual	0			min °C	0
In truck	0			max °C	0
Total	1061				

INWARD	
Inward No: 1435	Dt: 23.06.20
MRN No:	Dt:
Received By:	Sign: [Signature]
G.V. RESEARCH CENTERS PVT. LTD	