

QC - Concrete Cube Testing Report																	
Company:	Nigeti Estates																
Project:	Nigeti Homes II																
Report for Month:	Sep 15																
Prepared By:	S. Sant Kumar																
Date:	12.10.2015																
Slab No	Date of Casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No	Used for Slab / Columns	Slab No. or Column No	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks		
5201	17-08-2015	Site Mix	M20	Amard		61	Plinth Beam		16-9-15	(29)	20.0	480.0	22.0	21.3	21.6	✓	
5202	18-08-2015	Site Mix	M20	Amard		62	Plinth Beam		16-9-15	(29)	20.0	490.0	21.8	21.3	21.6	✓	
5203	19-08-2015	Site Mix	M20	Amard		63	Plinth Beam		16-9-15	(28)	20.0	510.0	22.7	22.7	22.8	✓	
5204	18-08-2015	Site Mix	M20	Amard		58	Footings		16-9-15	(29)	20.0	520.0	23.1	22.4	22.9	✓	
5205	22-08-2015	Site Mix	M20	Amard		28	Plinth Beam		19-9-15	(28)	20.0	495.0	22.0	22.0	21.6	✓	
5206	21-08-2015	Site Mix	M20	Amard		27	Plinth Beam		19-9-15	(29)	20.0	480.0	21.3	21.6	21.8	✓	
5207	21-08-2015	Site Mix	M20	Amard		33	Footings		19-9-15	(29)	20.0	500.0	22.2	21.4	21.7	✓	
5208	20-08-2015	Site Mix	M20	Amard		65	Plinth Beam		19-9-15	(30)	20.0	520.0	23.1	23.0	23.0	✓	
5209	17-08-2015	Site Mix	M20	Amard		30	Footings		16-9-15	(30)	20.0	495.0	22.0	21.3	21.5	✓	
5210	21-08-2015	Site Mix	M20	Amard		72	Footings		19-9-15	(29)	20.0	515.0	22.9	22.9	23.0	✓	
5211	23-08-2015	Site Mix	M25	Amard		27	Column-1		19-15	(31)	17.5	400.0	17.8				

NE
S. Kumar

5211	23-08-2015	Site Mix	M25	Asand	21	column 1	19-9-15	(27)	17.5	420.0	18.7	18.0	✓
									17.5	395.0	17.6		
									25.0	550.0	24.4		
									25.0	565.0	25.1		
									25.0	565.0	25.1		
5212	23-08-2015	Site Mix	M25	Asand	24	column 1	1-9-15	(9)	17.5	380.0	16.9	17.3	✓
									17.5	395.0	17.6		
									17.5	390.0	17.3		
5212	23-08-2015	Site Mix	M25	Asand	24	column 1	19-9-15	(27)	25.0	540.0	24.0	24.6	✓
									25.0	550.0	24.4		
									25.0	570.0	25.3		
5213	24-08-2015	Site Mix	M20	Asand	21	footings	1-9-15	(8)	14.0	355.0	15.8		
									14.0	350.0	15.6	15.9	✓
									14.0	370.0	16.4		
5213	24-08-2015	Site Mix	M20	Asand	21	footings	21-9-15	(28)	20.0	509.0	22.2		
									20.0	505.0	22.4	22.2	✓
									20.0	495.0	22.0		
5214	25-08-2015	Site Mix	M20	Asand	52	slab beam	1-9-15	(7)	14.0	375.0	16.7		
									14.0	360.0	16.0	16.3	✓
									14.0	365.0	16.2		
5214	25-08-2015	Site Mix	M20	Asand	52	slab beam	21-9-15	(27)	20.0	535.0	23.8		
									20.0	510.0	22.7	23.3	✓
									20.0	530.0	23.6		
5215	25-08-2015	Site Mix	M25	Asand	28	column 1	1-9-15	(7)	17.5	415.0	18.4	18.4	✓
									17.5	425.0	18.9		
									17.5	400.0	17.8		
5215	25-08-2015	Site Mix	M25	Asand	23	column 1	22-9-15	(78)	25.0	570.0	25.4		
									25.0	570.0	25.3	26.3	✓
									25.0	565.0	26.1		
5216	26-08-2015	Site Mix	M20	Asand	73	slab beam	2-9-15	(7)	14.0	395.0	17.0		
									14.0	390.0	17.3	17.5	✓
									14.0	395.0	17.6		
5216	26-08-2015	Site Mix	M20	Asand	73	slab beam	22-9-15	(79)	20.0	525.0	22.9		
									20.0	515.0	22.9	23.2	✓
									20.0	525.0	23.4		
5217	27-08-2015	Site Mix	M25	Asand	67	column 1	1-9-15	(8)	17.5	410.0	18.2		
									17.5	410.0	18.2	18.0	✓
									17.5	395.0	17.0		
5217	27-08-2015	Site Mix	M25	Asand	65	column 1	25-9-15	(70)	25.0	560.0	24.9	24.9	✓
									25.0	555.0	24.7		
									25.0	568.0	25.1		