

QC - Concrete Cube Testing Report

Company: GVRRC
 Project: Innopolis
 Report for Month: Aug & Sep-20
 Prepared By: QC Team
 Date: 05-10-2020

S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
14127	01-06-2020	RMC	M30	Isaaq		2727	COL	2	8-6-20	7	21.5 21.5 21.5	490.0 495.0 495.0	21.8 22.0 22.0	21.9	
14127	01-06-2020	RMC	M30	Isaaq		2727	COL	2	30-6-20	29	30.0 30.0 30.0	695.0 695.0 690.0	30.9 30.9 30.7	30.8	
14128	03-06-2020	RMC	M30	Isaaq		2727	COL	2	10-6-20	7	21.5 21.5 21.5	500.0 495.0 495.0	22.2 22.0 22.0	22.1	
14128	03-06-2020	RMC	M30	Isaaq		2727	COL	2	30-6-20	27	30.0 30.0 30.0	700.0 705.0 700.0	31.1 31.3 31.1	31.2	
14129	06-06-2020	RMC	M30	Isaaq		2727	COL	2	13-6-20	7	21.5 21.5 21.5	490.0 490.0 495.0	21.8 21.8 22.0	21.9	
14129	06-06-2020	RMC	M30	Isaaq		2727	COL	2	4-7-20	28	30.0 30.0 30.0	700.0 705.0 695.0	31.1 31.3 30.9	31.1	
14130	08-06-2020	RMC	M25	Pointek		4545	Footing		15-6-20	7	17.5 17.5 17.5	405.0 405.0 400.0	18.0 18.0 17.8	17.9	
14130	08-06-2020	RMC	M25	Pointek		4545	Footing		6-7-20	28	25.0 25.0 25.0	585.0 585.0 590.0	26.0 26.0 26.2	26.1	

APPROVED BY

03/10/20

G. Venkatesh
Project Manager

14136	14-07-2020	RMC	M25	Pointek		4545	Footing		21-7-20	7	17.5	405.0	18.0	
											17.5	405.0	18.0	17.9
											17.5	400.0	17.8	
14136	14-07-2020	RMC	M25	Pointek		4545	Footing		12-8-20	29	25.0	585.0	26.0	
											25.0	585.0	26.0	25.9
											25.0	580.0	25.8	
14137	31-07-2020	RMC	M30	Isaaq		2727	COL	3	7-8-20	7	21.5	495.0	22.0	
											21.5	490.0	21.8	21.9
											21.5	495.0	22.0	
14137	31-07-2020	RMC	M30	Isaaq		2727	COL	3	28-8-20	28	30.0	700.0	31.1	
											30.0	705.0	31.3	31.2
											30.0	700.0	31.1	
14138	31-07-2020	RMC	M25	Shankar		5600E	Footing		7-8-20	7	17.5	405.0	18.0	
											17.5	405.0	18.0	17.9
											17.5	400.0	17.8	
14138	31-07-2020	RMC	M25	Shankar		5600E	Footing		28-8-20	28	25.0	585.0	26.0	
											25.0	575.0	25.6	25.8
											25.0	580.0	25.8	
14139	06-08-2020	RMC	M30	Isaaq		2727	lift	3	14-8-20	8	21.5	490.0	21.8	
											21.5	495.0	22.0	21.8
											21.5	485.0	21.6	
14139	06-08-2020	RMC	M30	Isaaq		2727	lift	3	3-9-20	28	30.0	695.0	30.9	
											30.0	690.0	30.7	30.8
											30.0	695.0	30.9	
14140	12-08-2020	RMC	M25	Shankar		Compound w	Footing		20-8-20	8	17.5	405.0	18.0	
											17.5	405.0	18.0	17.9
											17.5	400.0	17.8	
14140	12-08-2020	RMC	M25	Shankar		Compound w	Footing		8-9-20	27	25.0	575.0	25.6	
											25.0	580.0	25.8	25.7
											25.0	580.0	25.8	
14141	13-08-2020	RMC	M25	Pointek		4545	Footing		20-8-20	7	17.5	405.0	18.0	
											17.5	400.0	17.8	17.8
											17.5	395.0	17.6	
14141	13-08-2020	RMC	M25	Pointek		4545	Footing		8-9-20	26	25.0	575.0	25.6	
											25.0	575.0	25.6	25.6

14131	10-06-2020	RMC	M30	Isaaq	2727	COL	3	17-6-20	7	21.5	490.0	21.8	21.9
										21.5	490.0	21.8	21.9
										21.5	495.0	22.0	
14131	10-06-2020	RMC	M30	Isaaq	2727	COL	3	10-7-20	30	30.0	695.0	30.9	30.8
										30.0	695.0	30.9	30.8
										30.0	690.0	30.7	
14132	24-06-2020	RMC	M30	Isaaq	2727	COL	3	30-6-20	6	21.5	495.0	22.0	22.1
										21.5	495.0	22.0	22.1
										21.5	500.0	22.2	
14132	24-06-2020	RMC	M30	Isaaq	2727	COL	3	21-7-20	27	30.0	700.0	31.1	31.2
										30.0	705.0	31.3	31.2
										30.0	700.0	31.1	
14133	27-06-2020	RMC	M30	Isaaq	2727	COL	3	4-7-20	7	21.5	495.0	22.0	21.9
										21.5	495.0	22.0	21.9
										21.5	490.0	21.8	
14133	27-06-2020	RMC	M30	Isaaq	2727	COL	3	27-7-20	30	30.0	690.0	30.7	30.9
										30.0	695.0	30.9	30.9
										30.0	700.0	31.1	
14134	29-06-2020	RMC	M30	Isaaq	2727	COL	3	4-7-20	5	21.5	500.0	22.2	22.1
										21.5	495.0	22.0	22.1
										21.5	495.0	22.0	
14134	29-06-2020	RMC	M30	Isaaq	2727	COL	3	27-7-20	28	30.0	700.0	31.1	31.2
										30.0	705.0	31.3	31.2
										30.0	700.0	31.1	
14135	06-07-2020	RMC	M30	Isaaq	2727	COL	3	13-7-20	7	21.5	495.0	22.0	21.8
										21.5	490.0	21.8	21.8
										21.5	485.0	21.6	
14135	06-07-2020	RMC	M30	Isaaq	2727	COL	3	3-8-20	28	30.0	690.0	30.7	30.9
										30.0	700.0	31.1	30.9
										30.0	695.0	30.9	



--	--	--	--	--	--	--	--