

**aruna@modiproperties.com**

**From:** "Soham Modi" <sohammodi@modiproperties.com>  
**Date:** 31-03-2017 1:01 PM  
**To:** <aruna@modiproperties.com>  
**Attach:** Debris Estimate.xls  
**Subject:** FW: Debris required at Mirylaguda Site

Print

**From:** Kirti Kumar [mailto:kirtikumar@modiproperties.com]  
**Sent:** 30 03 2017 18:58  
**To:** Soham Modi <sohammodi@modiproperties.com>  
**Cc:** KARNA MEHTA <karnamehta@modiproperties.com>  
**Subject:** Debris required at Mirylaguda Site

Soham Sir,  
Here i am forwarding the quantity of debris required at Miryalaguda site

Regards,

Y Kirti kumar  
Project Manager | +91 95151 41674 | [kirtikumar@modiproperties.com](mailto:kirtikumar@modiproperties.com)  
Modi Properties & Investments Pvt. Ltd. | [www.modiproperties.com](http://www.modiproperties.com)  
5-4-187/3 & 4, M G Road, Secunderabad - 03 | +91 40 66335551  
Don't just buy a flat or villa! Buy a great lifestyle!  
We build affordable flats & villas in gated communities

31-03-2017

| MEASUREMENT SHEET |            |                               |                                  |       |        |                         |                           |       |
|-------------------|------------|-------------------------------|----------------------------------|-------|--------|-------------------------|---------------------------|-------|
| Company Name:     |            |                               | MRM LLP                          |       |        |                         |                           |       |
| Project:          |            |                               | AGH                              |       |        |                         |                           |       |
| Contractor Name   |            |                               |                                  |       |        |                         |                           |       |
| Work Description: |            |                               | Earth Work Calculation of Debris |       |        |                         |                           |       |
| Prepared By       |            |                               | Y Kirtikumar                     |       |        |                         |                           |       |
| Date:             |            |                               | 30/03/2016                       |       |        |                         |                           |       |
|                   |            |                               |                                  |       |        |                         |                           |       |
|                   |            |                               |                                  |       |        |                         |                           |       |
| S No.             | Item Head  | Item Description              | Length                           | Width | Height | Road filled with Debris | Balance road to be filled | Units |
| 1                 | Earth Work | Road 1 ( 12 mts. green belt)  | 159.00                           | 12.00 | 0.60   | 159.00                  | 0.00                      | Mts   |
|                   |            | Road 2 (main gate)            | 159.00                           | 9.00  | 0.60   | 125.00                  | 34.00                     | Mts   |
| 2                 |            |                               | 150.00                           | 9.00  | 0.60   | 101.00                  | 49.00                     | Mts   |
| 3                 |            |                               | 149.00                           | 9.00  | 0.60   | 90.00                   | 59.00                     | Mts   |
| 4                 |            |                               | 75.00                            | 9.00  | 0.60   | 70.00                   | 5.00                      | Mts   |
| 5                 |            |                               | 75.00                            | 12.00 | 0.60   | 70.00                   | 5.00                      | Mts   |
| 6                 |            |                               | Road 1 (east to west -70 to 89)  | 60.00 | 9.00   | 0.60                    | 25.00                     | 35.00 |
| 7                 |            | Road 2 (east to west 9 to 62) | 60.00                            | 9.00  | 0.60   | 60.00                   | 0.00                      | Mts   |
|                   |            |                               |                                  |       |        | 700.00                  | 187.00                    | Mts   |
|                   |            |                               |                                  |       |        |                         | Total debris required     |       |
|                   |            | Total Debrl in Cum            | 3207                             |       |        |                         | 187x9x0.60                |       |
|                   |            | Total Debrl in Cft            | 113399.52                        |       |        |                         | 1009.80                   |       |
|                   |            | Total Debrl per load          | 1134.00                          | loads |        |                         | 35706.53                  |       |
|                   |            |                               |                                  |       |        |                         | 357                       | loads |
|                   |            | Till Date debri Received      | 757.00                           | loads |        |                         |                           |       |
|                   |            |                               |                                  |       |        |                         |                           |       |
|                   |            | Balance required              | 377.00                           | loads |        |                         |                           |       |