

QC - Concrete Cube Testing Report.																
Company:		MMR(LLP)														
Project:		GHT														
Report for Month:	Nov & Oct -2020															
Prepared By:	QC Team															
Date:	31-12-2020															
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks	
18124	07-11-2020	Rmc	M20	Homeline		B	Footings		5-12-20	28	20.0	495.0	22.0			
											20.0	495.0	22.0	21.9		
											20.0	490.0	21.8			
18125	10-11-2020	Rmc	M20	Homeline		B(110 to 112)	slab	3	18-11-20	8	14.0	325.0	14.4			
											14.0	325.0	14.4	14.2		
											14.0	310.0	13.8			
18125	10-11-2020	Rmc	M20	Homeline		B(110 to 112)	slab	3	8-12-20	28	20.0	455.0	20.2			
											20.0	485.0	21.6	21.1		
											20.0	485.0	21.6			
18126	12-11-2020	Site Mix	M25	Homeline		B(210 to 212)	Col	4	19-11-20	7	17.5	385.0	17.1			
											17.5	385.0	17.1	17.3		
											17.5	395.0	17.6			
18126	12-11-2020	Site Mix	M25	Homeline		B(210 to 212)	Col	4	12-12-20	30	25.0	565.0	25.1			
											25.0	575.0	25.6	25.3		
											25.0	570.0	25.3			
18127	13-11-2020	Site Mix	M25	Homeline		B(210 to 212)	Col	4	19-11-20	6	17.5	395.0	17.6			
											17.5	395.0	17.6	17.6		
18127	13-11-2020	Site Mix	M25	Homeline		B(210 to 212)	Col	4	11-12-20	28	25.0	460.0	20.4			
											25.0	460.0	20.4	20.7		
											25.0	475.0	21.1			
18128	13-11-2020	Rmc	M20	Homeline		B	Footings		19-11-20	6	14.0	345.0	15.3			
											14.0	335.0	14.9	14.8		
											14.0	320.0	14.2			
18128	13-11-2020	Rmc	M20	Homeline		B	Footings		11-12-20	28	20.0	460.0	20.4			
											20.0	460.0	20.4	20.7		
											20.0	475.0	21.1			
18131	26-11-2020	Site Mix	M25	Homeline		L.B.	Col	1	5-12-20	9	17.5	395.0	17.6			
											17.5	395.0	17.6	17.6		
											17.5	395.0	17.6			
18131	26-11-2020	Site Mix	M25	Homeline		L.B.	Col	1	26-12-20	30	25.0	595.0	26.4			
											25.0	595.0	26.4	26.4		
											25.0	590.0	26.2			
18132	08-12-2020	Rmc	M20	Homeline		B(210 to 212)	slab	4	16-12-20	8	14.0	335.0	14.9			
											14.0	335.0	14.9	14.4		
											14.0	305.0	13.6			
18133	12-12-2020	Site Mix	M25	Homeline		B(310 to 312)	Col	5	19-12-20	7	17.5	415.0	18.4			
											17.5	390.0	17.3	17.9		
											17.5	405.0	18.0			