

QC - Concrete Cube Testing Report.															
Company:			SOVLLP												
Project:			SOV												
Report for Month:			Oct & Nov-20												
Prepared By:			QC Team												
Date:			09-12-2020												
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
7364	20-10-2020	RMC	M25	SCPL		126	Col	2	28-10-20	8	17.5	400.0	17.8		
											17.5	395.0	17.6	17.7	
											17.5	400.0	17.8		
7364	20-10-2020	RMC	M25	SCPL		126	Col	2	18-11-20	29	25.0	575.0	25.6		
											25.0	580.0	25.8	25.7	
											25.0	580.0	25.8		
7365	22-10-2020	RMC	M20	SCPL		131	Slab	2	28-10-20	6	14.0	325.0	14.4		
											14.0	320.0	14.2	14.2	
											14.0	315.0	14.0		
7365	22-10-2020	RMC	M20	SCPL		131	Slab	2	18-11-20	27	20.0	465.0	20.7		
											20.0	460.0	20.4	20.6	
											20.0	465.0	20.7		
7366	22-10-2020	RMC	M20	SCPL		126	Slab	2	28-10-20	6	14.0	325.0	14.4		
											14.0	320.0	14.2	14.4	
											14.0	325.0	14.4		
7366	22-10-2020	RMC	M20	SCPL		126	Slab	2	18-11-20	27	20.0	465.0	20.7		
											20.0	470.0	20.9	20.7	
											20.0	460.0	20.4		
7367	22-10-2020	RMC	M20	RCPL		114	Plinth		28-10-20	6	14.0	320.0	14.2		
											14.0	320.0	14.2	14.3	
											14.0	325.0	14.4		
7367	22-10-2020	RMC	M20	RCPL		114	Plinth		18-11-20	27	20.0	460.0	20.4		
											20.0	465.0	20.7	20.5	
											20.0	460.0	20.4		
7368	23-10-2020	RMC	M20	RCPL		115	Plinth		31-10-20	8	14.0	320.0	14.2		
											14.0	315.0	14.0	14.2	
											14.0	325.0	14.4		
7368	23-10-2020	RMC	M20	RCPL		115	Plinth		21-11-20	29	20.0	455.0	20.2		
											20.0	465.0	20.7	20.4	
											20.0	460.0	20.4		
7369	23-10-2020	RMC	M20	RCPL		117	Plinth		31-10-20	8	14.0	330.0	14.7		
											14.0	325.0	14.4	14.6	
											14.0	330.0	14.7		
7369	23-10-2020	RMC	M20	RCPL		117	Plinth		21-11-20	29	20.0	475.0	21.1		
											20.0	480.0	21.3	21.2	
											20.0	475.0	21.1		