

QC - Concrete Cube Testing Report.															
Company:		MMR(LLP)													
Project:		GHT													
Report for Month:	Dec - Jan 20 - 21														
Prepared By:	QC Team														
Date:	03-02-2021														
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
18132	08-12-2020	Rmc	M20	Homeline		B(210 to 21	slab	4	6-1-21	29	20.0	465.0	20.7		
											20.0	475.0	21.1	20.6	
											20.0	450.0	20.0		
18133	12-12-2020	Site Mix	M25	Homeline		B(310 to 31	Col	5	9-1-21	28	25.0	585.0	26.0		
											25.0	580.0	25.8	25.7	
											25.0	570.0	25.3		
18134	12-12-2020	Site Mix	M25	Homeline		B(310 to 31	Col	5	19-12-20	7	17.5	395.0	17.6		
											17.5	390.0	17.3	17.6	
											17.5	405.0	18.0		
18134	12-12-2020	Site Mix	M25	Homeline		B(310 to 31	Col	5	9-1-21	28	25.0	580.0	25.8		
											25.0	585.0	26.0	25.9	
											25.0	585.0	26.0		
18137	16-12-2020	Site Mix	M25	Homeline		L.B.	Col	1	24-12-20	8	17.5	420.0	18.7		
											17.5	415.0	18.4	18.4	
											17.5	405.0	18.0		
18137	16-12-2020	Site Mix	M25	Homeline		L.B.	Col	1	14-1-21	29	25.0	585.0	26.0		
											25.0	585.0	26.0	26.1	
											25.0	595.0	26.4		
18138	30-12-2020	Rmc	M20	Homeline		B(310 to 31	slab	5	7-1-21	8	14.0	325.0	14.4		
											14.0	325.0	14.4	14.1	
											14.0	300.0	13.3		
18138	30-12-2020	Rmc	M20	Homeline		B(310 to 31	slab	5	27-1-21	28	20.0	470.0	20.9		
											20.0	475.0	21.1	20.9	
											20.0	465.0	20.7		
18139	05-01-2021	Site Mix	M25	Homeline		B(413 & C.F	Col	6	13-1-21	8	17.5	415.0	18.4		
											17.5	425.0	18.9	18.4	
											17.5	400.0	17.8		
18139	05-01-2021	Site Mix	M25	Homeline		B(413 & C.F	Col	6	3-2-21	29	25.0	595.0	26.4		
											25.0	590.0	26.2	26.5	
											25.0	605.0	26.9		
18140	06-01-2021	Site Mix	M25	Homeline		B(410 & 41	Col	6	13-1-21	7	17.5	405.0	18.0		
											17.5	410.0	18.2	17.9	
											17.5	395.0	17.6		
18140	06-01-2021	Site Mix	M25	Homeline		B(410 & 41	Col	6	3-2-21	28	25.0	585.0	26.0		
											25.0	585.0	26.0	25.8	
											25.0	570.0	25.3		
18141	12-01-2021	Rmc	M20	Homeline		L.B.(6 to 9	slab	1	20-1-21	8	14.0	335.0	14.9		
											14.0	335.0	14.9	15.3	
											14.0	365.0	16.2		