

QC - Concrete Cube Testing Report.															
Company:		MRMA(LLP)													
Project:		GMR													
Report for Month:		Dec to Jan = 20 - 21													
Prepared By:		QC Team													
Date:		05-02-2021													
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
16067	01-12-2020	RMC	M20	SCPL		A(1,2,8,9)	Slab	5	8-12-20	7	14.0	375.0	16.7	15.7	
											14.0	355.0	15.8		
											14.0	330.0	14.7		
16067	01-12-2020	RMC	M20	SCPL		A(1,2,8,9)	Slab	5	30-12-20	29	20.0	475.0	21.1	20.9	
											20.0	475.0	21.1		
											20.0	460.0	20.4		
16068	07-12-2020	Site Mix	M25	SCPL		A(1,2,8,9)	col	6	15-12-20	8	17.5	399.0	17.7	17.9	
											17.5	410.0	18.2		
											17.5	400.0	17.8		
16068	07-12-2020	Site Mix	M25	SCPL		A(1,2,8,9)	col	6	5-1-21	29	25.0	585.0	26.0	25.6	
											25.0	570.0	25.3		
											25.0	575.0	25.6		
16069	07-12-2020	RMC	M20	pointech		F-(1,2,7,8)	Slab	2	15-12-20	8	14.0	350.0	15.6	15.6	
											14.0	365.0	16.2		
											14.0	335.0	14.9		
16069	07-12-2020	RMC	M20	pointech		F-(1,2,7,8)	Slab	2	5-1-21	29	20.0	485.0	21.6	20.8	
											20.0	465.0	20.7		
											20.0	455.0	20.2		
16070	10-12-2020	RMC	M20	SSVC		B-(3,4,5,6,7	Slab	7	19-12-20	9	14.0	315.0	14.0	14.1	
											14.0	310.0	13.8		
											14.0	330.0	14.7		
16070	10-12-2020	RMC	M20	SSVC		B-(3,4,5,6,7	Slab	7	9-1-21	30	20.0	465.0	20.7	20.4	
											20.0	455.0	20.2		
											20.0	455.0	20.2		
16071	12-12-2020	RMC	M20	SSVC		G-block	Footings		21-12-20	9	14.0	320.0	14.2	14.2	
											14.0	315.0	14.0		
											14.0	325.0	14.4		
16071	12-12-2020	RMC	M20	SSVC		G-block	Footings		9-1-21	28	20.0	475.0	21.1	20.7	
											20.0	465.0	20.7		
											20.0	460.0	20.4		
16072	19-12-2020	Site Mix	M25	SSVC		G(1,6,7)	col	1	27-12-20	8	17.5	390.0	17.3	17.7	
											17.5	395.0	17.6		
											17.5	410.0	18.2		
16072	19-12-2020	Site Mix	M25	SSVC		G(1,6,7)	col	1	16-1-21	28	25.0	585.0	26.0	25.8	
											25.0	585.0	26.0		
											25.0	570.0	25.3		

[illegible]