

QC - Concrete Cube Testing Report.																
Company:		MPL														
Project:		MayflowerPlatinum														
Report for Month:		Jan - Feb (2021).														
Prepared By:		QC Team														
Date:		06-04-2021														
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks	
15209	30-01-2021	RMC	M25	Prishm Rmc		Tot-lot	sement slab	1	7-2-21	8	17.5	410.0	18.2			
											17.5	395.0	17.6	17.8		
											17.5	395.0	17.6			
15209	30-01-2021	RMC	M25	Prishm Rmc		Tot-lot	sement slab	1	27-2-21	28	25.0	585.0	26.0			
											25.0	595.0	26.4	26.3		
											25.0	595.0	26.4			
15210	31-01-2021	RMC	M25	Prishm Rmc		C-block	C-701-704	9	7-2-21	7	17.5	415.0	18.4			
											17.5	390.0	17.3	18.1		
											17.5	415.0	18.4			
15210	31-01-2021	RMC	M25	Prishm Rmc		C-block	C-701-704	9	27-2-21	27	25.0	575.0	25.6			
											25.0	585.0	26.0	25.9		
											25.0	585.0	26.0			
15211	02-02-2021	Site Mix	M30	G.Tirupathi		Tot-lot	sement slab	2	7-2-21	5	21.5	495.0	22.0			
											21.5	480.0	21.3	21.6		
											21.5	480.0	21.3			
15211	02-02-2021	Site Mix	M30	G.Tirupathi		Tot-lot	sement slab	2	3-3-21	29	30.0	695.0	30.9			
											30.0	685.0	30.4	30.1		
											30.0	650.0	28.9			
15212	05-02-2021	Site Mix	M30	G.Tirupathi		b & c	&C-801 - 8	2	13-2-21	8	21.5	505.0	22.4			
											21.5	495.0	22.0	21.9		
											21.5	480.0	21.3			
15212	05-02-2021	Site Mix	M30	G.Tirupathi		b & c	&C-801 - 8	2	6-3-21	29	30.0	705.0	31.3			
											30.0	695.0	30.9	30.8		
											30.0	680.0	30.2			
15213	17-02-2021	RMC	M25	Prishm Rmc		Tot-lot	water tankbottom slab		26-2-21	9	17.5	410.0	18.2			
											17.5	395.0	17.6	17.9		
											17.5	405.0	18.0			
15213	17-02-2021	RMC	M25	Prishm Rmc		Tot-lot	water tankbottom slab		18-3-21	29	25.0	585.0	26.0			
											25.0	575.0	25.6	25.9		
											25.0	590.0	26.2			
15214	25-02-2021	RMC	M25	Prishm Rmc		b & c	&C-801 - 8	10	6-3-21	9	17.5	395.0	17.6			
											17.5	395.0	17.6	17.8		
											17.5	410.0	18.2			
15214	25-02-2021	RMC	M25	Prishm Rmc		b & c	&C-801 - 8	10	25-3-21	28	25.0	580.0	25.8			
											25.0	595.0	26.4	26.1		
											25.0	590.0	26.2			
15215	26-02-2021	RMC	M25	Prishm Rmc		Tot-lot	sement - (C	2	6-3-21	8	17.5	400.0	17.8			
											17.5	415.0	18.4	18.2		

[illegible]