

QC - Concrete Cube Testing Report.															
Company:		SOVLLP													
Project:		SOV													
Report for Month:		Mar - Apr -20 - 21.													
Prepared By:		QC Team													
Date:		08-05-2021													
S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
7450	10-03-2021	RMC	M20	RCPL		110	plinth		8-4-21	29	20.0	480.0	21.3		
											20.0	465.0	20.7	20.7	
											20.0	455.0	20.2		
7451	10-03-2021	RMC	M25	SCPL		125	col	2	8-4-21	29	25.0	570.0	25.3		
											25.0	575.0	25.6	25.5	
											25.0	575.0	25.6		
7452	11-03-2021	RMC	M20	RCPL		106	plinth		8-4-21	28	20.0	475.0	21.1		
											20.0	460.0	20.4	20.5	
											20.0	450.0	20.0		
7453	15-03-2021	Site Mix	M25	RCPL		104	col	3	13-4-21	29	25.0	575.0	25.6		
											25.0	580.0	25.8	25.7	
											25.0	580.0	25.8		
7454	15-03-2021	RMC	M20	SCPL		138	footing		13-4-21	29	20.0	470.0	20.9		
											20.0	455.0	20.2	20.3	
											20.0	445.0	19.8		
7455	15-03-2021	RMC	M20	SCPL		139	footing		13-4-21	29	20.0	465.0	20.7		
											20.0	450.0	20.0	20.1	
											20.0	440.0	19.6		
7456	18-03-2021	RMC	M20	RCPL		107	plinth		16-4-21	29	20.0	475.0	21.1		
											20.0	460.0	20.4	20.6	
											20.0	455.0	20.2		
7457	18-03-2021	RMC	M20	Ishaq		162	footing		16-4-21	29	20.0	480.0	21.3		
											20.0	480.0	21.3	21.4	
											20.0	485.0	21.6		
7458	18-03-2021	RMC	M20	Ishaq		183	footing		16-4-21	29	20.0	455.0	20.2		
											20.0	465.0	20.7	20.8	
											20.0	485.0	21.6		
7459	23-03-2021	RMC	M20	SCPL		124	slab	1	20-4-21	28	20.0	450.0	20.0		
											20.0	460.0	20.4	20.6	
											20.0	480.0	21.3		
7460	25-03-2021	RMC	M20	SCPL		137	footing		3-4-21	9	14.0	335.0	14.9		
											14.0	325.0	14.4	14.4	
											14.0	310.0	13.8		
7460	25-03-2021	RMC	M20	SCPL		137	footing		23-4-21	29	20.0	455.0	20.2		
											20.0	465.0	20.7	20.7	
											20.0	480.0	21.3		
7461	26-03-2021	RMC	M20	Ishaq		161	footing		3-4-21	8	14.0	340.0	15.1		
											14.0	330.0	14.7	14.6	
											14.0	315.0	14.0		
7461	26-03-2021	RMC	M20	Ishaq		161	footing		23-4-21	28	20.0	460.0	20.4		
											20.0	470.0	20.9	20.9	
											20.0	480.0	21.3		
7462	26-03-2021	RMC	M20	Ishaq		184	footing		3-4-21	8	14.0	345.0	15.3		
											14.0	340.0	15.1	14.9	
											14.0	320.0	14.2		
7462	26-03-2021	RMC	M20	Ishaq		184	footing		23-4-21	28	20.0	470.0	20.9		
											20.0	470.0	20.9	21.1	
											20.0	485.0	21.6		