

GENOME VALLEY DISCOVER CENTERS PVT. LTD.

5-4-187/3&4, II Floor, M.G. Road,
Secunderabad - 500 003.
Phone : +91 - 40 - 66335551

GENOPOLIS

Synergy square I, MN Park,
Genome Valley, Shameerpet,
Hyderabad, India - 500078.
Mobile: +91 9347576914

Sl. No.

1004Date : 06/12/2021

Consultant Inspection Report

by VIRN Ayyangar, DGM, SUPCL &
K. Hemant Kumar (Str Design Engr) for slab verification
at level 119.9m between A-F and 1-6.

1. All shuttering gaps shall be properly sealed before concreting by standard construction practices.
2. Cover blocks shall be provided wherever ~~big~~ gaps are more.
3. Extra bars in beams shall be curtailed as per lengths indicated in the drawings both at supports & mid span.
4. Proper cleaning is to be done in the work area.
5. In conventional slabs ~~and~~ cranked bars shall be corrected as per drawing. (Alternate bars are to cranked over support)
6. Guard rings are to be provided in shear wall above terrace level to keep the bars in position.
7. Reinforcement pattern in the column strip middle portion at top shall be corrected as shown in the drawing.
8. B/w G1-B-C & 1-2, column No: C4 verticality & ~~the~~ size of the column already casted shall be corrected as per drawing.
9. Proper safety measures shall be adopted around the openings in the slab.
10. Slab projects beyond the outer edges are not needed as drawing & to be corrected.
11. ~~Concrete~~ ^{Material} test reports shall be maintained at site & ~~for~~ ^{for} approval before concreting shall be obtained from consultants.

Engineer Sign.

All the above points are to be addressed
before the concreting is done.

Consultant Sign.

K. Hemant Kumar
(K. Hemant Kumar)

06/12/2021