

[illegible]

7679	25-10-2021	Site Mix	M25	Ishaq		165	col	3	31-10-21	6	17.5	395.0	17.6			
											17.5	385.0	17.1	17.3		
											17.5	390.0	17.3			
7679	25-10-2021	Site Mix	M25	Ishaq		165	col	3	21-11-21	27	25.0	570.0	25.3			
											25.0	565.0	25.1	24.1		
											25.0	495.0	22.0			
7680	25-10-2021	Site Mix	M25	SCPL		137	col	3	31-10-21	6	17.5	395.0	17.6			
											17.5	385.0	17.1	17.4		
											17.5	395.0	17.6			
7680	25-10-2021	Site Mix	M25	SCPL		137	col	3	21-11-21	27	25.0	575.0	25.6			
											25.0	570.0	25.3	24.4		
											25.0	505.0	22.4			
7681	27-10-2021	Site Mix	M25	RCPL		119	col	3	5-11-21	9	17.5	400.0	17.8			
											17.5	395.0	17.6	17.6		
											17.5	395.0	17.6			
7681	27-10-2021	Site Mix	M25	RCPL		119	col	3	26-11-21	30	25.0	580.0	25.8			
											25.0	575.0	25.6	26.1		
											25.0	610.0	27.1			
7682	29-10-2021	Rmc	M20	RCPL		108	Slab	3	5-11-21	7	14.0	330.0	14.7			
											14.0	320.0	14.2	14.3		
											14.0	315.0	14.0			
7682	29-10-2021	Rmc	M20	RCPL		108	Slab	3	26-11-21	28	20.0	450.0	20.0			
											20.0	455.0	20.2	20.6		
											20.0	485.0	21.6			
7683	29-10-2021	Rmc	M20	RCPL		109	Slab	3	5-11-21	7	14.0	335.0	14.9			
											14.0	325.0	14.4	14.5		
											14.0	320.0	14.2			
7683	29-10-2021	Rmc	M20	RCPL		109	Slab	3	26-11-21	28	20.0	455.0	20.2			
											20.0	460.0	20.4	20.7		
											20.0	480.0	21.3			
7684	29-10-2021	Rmc	M20	RCPL		111	Slab	3	5-11-21	7	14.0	325.0	14.4			
											14.0	315.0	14.0	14.1		
											14.0	310.0	13.8			
7684	29-10-2021	Rmc	M20	RCPL		111	Slab	3	26-11-21	28	20.0	445.0	19.8			
											20.0	450.0	20.0	20.2		
											20.0	470.0	20.9			
7685	29-10-2021	Rmc	M20	Ishaq		180	Slab	2	5-11-21	7	14.0	330.0	14.7			
											14.0	320.0	14.2	14.3		
											14.0	315.0	14.0			
7685	29-10-2021	Rmc	M20	Ishaq		180	Slab	2	26-11-21	28	20.0	450.0	20.0			
											20.0	455.0	20.2	20.4		
											20.0	475.0	21.1			
7686	29-10-2021	Rmc	M20	Ishaq		181	Slab	2	5-11-21	7	14.0	335.0	14.9			
											14.0	325.0	14.4	14.5		
											14.0	320.0	14.2			
7686	29-10-2021	Rmc	M20	Ishaq		181	Slab	2	26-11-21	28	20.0	455.0	20.2			
											20.0	460.0	20.4	20.7		
											20.0	480.0	21.3			

7687	30-10-2021	Rmc	M20	SCPL		142	Slab	2	5-11-21	6	14.0	325.0	14.4			
											14.0	315.0	14.0	14.1		
											14.0	310.0	13.8			
7687	30-10-2021	Rmc	M20	SCPL		142	Slab	2	26-11-21	27	20.0	445.0	19.8			
											20.0	450.0	20.0	20.2		
											20.0	470.0	20.9			
7688	30-10-2021	Rmc	M25	MHPL		C.complex	plinth		5-11-21	6	17.5	395.0	17.6			
											17.5	395.0	17.6	17.4		
											17.5	385.0	17.1			
7688	30-10-2021	Rmc	M25	MHPL		C.complex	plinth		26-11-21	27	25.0	540.0	24.0			
											25.0	550.0	24.4	24.4		
											25.0	555.0	24.7			
7689	01-11-2021	Site Mix	M25	SCPL		140	col	3	9-11-21	8	17.5	400.0	17.8			
											17.5	395.0	17.6	17.6		
											17.5	395.0	17.6			
7689	01-11-2021	Site Mix	M25	SCPL		140	col	3	30-11-21	29	25.0	585.0	26.0			
											25.0	580.0	25.8	25.8		
											25.0	575.0	25.6			
7690	02-11-2021	Rmc	M20	SCPL		152	footings		9-11-21	7	14.0	325.0	14.4			
											14.0	315.0	14.0	14.1		
											14.0	310.0	13.8			
7690	02-11-2021	Rmc	M20	SCPL		152	footings		30-11-21	28	20.0	450.0	20.0			
											20.0	455.0	20.2	20.3		
											20.0	465.0	20.7			
7691	02-11-2021	Rmc	M20	SCPL		153	footings		9-11-21	7	14.0	330.0	14.7			
											14.0	320.0	14.2	14.3		
											14.0	315.0	14.0			
7691	02-11-2021	Rmc	M20	SCPL		153	footings		30-11-21	28	20.0	445.0	19.8			