

(Joint Commissioning Report)

Date of visit -	11/12/2022
Name & Address -	Singene International Ltd. Hydrabad
Contact No.	88855449 8008051404
Machine capacity -	EB- 350 Kg.
Site Engineer name -	Jitendra Yadav

01-UNLOADING:

No damage in Machine while unloading machine
If damage is observed,

YES	NO ☒
-----	--

02-Room installation:

Sufficient for maintenance

Shed for Machine

Floor should be plain

YES ☒	NO
YES ☒	NO
YES ☒	NO

03-Exhaust Pipe connection:

Exhaust should be connected to close sewage line.

Exhaust PVC pipe should have down slope.

YES	NO ☒
YES ☒	NO

04- Electrical connection:

3-phase electrical connection should be there

5-core wire for connection required, if not separate

Earthing wire is required.

YES	NO
5-core	4-core with separate earthing ✓
YES	NO ✓

Machine-Body earthing if required

05-check following:

Power cable is tightened properly.	Found Ok ✓	Corrected
Shredder direction (FWD/REV)	Found Ok ✓	Corrected
Agitator direction (FWD/REV)	Found Ok ✓	Corrected
CYCLE ON	Found Ok ✓	Corrected
All parameters working according to PLC command	Found Ok ✓	Corrected
Exhaust pipe are tight properly.	Found Ok ✓	Corrected
Loading & Unloading Door sensors	Found Ok ✓	Corrected
Emergency Stop	Found Ok ✓	Corrected
Toolbox	Found Ok ✓	
Shear pin, bio-culture and maintenance tools.		

Training given on side staff.

Name: *machine working fine.*

Signature 

Mohd Zainul