



SIMHADRI INFRASTRUCTURES

PRE-ENGINEERED BUILDINGS

GSTIN: 37ADHPC1097R1Z1

MODI PROPERTIES.

AMTZ

VISHAKAPATNAM,

Andhra Pradesh.

Subject: Supply And Fixing of ROOF AND WALL PUF PANEL and miscellaneous items for your project at **AMTZ(MEDIPOLIS).**

Our Ref. Q.O.No: SIPEB/24-25/135

Rev. No: 1

Date: 07.10.2024

Dear Sir,

We are pleased to submit our proposal for the Supply and Fixing of wall and roof puf Panel & miscellaneous items against your subject enquiry.

We are extremely thankful to you for giving us the opportunity to submit our proposal for your project referred above. It gives us immense pleasure to submit our proposal for your review and acceptance for the supply of puf sheets, as described herein, and in accordance with the attached specifications.

We anticipate that you will find our proposal satisfactory and wish to thank you for your interest shown in our company.

Assuring you of our best attention and looking forward to your value order.

Thanks & Regards
SIMHADRI INFRASTRUCTURES (PEB)

📍 PlotNo.16A&16G, APIIC Industrial Park, Phase-3, Parawada, Visakhapatnam-531021.

Mobile: **9133883111**, 9666939789, ✉ **simhadripeb@gmail.com**

**BUILDINGS, ACCESSORIES & CONSTRUCTION – ALL AMOUNTS ARE IN RUPEES**

S.No.	DESCRIPTION	QTY/Sqm	Amount (INR)
1	50MM for Roof Panel Baby Ribbed Finish on Inner and Outer in Plain Color Coated Galvalume Sheet with CHC/HCFC Free POLYISOCYANURATE (PIR) Foam as the core is injected between 2 sheets with Highly Sophisticated Computer Controlled Foaming Machine. The Panel is Manufactured in a Continuous Line Production Method. Panels comprising of 5 corrugation-250mm Pitch with exterior baby ribs for extra strength and 1000mm cover width and Total width of 1070mm. POLYISOCYANURATE (PIR) Foam Density of 40+- 2kg/m3 with Guard Film Protection on All exposed surface & shall confirm to IS12346, shall be supplied. THICKNESS TOP 0.50MM, (JSW, AZ 150, SMP COATED) BOTTOM 0.50MM COLOR: TOP - OFF WHITE BOTTOM- OFF WHITE, SQM-1830/-(approximate-3917sqm)	3917 sqm	71,68,110.00
2	50MM for Wall panel Baby Ribbed Finish on Inner and Outer in Plain Color Coated Galvalume Sheet with CHC/HCFC Free POLYISOCYANURATE (PIR) Foam as the core is injected between 2 sheets with Highly Sophisticated Computer Controlled Foaming Machine. The Panel is Manufactured in a Continuous Line Production Method. Total width of 1070mm and 1000mm cover width. POLYISOCYANURATE (PIR) Foam Density of 40+- 2kg/m3 with Guard Film Protection on All exposed surface & shall confirm to IS12346, shall be supplied. THICKNESS OUTER 0.50MM (JSW, AZ 150, SMP COATED), INNER 0.50MM COLOR: OFF WHITE SQM-1810/-(approximate-1942 sqm)	1942 SQM	35,15,020.00
3	SD screws, sealant, Stich screws	27,500 NOS	2,97,000.00
4	FLASHINGS @ 425 RMT	750 RMT	3,18,750.00
5	RAKE ANGLES AND CRIMP SHEETS @99,000 PER TON	2.5 MT	2,47,500.00
	TOTAL		Rs 1,15,46,380.00

A. TERMS OF PAYMENT:

The terms of payment shall be mutually agreed by parties ahead of **SIMHADRI INFRASTRUCTURE (PEB)** acceptance

Of Buyer's purchase order.

Note:

- 1. GST 18% EXTRA**
- 2. TRANSPORT SIMHADRI SCOPE**
- 3. ABOVE PRICES ARE INCLUDING FIXING CHARGES.**

Payment shall be as follows:

1. 50% advance for material.
2. 40% before of dispatch.
3. 5% After completion of roof and wall Pannels.
4. 5% After hand over.

Thanks & Regards



SIMHADRI INFRASTRUCTURES (PEB)

Account Details Are –

Account Name – **SIMHADRI INFRASTRUCTURES**

Account No- **37470785737**

IFSC code- **SBIN0014772** (SPECIALISED SME BRANCH)

📍 PlotNo.16A&16G, APIIC Industrial Park, Phase-3, Parawada, Visakhapatnam-531021.

Mobile: **9133883111**, 9666939789, ✉️ **simhadripeb@gmail.com**