



SIMHADRI INFRASTRUCTURES

PRE-ENGINEERED BUILDINGS

GSTIN: 37ADHPC1097R1Z1

PEB COMPONENTS OFFER

**M/S MODI PROPERTIES,
AMTZ,
VISAKHAPATNAM,
Andhra Pradesh.**

Subject: Proposal for Fabrication, Supply & Erection of Steel structural members, profiled sheeting and miscellaneous items for your project at **AMTZ.**

Our Ref. Q.O.No: SIPEB/24-25/140

Rev. No: 2

Date: 17.12.2024

Dear Sir,

We are pleased to submit our proposal for the Fabrication Supply and Erection of Steel structural members, DECK SHEET & miscellaneous items against your subject enquiry.

We are extremely thankful to you for giving us the opportunity to submit our proposal for your project referred above. It gives us immense pleasure to submit our proposal for your review and acceptance for the supply And Erection of Steel structure, as described herein, and in accordance with the attached specifications.

We anticipate that you will find our proposal satisfactory and wish to thank you for your interest shown in our company.

Assuring you of our best attention and looking forward to your value order.

Thanks & Regards
SIMHADRI INFRASTRUCTURES (PEB)

 PlotNo.16A&16G, APLIC Industrial Park, Phase-3, Parawada, Visakhapatnam-531021.
Mobile: **9133883111**, 9666939789,  **simhadripeb@gmail.com**



SCOPE OF SUPPLY

1.1) BUILDING: - A

Quantity	ONE
Building usage	PANEL ROOM
Total Building Area	48 SQM

BASIC BUILDING DESCRIPTION:

1	Frame type	ROOFING
2	Width	6.3 MTR
3	Length	7.5 MTR
4	Clear height	4.5 MTR
5	Interior column spacing (m)	NA
6	Roof slope	NONE
7	Bay spacing (m)	As per your Design
8	End wall column Spacing (m)	NA
9	Type of end frames	NA
10	Wind bracing	ISMB 96X48X3.2
11	Roof sheet	NA
12	Side wall & End wall sheet	NA
13	DECK SHEET	JSW 0.8MM 80GSM
14	Openings at front sidewall	NA
15	Openings at back sidewall	NA
16	Openings at left end wall	NA
17	Openings at right end wall	NA
18	Curved eaves	Nil
19	Gutters	NA
20	Eave trim	NA
21	Downspouts	NA

Thanks & Regards
SIMHADRI INFRASTRUCTURES (PEB)

📍 PlotNo.16A&16G, APILC Industrial Park, Phase-3, Parawada, Visakhapatnam-531021.

Mobile: 9133883111, 9666939789, ✉ simhadripeb@gmail.com



ITEM	DESCRIPTION	FINISH
1	Frames, Built-Up / HR sections/Bracings	1 coat of primer & 2 coat of finish paint (EPOXY SMOKEY GRAY)
2	DECK SHEET	Galvanized

DESIGN LOADS:

ITEM	DESCRIPTION	KN/m ²
1	Dead load on Structure	
2	Design Live Load on Frames	
3	Minimum Dead Load (Including roofing sheet, purlin, connection bolts, cleats etc. as actual)	
4	Dead load of sprinkler system including water load and light fixtures	
5	Cable tray and cable load on steel columns	
6	Wind speed as per IS: 875: Part – III	
7	Seismic Load as per IS: 1893	
8	Rainfall intensity considered for design of gutter & Downspout	

Thanks & Regards
SIMHADRI INFRASTRUCTURES (PEB)



SIMHADRI INFRASTRUCTURES

PRE-ENGINEERED BUILDINGS

GSTIN: 37ADHPC1097R1Z1

BUILDINGS, ACCESSORIES & CONSTRUCTION – ALL AMOUNTS ARE IN RUPEES

S.No.	DESCRIPTION	QTY/Sqm	Amount (INR)
1	Supply price of steel components as per the Specifications @89,000/-per ton Approximate Tonnage: 9MT ($\pm$ 5%) (7.5M X 6.3M X 4.5M)	9 MT	8,01,000.00
2	Erection Charges & Deck Sheet Fixing Charges for Steel structure per ton 8000/- Approximate Tonnage: 9MT ($\pm$ 5%)	9 MT	72,000.00
	TOTAL		Rs 8,73,000.00

Note: price will be depending on tonnage

A.18% GST EXTRA

B. TERMS OF PAYMENT:

The terms of payment shall be mutually agreed by parties ahead of **SIMHADRI INFRASTRUCTURES (PEB)** acceptance of Buyer's purchase order.

Payment shall be as follows:

1. 90% before dispatch of material after inspection at our site
2. 10% After completion of work.

Thanks & Regards
SIMHADRI INFRASTRUCTURES (PEB)

📍 PlotNo.16A&16G, APIIC Industrial Park, Phase-3, Parawada, Visakhapatnam-531021.

Mobile: **9133883111**, 9666939789, ✉ simhadripeb@gmail.com



STANDARD PRODUCT SPECIFICATIONS

- A. PRIMARY MEMBERS:** Primary structural framing shall include Columns, rafters and crane beams - Gr 36(245mpa) make SAIL, JSW.
- B. SECONDARY MEMBERS:** Secondary structural framing shall include the purlins, girts eave struts,
- C. ROD MEMBERS:** Anchor Bolts, Sag rods and Brace Rods- Grade 36 (245Mpa).
- D. PAINT OF STRUCTURAL MEMBERS:** All structural members shall be cleaned by Sand Blasting to remove dirt, grease, oil and loose mill scale and given one shop coat of red oxide, one coat of finish paint. (Each coat 40-50 microns) **Any additional finish painting is not included. Paint make: Berger, Nerolac, growel.**
- E. CONNECTIONS BOLTS:** For Primary bolted connections shall be furnished with high strength bolts of Grade 4.6/8.8 Pre-Galvanized.
- F. DECK SHEET:** DECK panels shall be of JSW 0.8mm 80GSM

TERMS & CONDITIONS OF SALE

- SCOPE OF CONTRACT:** This Contract is the only Agreement between the **SIMHADRI INFRASTRUCTURES (PEB)** (Hereinafter referred to as SELLER) & BUYER (who has signed his acceptance on this contract) and the terms which have been expressly stated in this Agreement will be binding including any amendments mutually agreed upon in writing.
- PROPOSAL VALIDITY:** This proposal is valid for (03) days from the date of this proposal. Any extension of validity must be received in writing from the SELLER.
- CHANGE IN SCOPE:** Any change and/or revision to the above stated scope of supply may lead to a variation in the price and the delivery period.

Thanks & Regards



SIMHADRI INFRASTRUCTURES (PEB)

Account Details Are –

Account Name – **SIMHADRI INFRASTRUCTURES**

Account No- **37470785737**

IFSC code- **SBIN0014772** (SPECIALISED SME BRANCH)

📍 PlotNo.16A&16G, APIIC Industrial Park, Phase-3, Parawada, Visakhapatnam-531021.

Mobile: **9133883111**, 9666939789, 📧 **simhadripeb@gmail.com**