

Duplicate

pragati consultants

SWIMMING POOLS*CONSULTANTS*CONTRACTORS

L1.Lattitude Tower, Timberlake colony, Gachibowli road, Hyderabad 500008

Ph : 65702402, Mobile : 9848131574, .

Email: pragatipools@gmail.com

WWW.PRAGATIPOOLS.COM

TO,

MEHTA & MODI HOMES -VII ,
CHERLAPALLY,
NAGARAM
HYDERABAD.

DATE: 27/5/14

KIND ATTN: MR. SOHAM MODI

SUB: FILTER EQUIPMENT DELIVERY & ERECTION AT SILVER CREEK

Sir,

As per the **W.O dated 1/4/14** for the swimming pool filter equipments

We have Delivered the filter equipment and also completed the erection of Filter ,
pumps/fittings/ nozzles/ Under water lights At the site **SILVER CREEK, N.** Hence we request
you to please kindly release **50% (Rs 98,700) Rupees ninety eight thousand seven hundred
only)** as per the terms of the WO At the earliest.

We are here by furnishing the details of the payments received by us till date.

1) Advance Chq no: 003135 HDFC BANK Dated 7/4/2014 . Rs 47,000-00

Please kindly do the needful and arrange for the payment at the earliest.

THANKS & REGARDS

For PRAGATI CONSULTANTS

(DHEERAJ ANANTHOJ).

inward

10296
10238



CHECKED

Quantity
By *[Signature]*
Date *31.05.14*

VILLAS @ SILVER CREEK

Certified by:

[Signature]
Project Manager
Mehta & Modi Homes
Phase-VII

*forwarded to
A/c - 14/6/14*

pragati consultants

SWIMMING POOLS*CONSULTANTS*CONTRACTORS

L1.Lattitude Tower, Timberlake colony, Gachibowli road, Hyderabad 500008

Ph : 65702402, Mobile : 9848131574, .

Email: pragatipools@gmail.com

WWW.PRAGATIPOOLS.COM

TAX INVOICE/BILL

Date : 27-5-14
Invoice no : PC/ 2014/8
Consignee : MEHTA & MODI HOMES- VII
Work order no: DATED 01/04/14

Company's VAT TIN NO :28546017927
Company's CST NO :28546017927
PAN NO: ACWPA0921

Sl. No.	Description	UOM	BOQ	Unit Rate (In Rs.)	Amount (In Rs.)
	PRESSURE SAND FILTER Consisting of a Compact FRP Pressure filter of Diameter 900mm with 6 way rotary 2"Multiport valve with single lever operation for Filter/Backwash/Rinse/Waste with under collection drain pipe network inside with pressure gauges (40000Lts)	Nos.	1	85,000.00	85,000.00
2	RECIRCULATION PUMPS Supply and plumbing connections for 3HP monoblock pump set of Kirloskar SP2HM series make capable of delivering 25M3/H 35M3/Hwater.	Nos.	1	23,000.00	23,000.00
3	INLET NOZZLES/SHELL FITTINGS/DRAINS/BRUSHES SURFLOW NOZZLES,DRAINS,VACCUM POINTS	SET	1	10000.00	10000.00
4	SUCTION SWEEPER UNIT Brush head made of SS(316) Sheet metal 2mm thick with PP (Replacable brushes) comprising of hose pipe Including the required fittings and connectors to pump and SS handle .	Nos	1	40000.00	40000.00
5	UNDERWATER LIGHTS High temparature resistance Polymer/ Glass (underwater only) with 100W halogen bulb for 12 V STEP DOWN TRANSFORMER with brackets SS crews for wall mounting (LYXAR- Australia/Equivalent) with 2M cable for connections	Nos	6	5000.00	30000.00
TOTAL :					1,88,000.00
VAT TAX(Works contract Tax) @ 5%					9,400.00
TOTAL INCLUDING TAX					1,97,400.00

(TOTAL RUPEES ONE LAKH NINETY SEVEN THOUSAND FOUR HUNDRED ONLY)

For PRAGATI CONSULTANTS

(DHEERAJ ANANTHOJ).

CHECKED

Certified by:

Project Manager
Mehta & Modi Homes
Hydr-VII

Quantity

Quantity

31.05.14

VILLAS @ SILVER CREEK

Request for payment (Promotion and Purchase)

Division	☒ Purchase ☐ Promotion ☐ Other		
Pay to	Pragati Consultants		
Towards	Swimming Pool equipment's		
Description	W.O. dtd: 01/04/14		
	-		
	-		
Amount	Rs. 47,000/-		
Type of payment	☒ Advance ☐ Part Payment ☐ Balance Payment ☐ Full Payment ☐ Other		
Pay from company	Mehraji Modi	Pay from Project	-
Payment to be divided	Homes-VI	Yes	No
Remarks:	Advance payment. Cheque no: 003135 " dtd: 7/4/14		
Prepared by	T.D. Mosley	Sign	Date 07/04/14.
Approved by		Sign	Date

VSC

WORK ORDER

Original Copy / Purchase Div. Copy / Office Copy

To,

Dt: 01/04/2014

Mr.Dheeraj Ananthoj, Consultant Engineer
Pragati Consultants
23-06-87, Hari Bowli,
Near Shali Bunda,
Hyderabad-500 065.

Dear Sir,

Sub: Work Order for Swimming Pool equipments 1no. for adult &
1no.(small) for children for our site **Villas @ Silver Creek, Ph-VII, Cherlapally.**
Hyderabad.

Ref: 1) Your quotation dated: 20/02/2014
2) Personal discussions & negotiations on

Swimming Pool Capacity : 43,500 gallons
Adults : size : 40' dia x 4' deep
Children : size: 20' dia x 2' deep

Turnover period : 6 Hrs(per cycle)

P.S.F. Capacity : 1no x 120gpm(32m3/HR)

S.No.	Particulars	Units	Qty	Unit Price Rs.	Amount Rs.
1)	<u>Filter Circulation System:</u> Consisting of 1 No. Compact polyster FRP Pressure filter of Diameter 900mm with inlet and outlet for the the filtered water with the under collection piping hub with laterals for water outlet with max working pressure upto 10 bars Max. Flow rate upto 40m3/HR.(MIDAS/CWG/MINDER) Including Multi port valve for filter/Connectors.	Nos.	1.00	85,000.00	85,000.00
2)	<u>Circulation Pump / Starter / Prefilter</u> Supply and plumbing connections for 3HP Monoblock pump set of Kirloskar - SP 2HM, Discharge - 25m3/hr - 35m3/hr Including L & T starter.	Nos.	1.00	23,000.00	23,000.00
3)	<u>Inlet Nozzle / Shell Fittings / Drains / Brush</u> ABS Surflow Inlet Nozzle, Anti Vortex and other fittings and connectors.	L.S.	1.00	10,000.00	10,000.00
4)	<u>Suction Sweeper Unit:</u> Brush head made of SS(316) Sheet metal 2mm thick with PP (Replacable brushes) with black tough plastic bristles along with the Hose Pipe. Including the required fittings and connectors to the pump(with hose pipe) and SS handle(6mm).	Nos.	1.00	L.S.	40,000.00
5)	<u>Under Water Lighting Fixtures:</u> High Temperature Resistance Polymer/Glass(Under water only) with 100W halogen bulb for 12V step down transformer with brackets SS screws for wall mounting (LYXAR - Australia / Equivalent) with 2M cable for connections.	Nos	6.00	5,000.00	30,000.00
Total					1,88,000.00
(Rupees Two lakhs twenty three thousand only)					

W

Terms & Conditions:

- 1) a) 25% advance Rs. 47,000/- (Rupees Sixty six thousand nine hundred only) vide Chq. No. 003135, dtd. 07/04/2014 drawn on HDFC Bank payable to Pragati Consultants
b) 50% after the first consignment of materials i.e. filter, filter media etc. arrive at the site.
c) 25% after erection, testing and commissioning.
- 2) The above quotation for treatment plant does not include any civil works like fixing of bars, ladders, diving boards etc. for which only guidance and supervision will be given for fixing.
- 3) Pipe lines required for inlet and outlet connection will have to be arranged by us.
- 4) Taxes extra @ 5% of the work order (works contract tax)
- 5) Power supply will be made available in the filter plant room
- 6) Filter plant will be delivered in coordination with the progress of civil works.
- 7) Electrical connections/starter for the pump and light fixtures have to be arranged by us.
- 8) 1 Year Warranty on all items from the date of erection and commissioning.
- 9) Bill in the name of **Mehta & Modi Homes - VII**
- 10) Consultancy Charges @ Rs. 35,000/-

Thanking you.

Yours truly,

For Mehta & Modi Homes - VII

Mr. Soham Modi
Managing Director

Confirmed by : 

Date : 15-4-2014

Sign : 

REQUISITION FORM (NOTE: WRITE IN CAPITAL LETTERS)

COMPANY NAME:		MEHTA & MODI HOMES		DATE:	24.02.14
SITE & PHASE:		VILLAS@ SILVER CREEK ✓		TIME:	
SUPPLIER:		PRAGATI CONSULTANTS		REQ. NO.	39709
MATERIAL REQUIRED BEFORE DATE:			03.03.14	ID.NO.	18856-
SL.NO.	DESCRIPTION		SIZE	QUANTITY	UNITS
1	FILTER		4M3/HR	1	NO'S
2	CIRCULATION PUMP WITH STARTER & PRE FILTER			1	NO'S
3	INLET NOZZELS WITH SHELL FILLING & DRAINS			10	NO'S
4	SUCTION SWEEPERS			1	SET
5	S.S POOL LADDER			2	NO'S
6	SS GRAB RAILS			8	NO'S
7	UNDER WATER LIGHT FIXTURES			8	NO'S
8					
9					
REMARKS:- FOR SWIMMING POOL WORK PURPOSE.					
NOTE:-				I.D. NO.	✓
PREPARED BY:	SURYANARAYANA		APPROVED BY		
SIGN.& DATE:	24.02.14		SIGN. & DATE:		
				APPROVED	

APPROVED BY
10 MAR 2014
SOHAM MODI
MANAGING DIRECTOR

probably like
cell pipes

VSC - swimming pool filter.
Pragathi Consultants - Dheeraj.

① Filter circulation system. - 95,000/-
✓ 85,000/-

② Circulation pump / stand / profile - 25,000/-
✓ 23,000/-

③ Inlet nozzle / shell filling / frame.
Brush etc. - ✓ 10,000/-

④ Suction sweeper. - 45,000/-
✓ 40,000/-

⑤ Ladder / grab bars. — supplied.
✗ Po - inced.

⑥ Under water lights. - 44,000/-
6 Nos @ 5,000/- = 30,000/-

⑦ Counting charger - ✓ 35,000/-
by 25/3/14 Delivery 20/4/14 2,23,000/-
Inland 31/4/14



pragati consultants

SWIMMING POOLS*CONSULTANTS*CONTRACTORS

L1.Lattitude Tower, Timberlake colony, Gachibowli road, Hyderabad 500008

Ph : 65702402, Mobile : 9848131574, .

Email: pragatipools@gmail.com

WWW.PRAGATIPOOLS.COM

TO,

**M/S MODI PROPERTIES & INV (P) LTD ,
M.G ROAD .
.SECUNDRABAD.**

DATE:20-02-14.

KIND ATTN: MR. SOHAM MODI/ GAURANG MODY

**SUB : Quotation for swimming pool equipments and
Consultancy for swimming pool at SILVER CREEK.**

Sir,

We are here by forwarding the Quotation for the swimming pool technical consultancy and the filter equipment for your project VILLAS @ SILVER CREEK- RAMPALLY

Hoping the quotation is clear in all respects, and in case of any clarification please
Kindly get back to me.

Thanking you.

For PRAGATICONCONSULTANTS

(DHEERAJ ANANTHOJ)

pragati consultants

SWIMMING POOLS*CONSULTANTS*CONTRACTORS

L1.Lattitude Tower, Timberlake colony, Gachibowli road, Hyderabad 500008

Ph : 65702402, Mobile : 9848131574,

Email: pragatipools@gmail.com

WWW.PRAGATIPOOLS.COM

QUOTATION FOR FILTER SYSTEM/ACCESSORIES

Swimming Pool Size : 40'-0" Dia 4'deep+ 2x 20' dia 2' deep toddle pool

Swimming pool Capacity : 43500 Gallons (195M3)

Turnover Period : 6 hours (per cycle)

PSF Capacity (Flow rate) : 1 Nos x 120 gpm(32 m3/HR)

	Particulars	Quantity	AMOUNT
1	<u>Supply of FILTER CIRCULATION SYSTEM</u> Consisting IMPORTED Compact POLYESTER FRP Pressure filter of Diameter 900mm with INLET AND OUTLET for the filtered water and pool water with under collection piping hub with laterals for water out let with max working pressure upto 10 bar, with the shell made of HIGH GRADE POLYESTER +FRP(LAMINATED). With filtration rate of 50M3/HR/M2. Maxium FLOW RATE upto 40M3/HR.(MIDAS/CWG/MINDER) Including <u>MULTI PORT VALVE FOR FILTER./ CONNECTORS</u>	1 NO @95,000/-	Rs 95,000
2	<u>CIRCULATION PUMP./STARTER/PREFILTER.</u> Supply, of 1 NO 3 HP KIRLOSKER MONOBLOC PUMP SP2HM Model (Self priming) With discharge of 25m3/hr - 35m3/hr <u>Note:</u> Electrical connection should be arranged by the client(including L& T Starter)	1 NO	Rs 25,000

3	<u>INLET NOZZLES/ SHELL FITTINGS/ DRAINS</u> With required ABS SURFLOW INLET NOZZLES, ANTI VORTEX . And other fittings and connectors. <i>(Brushes / Deep bay net etc)</i>	10 Nos	Rs 10000
4	Supply of SUCTION/ VACCUM SWEEPING HEAD. Brush head Made of SS(316) Sheet metal 2mm th ,with PP(Replaceable brushes)with black tough plastic bristles, along with the HOSE PIPE. Including the required fittings and connectors to the PUMP. (With hose pipe) and SS handle.(6m)	1 SET	Rs 45,000
5	<u>SS POOL LADDERS/GRAB RAILS(SS 316 pipe/ sheet).</u> With mirror finish , steps,sheet bended, ss nut bolt fastened STEPS with M.S Flat for Fastening and permanent grouting). SS LADDER – 2NOS, @ 15,000/- each GRABRAILS- 8 NOS @ 2000/- each		Rs 30,000 Rs 16,000
6	<u>Supply of Underwater light fixtures.</u> High Temperature Resistance Polymer/glass (UNDER WATER ONLY) with 100 W halogen bulb for 12V step down transformer . with Brackets SS screws for Wall mounting, (LYXAR- Australia, OR EQUIVALENT). With 2M cable for connections.	8 NOS @ 5500/- Each	Rs 44000
TOTAL			----- Rs 2,65,000

TOTAL FOR ALL THE ABOVE EQUIPMENTS AND SERVICES WILL BE
Rs 2,65,000-00

pragati consultants

SWIMMING POOLS*CONSULTANTS*CONTRACTORS

L1.Lattitude Tower, Timberlake colony, Off Gachibowli road, Hyderabad 500008

Ph : 65702402, Mobile : 9848131574,

Email: pragatipools@gmail.com

WWW.PRAGATIPOOLS.COM

NOTE : CONSULTANCY /SITE VISIT CHARGES RS 35000/- EXTRA.

Terms and conditions :

Payment Terms :

- 1) 30% advance along with confirm order.
 - 2) 50% after filter, ladders, filter media is delivered at the site
 - 3) 20% after erection testing and commissioning
- ❖ The above quotation for treatment plant does not include any civil works like fixing of bars, ladders, diving boards etc., for which only guidance and supervision will be given for fixing.
 - ❖ Pipe lines required for inlet and outlet connection will have to be arranged by the company.
 - ❖ Taxes extra at 5% of the work order (works contract tax)
 - ❖ Power supply should be made available in the filter plant room.
 - ❖ Filter plant will delivered in coordination with the progress of civil works.
 - ❖ Electrical connections/starter for the pump and light fixtures have to arranged by the client.
 - ❖ This quotation is valid for a period of 1 months only
 - ❖ One year warranty on all items from the date of erection and commissioning.

Thanking you,

For PRAGATI CONSULTANTS



(DHEERAJ ANANTHOJ).