

Anx B – Work Completion Report

Company	AMTZ Medpolis Square 4554 Pvt Ltd	Name of contractor	Simhaa Constructions	Sl. No. site bills reg.	151			
Project/site	AMS4554	Nature of work	RCC work	Dt. site bills reg.	13-11-2025			
Block no.	AMS4554	Work done from date	25-09-2025	M-codex bill ID.				
WO no.	20251103019	Work done to date	31-10-2025	WO issued ?	Yes			
WO date	03-11-2025	Contractor bill no.	80	GST bill required?	Yes			
Sl. No.	Unit/floor no	Details of work		Qty	Units	Rate ID	Rate	Amount
1	AMS4554 / Level 03	CONST - RCC 7456 - Construction - Slab 4 - Bar bending - Ton (Labour charges for bar bending works)		1.83	Ton	RCC 214	10,635.00	19,493.96
2	AMS4554 / Level 03	CONST - RCC 5667 - Construction - Slab 4 - Concreting - Material - cum (Concrete material charges for the duct beams)		8.96	Cum	RCC 189	4,933.00	44,199.68
3	AMS4554 / Level 03	CONST - RCC 9917 - Construction - Slab 4 - Concreting - Labour - cum (Labour charges for the concrete pouring works)		8.96	Cum	RCC 212	1,155.00	10,348.80
4	AMS4554 / Level 03	CONST - RCC 8439 - Construction - Slab 4 - Shuttering - Sqm (Labour charges for the shuttering works of tie beams)		113.03	Sqm	RCC 213	1,035.00	1,16,986.05
5	AMS4554 / Level 03	CONST - RCC 7924 - Construction - RCC - Lift charges - Slab - 04 - cum (Lift charges for the concrete material)		8.96	Cum	RCC 135	592.00	5,304.32
6	AMS4554 / Level 03	CONST - RCC 1257 - Construction - RCC - Steel - Miscellaneous - misc - Nos(Labour charges for anchoring works of 8 mm bars of floor beams & tie beams)		846.00	No's		115.76	97,932.96
								2,94,266
							Add GST @	18%
							Total amount including taxes for work done	
								3,47,234
Remarks:								
Approved by	Project Manager		Approved by QS team		Approved by Director/E&D team			
Sign:			Sign:		Sign:			
Date:	13/11/25		Date:		Date:			
Notes: 1. This sheet replaces installation report and advice for credit to contractors. 2. This word form must be typed. 3. Use this form even if work order is not issued. 4. Attach measurement and estimate sheets only if required i.e., details cannot be entered in the form. 5. For bill amount less than 10k any QS manager and directors approval is required. 6. For bill amount less than 10k any QS team member may sign and in place of director sign of respective E&D member to be taken. 7. Director's signature is mandatory. 8. Entry of rate ID is mandatory. 9. This sheet must be sent within 2 working days of work completion (with or without contractors bill). 10. Contractors to send scanned copy of bill to site and QS by email. 11. Contractors must submit original bills at HO (can be sent by courier).								

ESTIMATE SHEET									Approved by:			N. Leela Venkatesh		
Company Name:			AMTZ Medpolis Square 4554 Pvt Ltd											
Project:			AMS4554											
Work Description:			RCC works for floor & Tie beams in Level 03											
Prepared By			N. Leela Venkatesh											
Date:			12-11-2025											
S No.	Unit/Floor no	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks						
1	AMS4554 / Level 03	CONST - RCC 7456 - Construction -Slab 4 - Bar bending - Ton (Labour charges for bar bending works)	1.83	Ton	10,635.00	19493.96	19,493.96							
2	AMS4554 / Level 03	CONST - RCC 5667 - Construction - Slab 4 - Concreting - Material - cum (Concrete material charges for the duct beams)	8.96	Cum	4,933.00	44199.68	44,199.68							
3	AMS4554 / Level 03	CONST - RCC 9917 - Construction - Slab 4 - Concreting - Labour - cum (Labour charges for the concrete pouring works)	8.96	Cum	1,155.00	10348.80	10,348.80							
4	AMS4554 / Level 03	CONST - RCC 8439 - Construction - Slab 4 - Shuttering - Sqm (Labour charges for the shuttering works of tie beams)	113.03	Sqm	1,035.00	116986.05	1,16,986.05							
5	AMS4554 / Level 03	CONST - RCC 7924 - Construction - RCC - Lift charges - Slab - 04 - cum (Lift charges for the concrete material)	8.96	Cum	592.00	5304.32	5,304.32							
6	AMS4554 / Level 03	CONST - RCC 1257 - Construction - RCC - Steel - Miscellaneous - misc - Nos (Labour charges for anchoring works of 8 mm bars of floor beams & tie beams)	846.00	No's	115.76	97932.96	97,932.96							
						Total	2,94,266							

APPROVED BY

13 NOV 2025

LEELA VENKATESH.N.
Project Manager

MEASUREMENT SHEET												
Company Name:		AMTZ Medpolis Square 4554 Pvt Ltd			Approved by:			N. Leela Venkatesh				
Project:		AMS4554			Sign:							
Work Description :		RCC works for floor & Tie beams in Level 03			Work start date:			25-09-2025				
Contractor:		Simhaa Constructions			Work end date:			03-10-2025				
Prepared By:		N. Leela Venkatesh			Date :			13-11-2025				
S No.	Item Head	Item Description			A	B	C	D	E	F=AxBxCxD	Units	H=Sum of F Item Head Total
			Length	Height	Nos.	Unit wt/mtr	Quantity					
1	RCC Works	CONST - RCC 7456 - Construction - Slab 4 - Bar bending - Ton (Labour charges for bar bending works)	1.00	1.00	-	-	1.83				Ton	1.83
2	RCC Works	CONST - RCC 5667 - Construction - Slab 4 - Concreting - Material - cum (Concrete material charges for the duct beams)	1.00	1.00	-	-	8.96				Cum	8.96
3	RCC Works	CONST - RCC 9917 - Construction - Slab 4 - Concreting - Labour - cum (Labour charges for the concrete pouring works)	1.00	1.00	-	-	8.96				Cum	8.96
4	RCC Works	CONST - RCC 8439 - Construction - Slab 4 - Shuttering - Sqm (Labour charges for the shuttering works of tie beams)	1.00	1.00	-	-	113.03				Sqm	113.03
5	RCC Works	CONST - RCC 7924 - Construction - RCC - Lift charges - Slab - 04 - cum (Lift charges for the concrete material)	1.00	1.00	-	-	8.96				Cum	8.96
6	RCC Works	CONST - RCC 1257 - Construction - RCC - Steel - Miscellaneous - misc - Nos (Labour charges for anchoring works of 8 mm bars of floor beams & tie beams)	1.00	1.00	-	-	846.00				No's	846.00
											TOTAL	987.74


APPROVED BY

LEELA VENKATESH.N.
 Project Manager

Tax Invoice

e-Invoice

IRN : be94c7d1efb4aeced606876393ffe89d3e4f0eb5926ddc-34d980a5d4936408d1
 Ack No : 112527549194253
 Ack Date : 7-Nov-25

**Simhaa Constructions (2025-26)**

Plot No. 2, Block-B, Auto Nagar
 Visakhapatnam
 GSTIN/UIN: 37ABMFS6706L1ZJ
 State Name: Andhra Pradesh, Code: 37
 E-Mail: simhaaconstructions@rediffmail.com
 Buyer (Bill to)

AMTZ Medpolis Square 4554 Pvt. Ltd

VM Steel Project Town Ship Sub Post Office
 Ground, Plot No. D1-56, HUB Building, AMTZ Campus,
 Pragathi Maidan, Visakhapatnam
 GSTIN/UIN: 37AAXCA5420G1ZG
 State Name: Andhra Pradesh, Code: 37

Invoice No.

80

Delivery Note

Reference No. & Date

SC/AMS/4554/RA 76 dt. 7-Nov-25

Buyer's Order No

20251103019

Dispatch Doc No

Dispatched through

Terms of Delivery

Dated

7-Nov-25

Mode/Terms of Payment

Other References

Dated

3-Nov-25

Delivery Note Date

Destination

SI No	Particulars	HSN/SAC	Quantity	Rate	per	Amount
1	Contract Receipt (2025-26) RA 76 for Civil Contract for RCC Works for the project AMTZ Medpolis Square 4554, Visakhapatnam, RCC Works for Floor Beams and Tie Beams in Level 03 of AMTZ 4554	995415				2,94,265.77
	CGST - Output 9%			9 %		26,483.92
	SGST - Output 9%			9 %		26,483.92
	Total					₹ 3,47,233.61

Amount Chargeable (in words)

INR Three Lakh Forty Seven Thousand Two Hundred Thirty Three and Sixty One paise Only

E & O E

HSN/SAC	Taxable Value	CGST Rate	CGST Amount	SGST/UTGST Rate	SGST/UTGST Amount	Total Tax Amount
995415	2,94,265.77	9%	26,483.92	9%	26,483.92	52,967.84
Total	2,94,265.77		26,483.92		26,483.92	52,967.84

Tax Amount (in words) **INR Fifty Two Thousand Nine Hundred Sixty Seven and Eighty Four paise Only**

Remarks

RA 76 RCC Works for Floor Beams and Tie Beams in Level 03 of AMTZ 4554

For M/s. SIMHAA CONSTRUCTIONS

(KAN RAJU)
 Managing Partner
 Authorised Signatory

This is a Computer Generated Invoice

Civil Contract for RCC works for the project AMTZ Medpolis Square 4554 at AMTZ,
Visakhapatnam

RA - 76

SIMHAA CONSTRUCTIONS
Visakhapatnam

SIMHAA CONSTRUCTIONS

RA 76

DATE: 07.11.2025

Name of the work: Civil works for Construction of RCC building at AMTZ Medipolis Square 4554, Visakhapatnam.

Name of the Contractor : M/s Simhaa Constructions

P. O Number : 20251103019 on Dt: 03 Nov 2025

"RCC works for floor beams and tie beams in level 03 of AMTZ 4554"

Sl. NO	Item Name	Uom	P.O Qty	Rate	QUANTITY			Amount		
					up to Previous	This Bill Qty	Total	Total Value of Work	up to Previous	Present Bill
1	CONST - RCC 7456 - Construction - Slab 4 - Bar Bending -- Ton Labour charges for Bar bending works. Read UOM as MT.	Ton	2	10635.00	-	1.833	1.833	19,493.96	-	19,493.96
2	CONST - RCC 5667 - Construction - Slab 4 - Concreting - Material - - cum Charges for concrete material (M35). Read UOM as Cum.	Cum	9	4933.00	-	8.960	8.960	44,199.68	-	44,199.68
3	CONST - RCC 9917 - Construction - Slab 4 - Concreting - Labour - - cum Labour charges for the concrete works. Read UOM as Cum.	Cum	9	1155.00	-	8.960	8.960	10,348.80	-	10,348.80
4	CONST - RCC 8439 - Construction - Slab 4 - Shuttering - - sqm Labour charges for shuttering works of tie and floor beams. Read UOM as Sqm.	Sqm	111	1035.00	-	113.030	113.030	1,16,986.05	-	1,16,986.05
5	CONST - RCC 7924 - Construction - RCC - Lift Charges slab - 04 - - cum Labour charges for material lifting charges. Read UOM as Cum.	Cum	9	592.00	-	8.960	8.960	5,304.32	-	5,304.32
6	CONST - RCC 1257 - Construction - RCC - Steel - Miscellaneous - misc - Nos. Labour charges for anchorage works of 8mm bars for floor beams. Read UOM as no's.	No's	800	115.76	-	846.000	846.000	97,932.96	-	97,932.96
Total								294265.77	-	294265.77

Total Value of present Bill

294265.77

Add GST @ 18%

52967.84

Total

347233.60

For M/s. SIMHAA CONSTRUCTIONS

(Amount in Words : Three Lakhs Forty Seven Thousand Two Hundred and Thirty Three Rupees and Six Zero Paise Only)


KAM RAJU
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work: RCC works for floor beams and tie beams in level 03 of AMTZ 4554

RAR No: 76

SUMMARY

SL.No	Item	Description	Uom	Qty	Sub Total
	Level 03 (3rd floor)				
	Lockset - Anchoring = #8mm Rebars				846.000
1	Lockset - Anchoring = #8mm Rebars	Anchoring @ Duct Masonry Wall CC Bed	Each	128.000	
2	Lockset - Anchoring = #8mm Rebars	Anchoring @ Floor Beam Verticals	Each	718.000	
	RCC - M35 - RMC				8.960
3	Tie Beam RCC - M35 - RMC	RCC -Duct Tie Beam [150x300] at 3.0m Lvl	Cum	5.510	
4	Floor Beam RCC M35 -RMC	RCC - Floor Beam 150x150	Cum	2.345	
5	Duct Beam RCC -M35 - RMC	RCC -Addl.Beams [300x450](Secondary Beams at Ducts)	Cum	1.110	
	RCC - M35 -Labour				8.960
6	Tie Beam RCC - M35 -Labour	RCC -Duct Tie Beam [150x300] at 3.0m Lvl	Cum	5.510	
7	Floor Beam RCC M35 -Labour	RCC - Floor Beam 150x150	Cum	2.345	
8	Duct Beam RCC -M35 - Labour	RCC -Addl.Beams [300x450](Secondary Beams at Ducts)	Cum	1.110	
	RCC - M35 -Lift charges				8.960
9	Tie Beam RCC - M35 -Lift charges	RCC -Duct Tie Beam [150x300] at 3.0m Lvl	Cum	5.510	
10	Floor Beam RCC M35 -Lift Charges	RCC - Floor Beam 150x150	Cum	2.345	
11	Duct Beam RCC -M35 - Lift Charges	RCC -Addl.Beams [300x450](Secondary Beams at Ducts)	Cum	1.110	
	Formwork				113.030
12	Tie Beam RCC - Formwork	Form Work -Duct Tie Beam [150x300] at 3.0m Lvl	Sqm	73.170	
13	Floor Beam RCC - Form Work	Form Work - Floor Beam 150x150	Sqm	31.262	
14	Duct Beam RCC -Form Work	FormWork -Addl.Beams [300x450](Secondary Beams at Ducts)	Sqm	8.600	
	Steel				1.833
15	Tie Beams Steel	FF - Duct Outer Tie Beams at 3.0m Lvl	Ton	1.659	
16	Floor Beam Steel	Form Work - Floor Beam 150x150	Ton	0.081	
17	Duct Beam - Steel	Addl.Beams (Secondary Beams at Ducts)	Ton	0.093	

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work: RCC works for floor beams and tie beams in level 03 of AMTZ 4554

RAR No: 76

Level 03 (3rd Floor) - Out Side Duct Tie Beam RCC Works

MEASUREMENT SHEET

SL.No.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
3	Lockset - Anchoring = #8mm Rebars	Anchoring @ Duct Masonry Wall C C Bed	No.of Items	No.of Bars	No.of Locations		Qty	Uom	
		grid A-1 Duct	2	2	2		8		
		grid A-2 Duct	2	2	2		8		
		grid A-3 Duct	2	2	2		8		
		grid A-4 Duct	2	2	2		8		
		grid A-5 Duct	2	2	2		8		
		grid A-6 Duct	2	2	2		8		
		grid A-7 Duct	2	2	2		8		
		grid E-1 Duct	2	2	2		8		
		grid E-2 Duct	2	2	2		8		
		grid E-3 Duct	2	2	2		8		
		grid E-4 Duct	2	2	2		8		
		grid E-5 Duct	2	2	2		8		
		grid E-6 Duct	2	2	2		8		
		grid E-7 Duct	2	2	2		8		
		grid D-7 Duct	2	2	2		8		
		grid C-1 Duct	2	2	2		8		

Total Qty in No's 128.000 No's

4	Tie Beam RCC	Duct Tie Beam 150x300 at 3.0m Lvl							
		grid A-1 Duct	9.500	0.150	0.300	1	0.430	Cum	
		grid A-2 Duct	7.025	0.150	0.300	1	0.320	Cum	
		grid A-3 Duct	7.025	0.150	0.300	1	0.320	Cum	
		grid A-4 Duct	8.100	0.150	0.300	1	0.360	Cum	
		grid A-5 Duct	7.600	0.150	0.300	1	0.340	Cum	
		grid A-6 Duct	7.600	0.150	0.300	1	0.340	Cum	
		grid A-7 Duct	9.450	0.150	0.300	1	0.430	Cum	
		grid E-1 Duct	9.500	0.150	0.300	1	0.430	Cum	
		grid E-2 Duct	7.025	0.150	0.300	1	0.320	Cum	
		grid E-3 Duct	7.025	0.150	0.300	1	0.320	Cum	
		grid E-4 Duct	8.100	0.150	0.300	1	0.360	Cum	
		grid E-5 Duct	7.600	0.150	0.300	1	0.340	Cum	
		grid E-6 Duct	7.600	0.150	0.300	1	0.340	Cum	
		grid E-7 Duct	9.450	0.150	0.300	1	0.430	Cum	
		grid D-7 Duct	3.900	0.150	0.300	1	0.180	Cum	
		grid C-1 Duct	5.450	0.150	0.300	1	0.250	Cum	

Total Qty in Cum 5.510 Cum

5	Tie Beam Form Work	Duct Tie Beam 150x300 at 3.0m Lvl							
		grid A-1 Duct - Outer	9.950		0.300	1	2.985	Sqm	
		grid A-1 Duct - Inner	9.050		0.300	1	2.715	Sqm	
		grid A-2 Duct - Outer	7.325		0.300	1	2.198	Sqm	
		grid A-2 Duct - Inner	6.725		0.300	1	2.018	Sqm	
		grid A-3 Duct - Outer	7.325		0.300	1	2.198	Sqm	
		grid A-3 Duct - Inner	6.725		0.300	1	2.018	Sqm	
		grid A-4 Duct - Outer	8.400		0.300	1	2.520	Sqm	
		grid A-4 Duct - Inner	7.800		0.300	1	2.340	Sqm	
		grid A-5 Duct - Outer	7.900		0.300	1	2.370	Sqm	
		grid A-5 Duct - Inner	7.300		0.300	1	2.190	Sqm	

For M/s. SIMHAA CONSTRUCTIONS

 (KAN RAJU)
 Managing Partner

Level 03 (3rd Floor) - Out Side Duct Tie Beam RCC Works

MEASUREMENT SHEET

Sl.no.	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		grid A-6 Duct - Outer	7.900		0.300	1	2.370	Sqm	
		grid A-6 Duct - Inner	7.300		0.300	1	2.190	Sqm	
		grid A-7 Duct - Outer	9.900		0.300	1	2.970	Sqm	
		grid A-7 Duct - Inner	9.000		0.300	1	2.700	Sqm	
		grid E-1 Duct - Outer	9.950		0.300	1	2.985	Sqm	
		grid E-1 Duct - Inner	9.050		0.300	1	2.715	Sqm	
		grid E-2 Duct - Outer	7.325		0.300	1	2.198	Sqm	
		grid E-2 Duct - Inner	6.725		0.300	1	2.018	Sqm	
		grid E-3 Duct -Outer	7.325		0.300	1	2.198	Sqm	
		grid E-3 Duct -Inner	6.725		0.300	1	2.018	Sqm	
		grid E-4 Duct -Outer	8.400		0.300	1	2.520	Sqm	
		grid E-4 Duct -Inner	7.800		0.300	1	2.340	Sqm	
		grid E-5 Duct -Outer	7.900		0.300	1	2.370	Sqm	
		grid E-5 Duct -Inner	7.300		0.300	1	2.190	Sqm	
		grid E-6 Duct -Outer	7.900		0.300	1	2.370	Sqm	
		grid E-6 Duct -Inner	7.300		0.300	1	2.190	Sqm	
		grid E-7 Duct -Outer	9.900		0.300	1	2.970	Sqm	
		grid E-7 Duct -Inner	9.000		0.300	1	2.700	Sqm	
		grid D-7 Duct -Outer	4.200		0.300	1	1.260	Sqm	
		grid D-7 Duct - Inner	3.600		0.300	1	1.080	Sqm	
		grid C-1 Duct -Outer	5.750		0.300	1	1.725	Sqm	
		grid C-1 Duct -Inner	5.150		0.300	1	1.545	Sqm	

Total Qty in Sqm 73.170 Sqm

For M/s. SIMHAA CONSTRUCTIONS

 (KAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work: RCC works for floor beams and tie beams in level 03 of AMTZ-4554

RAR No: 76

FLOOR BEAM RCC WORKS

MEASUREMENT SHEET

Sl no	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
	Level 03 (3rd Floor)	Floor Beam [150x150 mm]							
	1 Shuttering	FB in between grid A1 to A2	4.15		0.15	2	1.25	Sqm	
		FB in between grid A3 to A4	4.40		0.15	2	1.32	Sqm	
		FB in between grid A4 to A5	4.40		0.15	2	1.32	Sqm	
		FB in between grid A5 to A6	4.40		0.15	2	1.32	Sqm	
		FB in between grid A6 to A7	4.40		0.15	2	1.32	Sqm	
		FB in between grid E1 to E2	4.40		0.15	2	1.32	Sqm	
		FB in between grid E2 to E3	3.30		0.15	2	0.99	Sqm	
		FB in between grid E3 to E4	4.40		0.15	2	1.32	Sqm	
		FB in between grid E4 to E5	4.40		0.15	2	1.32	Sqm	
		FB in between grid E5 to E6	4.40		0.15	2	1.32	Sqm	
		FB in between grid E6 to E7	4.40		0.15	2	1.32	Sqm	
		FB in between grid 7 - A to B	7.28		0.15	2	2.18	Sqm	
		FB in between grid 7 - B to C	7.83		0.15	2	2.35	Sqm	
		FB in between grid 7 - C to D	6.45		0.15	2	1.94	Sqm	
		FB in between grid 7 - D to E	6.55		0.15	2	1.97	Sqm	
		FB in between grid 1 - A to B	7.93		0.15	2	2.38	Sqm	
		FB in between grid 1 - B to C	6.62		0.15	2	1.99	Sqm	
		FB in between grid 1 - C to D	6.58		0.15	2	1.97	Sqm	
		FB in between grid 7 - D to E	7.93		0.15	2	2.38	Sqm	

Total Qty in Sqm 31.26

	2 RCC M35	FB in between grid A1 to A2	4.15	0.15	0.15	1	0.09	Cum	
		FB in between grid A3 to A4	4.40	0.15	0.15	1	0.10	Cum	
		FB in between grid A4 to A5	4.40	0.15	0.15	1	0.10	Cum	
		FB in between grid A5 to A6	4.40	0.15	0.15	1	0.10	Cum	
		FB in between grid A6 to A7	4.40	0.15	0.15	1	0.10	Cum	
		FB in between grid E1 to E2	4.40	0.15	0.15	1	0.10	Cum	
		FB in between grid E2 to E3	3.30	0.15	0.15	1	0.07	Cum	
		FB in between grid E3 to E4	4.40	0.15	0.15	1	0.10	Cum	
		FB in between grid E4 to E5	4.40	0.15	0.15	1	0.10	Cum	
		FB in between grid E5 to E6	4.40	0.15	0.15	1	0.10	Cum	
		FB in between grid E6 to E7	4.40	0.15	0.15	1	0.10	Cum	
		FB in between grid 7 - A to B	7.28	0.15	0.15	1	0.16	Cum	
		FB in between grid 7 - B to C	7.83	0.15	0.15	1	0.18	Cum	
		FB in between grid 7 - C to D	6.45	0.15	0.15	1	0.15	Cum	
		FB in between grid 7 - D to E	6.55	0.15	0.15	1	0.15	Cum	
		FB in between grid 1 - A to B	7.93	0.15	0.15	1	0.18	Cum	
		FB in between grid 1 - B to C	6.62	0.15	0.15	1	0.15	Cum	
		FB in between grid 1 - C to D	6.58	0.15	0.15	1	0.15	Cum	
		FB in between grid 7 - D to E	7.93	0.15	0.15	1	0.18	Cum	

Total Qty in Cum 2.34

	3 Lock Set - Anchoring Works = 8mm rebars	Locations	Length	Spacing (M)	No.of Anchoring s	No.of Sides	Total No's		
		FB in between grid A1 to A2	4.15	0.30	15.00	2	30.00	No's	
		FB in between grid A3 to A4	4.40	0.30	15.00	2	30.00	No's	
		FB in between grid A4 to A5	4.40	0.30	15.00	2	30.00	No's	
		FB in between grid A5 to A6	4.40	0.30	15.00	2	30.00	No's	
		FB in between grid A6 to A7	4.40	0.30	15.00	2	30.00	No's	
		FB in between grid E1 to E2	4.40	0.30	15.00	2	30.00	No's	
		FB in between grid E2 to E3	3.30	0.30	12.00	2	24.00	No's	
		FB in between grid E3 to E4	4.40	0.30	15.00	2	30.00	No's	
		FB in between grid E4 to E5	4.40	0.30	15.00	2	30.00	No's	
		FB in between grid E5 to E6	4.40	0.30	15.00	2	30.00	No's	
		FB in between grid E6 to E7	4.40	0.30	15.00	2	30.00	No's	

For M/s. SIMHAA CONSTRUCTIONS


 KAN RAJU
 Managing Partner

FLOOR BEAM RCC WORKS

MEASUREMENT SHEET

Sl no	Item Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
		FB in between grid 7 - A to B	7.28	0.30	25.00	2	50.00	No's	
		FB in between grid 7 - B to C	7.83	0.30	27.00	2	54.00	No's	
		FB in between grid 7 - C to D	6.45	0.30	22.00	2	44.00	No's	
		FB in between grid 7 - D to E	6.55	0.30	23.00	2	46.00	No's	
		FB in between grid 1 - A to B	7.93	0.30	27.00	2	54.00	No's	
		FB in between grid 1 - B to C	6.62	0.30	23.00	2	46.00	No's	
		FB in between grid 1 - C to D	6.58	0.30	23.00	2	46.00	No's	
		FB in between grid 1 - D to E	7.93	0.30	27.00	2	54.00	No's	

Total Qty in No's 718.00

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

Name of Agency : M/s SIMHAA CONSTRUCTIONS

Project: AMTZ Medpolis Square 4554 Pvt.Ltd.

Work: RCC works for floor beams and tie beams in level 03 of AMTZ 4554

RAR No: 76

out Side Ducts Additional Beams

MEASUREMENT SHEET

Sl no	Sub Head	Item Description	L	W	D	Nos	Qty	UOM	Remarks
1	Level 03 (Slab 05) Rcc Works	Addl.Beams (Secondary Beams at Ducts)							
	RCC M35								
	Slab 05	at grid A1 Duct	1.000	0.300	0.925	1	0.278	Cum	
	Slab 05	at grid E1 Duct	1.000	0.300	0.925	1	0.278	Cum	
	Slab 05	at grid A7 Duct	1.000	0.300	0.925	1	0.278	Cum	
	Slab 05	at grid E7 Duct	1.000	0.300	0.925	1	0.278	Cum	

Total Qty in Cum 1.11



2 Form Work

	Slab 05	at grid A1 Duct	1.000	0.300	0.925	1	2.150	Sqm	
	Slab 05	at grid E1 Duct	1.000	0.300	0.925	1	2.150	Sqm	
	Slab 05	at grid A7 Duct	1.000	0.300	0.925	1	2.150	Sqm	
	Slab 05	at grid E7 Duct	1.000	0.300	0.925	1	2.150	Sqm	



Total Qty in Sqm 8.60

For M/s. SIMHAA CONSTRUCTIONS


 (KAN RAJU)
 Managing Partner

RA 76 - TF - Duct Outer Tie Beams at 3.0m Lvl																												
Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend/ Deep Length	Cover (Overlap)	Bar Shape	Bend Deductions			Cutting Length	No. of Bars			Total Length	Total Length with Dia. (m)										
	L (mm)	B (mm)	H (mm)							45°	90°	135°		180°	No. of Bars	No. of Members Nos.		m	8	10	12	16	20	25	32			
Grid A-01 : Duct Tie Beam Zone A - (1) - (5) & (1) - (5) Mong Hwar	500	500	500	Top Main	12 mm	100 mm c/c	25			12	24	36	48	3	1	2.706			2.706									
				Dowel bars - L&B	12 mm																							
				Bot Main	16 mm																							
				Dowel bars - L&B	16 mm																							
				Stirrups	8 mm	100 mm c/c	25			8	16	24	32	4	1	3.184	3.184											
Grid A - 01 - Zone A - (1) - (5) Bong Hwar	500	500	500	Top Main	12 mm	100 mm c/c	25			12	24	36	48	3	1	19.056			19.056									
				Dowel bars - L&B	12 mm																							
				Bot Main	16 mm																							
				Dowel bars - L&B	16 mm																							
				Stirrups	8 mm	100 mm c/c	25			8	16	24	32	50	1	50	46.564	46.564										
Grid A - 01 - Zone A - (1) - (5) Mong Hwar	500	500	500	Top Main	12 mm	100 mm c/c	25			12	24	36	48	3	1	7.206			7.206									
				Dowel bars - L&B	12 mm																							
				Bot Main	16 mm																							
				Dowel bars - L&B	16 mm																							
				Stirrups	8 mm	100 mm c/c	25			8	16	24	32	50	1	50	46.564	46.564										

For M/s. SIMHAA CONSTRUCTIONS

Member	Size		Bar Detail	Dia	Spacing (of Bar)	Bend ¹ Depth Length	Cover	Overlap	Bar Shape	Bend Deductions			Cutting Length	No. of Bars			Total Length	Total Length with Dia. (m)											
	L (mm)	B (mm)								45° 90°	135°	180°		No. of Bars	No. of Members	Total Nos.		8	10	12	16	20	25	32					
100 Grid A-02 : At 100% Ramp	500	1800	100-400 c/c	8 mm	100 mm c/c		25		96 	8	36	24	12	14	1	19	15.124												
	1200 At 100% Ramp	1500	100-400 c/c	12 mm			25		1150 	12	24	36	48	3	1	3	4.506			4.506									
			100-400 c/c	12 mm			780 	12	24	36	48	3	1	3	2.340			2.340											
			100-400 c/c	12 mm				10	22	34	46	3	1	3	4.458			4.458			4.458								
			100-400 c/c	10 mm			200 	16	22	34	46	3	1	3	2.820			2.820			2.820								
150	500	100 mm c/c	8 mm	100 mm c/c		25		520 	8	16	24	32	10	1	10	7.060													
150 Grid A-02 : Duct Tie Beam At 100% Ramp	4025	1500	100-400 c/c	12 mm			25		4875 	12	24	36	48	3	1	3	15.681			15.681									
	4025 At 100% Ramp	1500	100-400 c/c	12 mm				0 	12	24	36	48	3	1	3	0.000			0.000										
			100-400 c/c	10 mm				16	32	48	64	3	1	3	15.632			15.632			15.632								
			100-400 c/c	10 mm			0 	16	32	48	64	3	1	3	0.000			0.000			0.000								
			100-400 c/c	8 mm	100 mm c/c		25		508 	8	16	24	32	47	1	47	37.412					37.412							
150 Grid A-02 : 1200 At 100% Ramp	1200	1500	100-400 c/c	12 mm			25		1150 	12	24	36	48	3	1	3	9.012			9.012									
	1200 At 100% Ramp	1500	100-400 c/c	12 mm				780 	12	24	36	48	3	1	3	4.680			4.680										
			100-400 c/c	10 mm				16	32	48	64	3	1	3	8.916					8.916									
			100-400 c/c	10 mm			940 	16	32	48	64	3	1	3	0.940														
			100-400 c/c	10 mm				16	32	48	64	3	1	3															

For M/s. SIMHAA CONSTRUCTIONS

For M/s. SIMHAA CONSTRUCTIONS

S.No.10


 (KAN RAJU)
 Managing Partner

For M/s. SIMHAA CONSTRUCTIONS

 (TRAN RAJU)
 Managing Partner

Member	Size			Bar Detail	Dia	Spacing of Bar	Bend Dev Length	Cover	Overlap	Bar Shape	Bend Deductions			Cutting Length	No. of Bars			Total Length	Total Length with Dia. (m)								
	I (mm)	B (mm)	H (mm)								45°	90°	135°		180°	No. of Bars	No. of Members		Total No.	m	8	10	12	16	20	25	32
201	300	550	100 mm c/c	Dowel bars - Top & Bottom Stirrups	16 mm / 8 mm	100 mm c/c		25	0	200 2 90 bends 0 0 90 bends 0 90 bends 0 90 bends 250	16 32 48	16 32 48	16 32 48	0.000	3	1	3	0.000				0.000					
202 A - 04 - 120 Main Beam - 02 nos	1200	150	300	Top Main bars - 18.5 Bottom Main bars - 16 mm	12 mm		25	25	780	2000 2 90 bends 780 0 0 90 bends 0 90 bends 1150 2000 2 90 bends 540 0 0 90 bends 0 90 bends 0 90 bends 250	12 24 36 48	12 24 36 48	12 24 36 48	1.502	3	2	6	9.012		9.012							
203	500	600	100 mm c/c	Dowel bars - Top & Bottom Stirrups	16 mm / 8 mm	100 mm c/c		25	0	0 90 bends 0 90 bends 0 90 bends 250	16 32 48	16 32 48	16 32 48	0.780	3	2	6	8.916			4.680	8.916					
204	500	600	100 mm c/c	Dowel bars - Top & Bottom Stirrups	16 mm / 8 mm	100 mm c/c		25	0	0 90 bends 0 90 bends 0 90 bends 250	16 32 48	16 32 48	16 32 48	0.780	3	2	6	8.916				5.640					
205	500	600	100 mm c/c	Dowel bars - Top & Bottom Stirrups	16 mm / 8 mm	100 mm c/c		25	0	0 90 bends 0 90 bends 0 90 bends 250	16 32 48	16 32 48	16 32 48	0.780	3	2	6	8.916				5.640					
206 A - 05 - 120 Main Beam	1200	150	300	Top Main bars - 18.5 Bottom Main bars - 16 mm	12 mm		25	25	0	5350 2 90 bends 0 0 90 bends 5430 2000 2 90 bends 0 0 90 bends 0 90 bends 250	12 24 36 48	12 24 36 48	12 24 36 48	5.802	3	1	3	17.406		17.406							
207	500	600	100 mm c/c	Dowel bars - Top & Bottom Stirrups	16 mm / 8 mm	100 mm c/c		25	0	0 90 bends 0 90 bends 0 90 bends 250	16 32 48	16 32 48	16 32 48	0.780	3	1	3	0.000		0.000							
208	500	600	100 mm c/c	Dowel bars - Top & Bottom Stirrups	16 mm / 8 mm	100 mm c/c		25	0	0 90 bends 0 90 bends 0 90 bends 250	16 32 48	16 32 48	16 32 48	0.780	3	1	3	0.000		0.000							
209 A - 05 - 120 Main Beam - 02 nos	1200	150	300	Top Main bars - 18.5 Bottom Main bars - 16 mm	12 mm		25	25	780	2000 2 90 bends 780 0 0 90 bends 0 90 bends 1150 2000 2 90 bends 540 0 0 90 bends 0 90 bends 0 90 bends 250	12 24 36 48	12 24 36 48	12 24 36 48	1.502	3	2	6	9.012		9.012							
210	500	600	100 mm c/c	Dowel bars - Top & Bottom Stirrups	16 mm / 8 mm	100 mm c/c		25	0	0 90 bends 0 90 bends 0 90 bends 250	16 32 48	16 32 48	16 32 48	0.780	3	1	3	0.000		0.000							

For M/s. SIMHAA CONSTRUCTIONS

For M/s. SIMHAA CONSTRUCTIONS

(KAN RAJU)
Managing Partner

Member	Size		Bar Detail	Dia	Spacing Of Bar	Bend/ Devp Length	Cover	Overlap	Bar Shape	Bend Deductions			Cutting Length	No. of Bars			Total Length	Total Length with Dia. (m)										
	L (mm)	B (mm)								H (mm)	45°	90°		135°	180°			No. of Bars	No. of Members	Total Nos.	m	8	10	12	16	20	25	32
300	300	900	100mm c/c	8 mm	100 mm c/c	25		640	0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	16	22	48	64	1486	3	3	2	6	8916				8916					
										16	32	48	64	10910	3	3	2	6	5640				5640					
										8	16	24	32	17096	10	3	2	20	15920									
150	300	5200	100 mm c/c	8 mm	100 mm c/c	25		0	5450 200 2 no bends 0 0 0 no bends 5450 200 2 no bends 0 0 0 no bends 90 250 100	12	24	36	48	5802	3	3	1	7	17406			17406						
										12	24	36	48	6600	3	3	1	7	6000				6000					
										16	32	48	64	5786	3	3	1	7	17558				17558					
										16	32	48	64	6000	3	3	1	7	6000				6000					
150	300	5200	100 mm c/c	8 mm	100 mm c/c	25		0	5450 200 2 no bends 0 0 0 no bends 5450 200 2 no bends 0 0 0 no bends 90 250 100	8	16	24	32	4796	53	3	1	53	42188			42188						
400	1200	1500	100 mm c/c	12 mm	100 mm c/c	25		780	1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	12	24	36	48	1502	3	3	2	6	9012			9012						
										12	24	36	48	1780	3	3	2	6	4680				4680					
										16	32	48	64	1486	3	3	2	6	8916				8916					
										16	32	48	64	10910	3	3	2	6	5640				5640					
300	300	900	100 mm c/c	8 mm	100 mm c/c	25		940	1150 200 2 no bends 940 0 0 no bends 90 250 100	8	16	24	32	17096	10	3	2	20	15920			15920						
400	1200	1500	100 mm c/c	12 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	12	24	36	48	1502	3	3	2	6	9012			9012						
										12	24	36	48	1780	3	3	2	6	4680				4680					
										16	32	48	64	1486	3	3	2	6	8916				8916					
										16	32	48	64	10910	3	3	2	6	5640				5640					
400	1200	1500	100 mm c/c	8 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	8	16	24	32	17096	10	3	2	20	15920			15920						
400	1200	1500	100 mm c/c	12 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	12	24	36	48	1502	3	3	2	6	9012			9012						
										12	24	36	48	1780	3	3	2	6	4680				4680					
										16	32	48	64	1486	3	3	2	6	8916				8916					
										16	32	48	64	10910	3	3	2	6	5640				5640					
400	1200	1500	100 mm c/c	8 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	8	16	24	32	17096	10	3	2	20	15920			15920						
400	1200	1500	100 mm c/c	12 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	12	24	36	48	1502	3	3	2	6	9012			9012						
										12	24	36	48	1780	3	3	2	6	4680				4680					
										16	32	48	64	1486	3	3	2	6	8916				8916					
										16	32	48	64	10910	3	3	2	6	5640				5640					
400	1200	1500	100 mm c/c	8 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	8	16	24	32	17096	10	3	2	20	15920			15920						
400	1200	1500	100 mm c/c	12 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	12	24	36	48	1502	3	3	2	6	9012			9012						
										12	24	36	48	1780	3	3	2	6	4680				4680					
										16	32	48	64	1486	3	3	2	6	8916				8916					
										16	32	48	64	10910	3	3	2	6	5640				5640					
400	1200	1500	100 mm c/c	8 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	8	16	24	32	17096	10	3	2	20	15920			15920						
400	1200	1500	100 mm c/c	12 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	12	24	36	48	1502	3	3	2	6	9012			9012						
										12	24	36	48	1780	3	3	2	6	4680				4680					
										16	32	48	64	1486	3	3	2	6	8916				8916					
										16	32	48	64	10910	3	3	2	6	5640				5640					
400	1200	1500	100 mm c/c	8 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	8	16	24	32	17096	10	3	2	20	15920			15920						
400	1200	1500	100 mm c/c	12 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	12	24	36	48	1502	3	3	2	6	9012			9012						
										12	24	36	48	1780	3	3	2	6	4680				4680					
										16	32	48	64	1486	3	3	2	6	8916				8916					
										16	32	48	64	10910	3	3	2	6	5640				5640					
400	1200	1500	100 mm c/c	8 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	8	16	24	32	17096	10	3	2	20	15920			15920						
400	1200	1500	100 mm c/c	12 mm	100 mm c/c	25			1150 200 2 no bends 780 0 0 no bends 1150 200 2 no bends 940 0 0 no bends 90 250 100	12	24	36	48	1502	3	3	2	6	9012			9012						
										12	24	36	48	1780	3	3	2	6	4680				4680					
										16	32	48	64	1486	3	3	2	6	8916				8916					
										16	32	48	64	10910	3	3	2	6	5640									

Member	Size			Bar Detail	Dia mm	Spacing Of Bar	Bend/ Devp Length	Cover mm	Overlap	Bar Shape	Bend Deductions			Cutting Length (m)	No. of Bars			Total Length m	Total Length with Dia. (m)								
	L (mm)	B (mm)	H (mm)								45°	90°	135°		180°	No. of Bars	No. of Members		Total Nos.	8	10	12	16	20	25	32	
13c	300	500	650 mm c/c	Particular Placing of Bar	mm	120 mm c/c		25		2 90 bends 780 0 0 90 bends 250 200 2 90 bends 940 0 0 90 bends 60 250	12	24	36	48	0.780	3	3	3	2,340								
											16	32	48	64	0.886	3	3	3	2,658			2,340	2,658				
											16	32	48	64	0.940	3	3	3	2,820				2,820				
											8	16	24	32	0.796	4	3	4	3,184								
13d End A - 2nd c/c Main Beam	600	150	500	Top Main	12 mm		25			2 90 bends 200 2 90 bends 0 0 90 bends 200 200 2 90 bends 0 0 90 bends 60 250	12	24	36	48	0.302	3	3	3	18,996			18,996					
											12	24	36	48	0.000	3	3	3	0,000			0,000					
											16	32	48	64	0.286	3	3	3	18,858			18,858					
											16	32	48	64	0.000	3	3	3	0,000			0,000					
											8	16	24	32	0.796	38	3	38	46,168								
13e End A - 2nd c/c Main Beam	3150	150	500	Top Main	12 mm		25			2 90 bends 2100 2 90 bends 780 0 0 90 bends 2100 200 2 90 bends 940 0 0 90 bends 60 250	12	24	36	48	2.452	3	3	3	7,356			7,356					
											12	24	36	48	0.780	3	3	3	2,340			2,340					
											16	32	48	64	2.450	3	3	3	7,308				7,308				
											16	32	48	64	0.940	3	3	3	2,820				2,820				
											8	16	24	32	0.796	20	3	20	15,920								
13f End A - 2nd c/c Main Beam	300	1850	600 mm c/c	Top Main	12 mm		25			100	12	24	36	48	1.592	3	3	3	4,206			4,206					

For M/S. SIMHAA CONSTRUCTIONS

For M/s. SIMHA CONSTRUCTIONS



(KAN RAJU)

Managing Partner

Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend/ Devp Length	Cover	Overlap	Bar Shape	Bend Deductions			Cutting Length	No. of Bars			Total Length	Total Length with Dia. (m)							
	L (mm)	B (mm)	H (mm)								45° 90° 135° 180°				No. of Bars	No. of Members	Total Nos.		m	8	10	12	16	20	25	32
N wing Beam	500	600	140 mm x 4	8 mm	100 mm c/c	25		mm	780		12	24	36	48	3	8	1	3	2.340	4.458	2.340	2.340	2.5	32		
											16	32	48	64	3	8	1	3	1.458							
											16	32	48	64	3	8	1	3	2.820							
											8	16	24	32	16	8	1	16	2.600							
Grid F-01 : Duct Tie Beam Along Beam	600	500	150	12 mm		25		mm	780		12	24	36	48	3	8	1	3	2.700	2.658	2.340	2.340	2.5	32		
											16	32	48	64	3	8	1	3	2.658							
											16	32	48	64	3	8	1	3	2.820							
											8	16	24	32	4	8	1	4	3.184							
Grid E-01 : 6.030x2.000 long Beam	600	150	12 mm		25		mm	6	0		12	24	36	48	3	8	1	3	19.050	0.000	0.000	0.000	2.5	32		
											16	32	48	64	3	8	1	3	19.068							
											16	32	48	64	3	8	1	3	0.000							
											8	16	24	32	4	8	1	4	15.064							

For M/s. SIMHAA CONSTRUCTION

For M/s. SIMHAA CONSTRUCTIONS


(KAM RAJU)
Managing Partner

Member	Size			Bar Detail	Dia	Spacing Of Bar	Reinf. Depth Length	Cover Overlap	Bar Shape	Bend Deductions			Cutting Length	No. of Bars			Total Length	Total Length with Dia. (m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
	I (mm)	B (mm)	H (mm)							45°	90°	135°		180°	No. of Bars	No. of Members		Total Nos.	m	8	10	12	16	20	25	32																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Grid E-01 : 20' x 20' x 2.30' M Long Beam	2000	120	300	Top Main	12 mm			25	2000	12	24	36	48	3	1	3	7206																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												


For M/s. SINHA CONSTRUCTIONS

Managing Partner

Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend/ Dev p Length		Cover	Overlap	Bar Shape	Bend Deductions			Cutting Length	No. of Bars			Total Length	Total Length with Dia. (m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
	L (mm)	B (mm)	H (mm)				mm	mm				45°	90°	135°		180°	No. of Bars	No. of Members		Total Nos.	m	8	10	12	16	20	25	32																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
Grid E-02 - 1.20 M long Beam - 02 nos	1200	400	300	Top Main	12 mm	100 mm c/c	25	780	180	12	24	36	48	1.292	3	2	0	9.012																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
				Dowel bars - 1 & 3	12 mm																				12	24	36	48	0.780	3	2	0	4.680																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
				Ref. Main	16 mm																													16	32	48	64	1.486	3	2	0	8.916																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
				Dowel bars - 1 & 3	16 mm																																						16	32	48	64	0.640	3	2	0	5.040																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
				Stirrups	8 mm																																															8	16	24	32	40	2	0	15.920																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					

For M/s. SIMHA CONSTRUCTIONS

K. R. RAJULU
Managing Partner

Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend/ Devp Length	Cover	Overlap	Bar Shape	Bend Deductions				Cutting Length	No. of Bars			Total Length	Total Length with Dia. (m)							
	L (mm)	B (mm)	H (mm)								45°/90°	135°	180°	No. of Bars		No. of Members	Total Nos.	8		10	12	16	20	25	32		
100	300	900	600 mm c/c	Top & Bottom Stirrups	8 mm	100 mm c/c		25		6 90 bends 96  250	8	16	24	32	16	2	20	15.920									
Grid E-04 : Duct Tie Beam Grade 40E - 60 At Long Beam	600	5700	600 mm c/c	Top Main	12 mm			25		200  100 2 90 bends 0 90 bends 0 90 bends 5950	12	24	36	48	3	1	3	18.906			18.906						
				Dowel bars - Top & Bot. Main	12 mm				0	0 90 bends 0 90 bends 200  250	12	24	36	48	3	1	3	0.000			0.000						
				Dowel bars - Top & Bot. Main	16 mm				0	0 90 bends 0 90 bends 200  250	16	32	48	64	3	1	3	18.858			18.858						
				Dowel bars - Top & Bot. Main	16 mm				0	0 90 bends 0 90 bends 200  250	16	32	48	64	3	1	3	0.000			0.000						
				Stirrups	8 mm	100 mm c/c		25		96  250	8	16	24	32	58	1	58	46.168			46.168						
Grid E-04 : Duct Tie Beam Grade 40E - 60 At Long Beam	1200	1500	300	Top Main	12 mm			25		1150  100 200  200 2 90 bends 0 90 bends 0 90 bends 1150	12	24	36	48	3	2	6	9.012			9.012						
				Dowel bars - Top & Bot. Main	12 mm				780	200  200 2 90 bends 0 90 bends 0 90 bends 1150	12	24	36	48	3	2	6	4.680			4.680						
				Dowel bars - Top & Bot. Main	16 mm				940	200  200 2 90 bends 0 90 bends 0 90 bends 1150	16	32	48	64	3	2	6	8.916			8.916						
				Dowel bars - Top & Bot. Main	16 mm					200  200 2 90 bends 0 90 bends 0 90 bends 1150	16	32	48	64	3	2	6	3.646			3.646						
				Stirrups	8 mm	100 mm c/c		25		96  250	8	16	24	32	20	2	20	15.920			15.920						
Grid E-05 : Duct Tie Beam Grade 40E - 60 At Long Beam	5500	1500	300	Top Main	12 mm			25		5180  200 200  200 2 90 bends 0 90 bends 0 90 bends 5180	12	24	36	48	3	1	3	17.406			17.406						
				Dowel bars - Top & Bot. Main	12 mm				0	200  200 2 90 bends 0 90 bends 0 90 bends 5180	12	24	36	48	3	1	3	0.000			0.000						
				Stirrups	16 mm					200  200 2 90 bends 0 90 bends 0 90 bends 5180	16	32	48	64	3	1	3	17.358			17.358						

For M/s. SIMHA CONSTRUCTION

For M/s. SIMHAA CONSTRUCTIONS


 KAN RAJOT
 Managing Partner

Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend/ Dev Length	Cover	Overlap	Bar Shape	Bend Deductions			Cutting Length	No. of Bars			Total Length	Total Length with Dia. (m)											
	L (mm)	B (mm)	H (mm)								45°	90°	135°		180°	No. of Bars	No. of Members		Total Nos.	8	10	12	16	20	25	32				
150	200	5250	100 mm c/c	Dowel bars - 1 & 3 Stirrups	8 mm	100 mm c/c		25	0	2 90 bends 0 135° 0 90° bends 96 250	16 22 48 64	8 16 24 32	53 8 1	0.000	3 8 1	3	0.000	42.188	42.188	0.000										
Grid L-05 : 1.20 Along Beam 402 0.5	1200	150	500	Top Main	12 mm			25		1150 200 2 90 bends 780 0 0 90 bends 1150 200 2 90 bends 910 0 0 90 bends 96 350	12 24 36 48	12 24 36 48	3 8 2	1.502	3 8 2	6	9.012	9.012	4.680	8.016	5.640									
150	200	500	100 mm c/c	Dowel bars - 1 & 3 Stirrups	8 mm	100 mm c/c		25	0	0 135° 0 90° bends 96 250	16 32 48 64	8 16 24 32	3 8 2	0.796	10 8 2	20	15.920	15.920												
Grid L-06 : Duct Tie Beam Along Beam	5500	150	300	Top Main	12 mm			25		5450 200 2 90 bends 0 135° 0 90° bends 5450 200 2 90 bends 0 135° 0 90° bends 96 350	12 24 36 48	12 24 36 48	3 8 1	5.802	3 8 1	3	17.406	17.406	0.000	17.358	0.000									
150	200	5250	100 mm c/c	Dowel bars - 1 & 3 Stirrups	8 mm	100 mm c/c		25	0	0 135° 0 90° bends 96 350	16 32 48 64	8 16 24 32	3 8 1	0.000	3 8 1	3	0.000	0.000	42.188	42.188	0.000									
Grid L-06 : 1.20 Along Beam 402 0.5	1200	150	300	Top Main	12 mm			25		1150 200 2 90 bends 780 0 0 90 bends 1150 200 2 90 bends 910 0 0 90 bends 96 350	12 24 36 48	12 24 36 48	3 8 2	1.502	3 8 2	6	9.012	9.012	4.680											

For M/s - SIMHAA CONSTRUCTION

For M/s. SIMHAA CONSTRUCTIONS



Managing Partner

[illegible]

For M/s. SIMHAA CONSTRUCTIONS


(KARAN RAJU)
Managing Partner

Member			Size		Bar Detail	Unit	Spacing Of Bar		Bend/ Devp Length	Cover	Overlap	Bar Shape	Bend Deductions				Cutting Length	Nos. of Bars			Total Length	Total Length with Dia. (m)							
													45°	90°	135°	180°		(m)	No. of Bars	No. of Members		Total Nos.	8	10	12	16	20	25	32
																		Total Length				932.912	0.000	513.702	528.486	0.000	0.000	0.000	0.000
																		Unit Weight In (Kg)				0.395	0.617	0.888	1.579	2.467	3.855	6.316	
																		Total Weight In (KG)				368.500	0.000	456.167	834.479	0.000	0.000	0.000	
																		Total Weight In (TON)				0.369	0.000	0.456	0.834	0.000	0.000	0.000	
Total																		1.659 Tons											

For M/s. SIMHAA CONSTRUCTIONS



KAN RAJU

Managing Partner

RA 76 - 3rd Floor- Floor Beams BBS



Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend/ Devt Length	Cover	Overlap	Bar Shape	Bend Deductions			Cutting Length	No. of Bars			Total Length	Total Length with Dia. (m)									
	L (mm)	B (mm)	H (mm)								45°	90°	135°		180°	No. of Bars	No. of Members		Total Nos.	m	8	10	12	16	20	25	32	
F.B in between grid A1 to A2	1150	180	150	Top Main	8 mm			25		4100 0.1 2 90 bends 4100	8	16	24	32	4.068	1	1	1	4.068	4.068								
	-	-	-	Bot Main	8 mm					4100 0.1 2 90 bends 4100	8	16	24	32	4.068	1	1	1	4.068	4.068								
	1250	4150	200 mm c/c	Stirrups	8 mm	200 mm c/c		25		800 100 1000	8	16	24	32	0.496	0	1	0	0.496	0.496								
F.B in between grid A3 to A4	4400	180	150	Top Main	8 mm			25		4350 0.1 2 90 bends 4350	8	16	24	32	4.318	1	1	1	4.318	4.318								
	-	-	-	Bot Main	8 mm					4350 0.1 2 90 bends 4350	8	16	24	32	4.318	1	1	1	4.318	4.318								
	1500	4100	200 mm c/c	Stirrups	8 mm	200 mm c/c		25		900 100 1000	8	16	24	32	0.496	0	1	0	0.496	0.496								
F.B in between grid A4 to A5	4400	180	150	Top Main	8 mm			25		4350 0.1 2 90 bends 4350	8	16	24	32	4.318	1	1	1	4.318	4.318								
	-	-	-	Bot Main	8 mm					4350 0.1 2 90 bends 4350	8	16	24	32	4.318	1	1	1	4.318	4.318								
	150	4100	200 mm c/c	Stirrups	8 mm	200 mm c/c		25		900 100 1000	8	16	24	32	0.496	0	1	0	0.496	0.496								
F.B in between grid A5 to A6	4400	180	150	Top Main	8 mm			25		4350 0.1 2 90 bends 4350	8	16	24	32	4.318	1	1	1	4.318	4.318								
	-	-	-	Bot Main	8 mm					4350 0.1 2 90 bends 4350	8	16	24	32	4.318	1	1	1	4.318	4.318								
	150	4100	200 mm c/c	Stirrups	8 mm	200 mm c/c		25		900 100 1000	8	16	24	32	0.496	0	1	0	0.496	0.496								
F.B in between grid A6 to A7	4400	180	150	Top Main	8 mm			25		4350 0.1 2 90 bends 4350	8	16	24	32	4.318	1	1	1	4.318	4.318								
	-	-	-	Bot Main	8 mm					4350 0.1 2 90 bends 4350	8	16	24	32	4.318	1	1	1	4.318	4.318								
	150	4100	200 mm c/c	Stirrups	8 mm	200 mm c/c		25		900 100 1000	8	16	24	32	0.496	0	1	0	0.496	0.496								

4.318 for M/S. SIMHAA CONSTRUCTION

For M/s. SIMHAA CONSTRUCTIONS



Managing Partner

Member	Size			Bar Detail	Dia mm	Spacing Of Bar	Bend/ Devp Length	Cover	Overlap	Bar Shape	Bend Reductions			Cutting Length	No. of Bars			Total Length	Total Length with Dia. (m)										
	L (mm)	B (mm)	H (mm)								45° 90° 135° 180°	No. of Bars	No. of Members Nos.		No. of Members Nos.	8	10		12	16	20	25	32						
50C	150	440	200 mm c/c	Stirrups	8 mm	200 mm c/c		25		2 90 bends 96 	8	16	24	32	0.496	0	0	0.000	0.000										
FB in between grid E1 to E2	4400	150	150	Top Main	8 mm			25		0  2 90 bends 4350  0  2 90 bends 96 	8	16	24	32	4.318	1	0	1	4.318	4.318									
				Bot Main	8 mm					0  2 90 bends 3250  0  2 90 bends 96 	8	16	24	32	4.318	1	0	1	4.318	4.318									
					Stirrups	8 mm	200 mm c/c		25			8	16	24	32	0.496	0	0	0.000	0.000									
FB in between grid E2 to E3	5300	150	150	Top Main	8 mm			25		0  2 90 bends 3250  0  2 90 bends 96 	8	16	24	32	3.218	1	0	1	3.218	3.218									
				Bot Main	8 mm					0  2 90 bends 3250  0  2 90 bends 96 	8	16	24	32	3.218	1	0	1	3.218	3.218									
					Stirrups	8 mm	200 mm c/c		25			8	16	24	32	0.496	0	0	0.000	0.000									
FB in between grid E3 to E4	4200	150	150	Top Main	8 mm			25		0  2 90 bends 4350  0 2 90 bends 96	8	16	24	32	4.318	1	0	1	4.318	4.318									
				Bot Main	8 mm					0 2 90 bends 4350 0 2 90 bends 96	8	16	24	32	4.318	1	0	1	4.318	4.318									
					Stirrups	8 mm	200 mm c/c		25			8	16	24	32	0.496	0	0	0.000	0.000									
FB in between grid E4 to E5	4400	150	150	Top Main	8 mm			25		0 2 90 bends 4350 0 2 90 bends 96	8	16	24	32	4.318	1	0	1	4.318	4.318									
				Bot Main	8 mm					0 2 90 bends 4350 0 2 90 bends 96	8	16	24	32	4.318	1	0	1	4.318	4.318									
					Stirrups	8 mm	200 mm c/c		25			8	16	24	32	0.496	0	0	0.000	0.000									
FB in between grid E5 to E6	1400	150	150	Top Main	8 mm			25		0 2 90 bends 4350 0 2 90 bends 96	8	16	24	32	4.318	1	0	1	4.318	4.318									
				Bot Main	8 mm					0 2 90 bends 4350 0 2 90 bends 96	8	16	24	32	4.318	1	0	1	4.318	4.318									
					Stirrups	8 mm	200 mm c/c		25			8	16	24	32	0.496	0	0	0.000	0.000									

For M/s. SIMHAA CONSTRUCTION



For M/s. SIMHAA CONSTRUCTIONS


Managing Partner

Member	Size			Bar Detail	Dia	Spacing of Bar	Bend/Dev Length	Cover	Overlap	Bar Shape	Bend Deductions			Curling Length	No. of Bars			Total Length	Total Length with Dia. (m)										
	L (mm)	B (mm)	H (mm)								45°	90°	135°		180°	No. of Bars	No. of Members		Total Members Nos.	m	8	10	12	16	20	25	32		
150	150	440	900 mm c/c	Parti dala r Placing of Bar	8 mm	100 mm c/c	mm	mm		45° 90° 135° 180°	8	16	24	32	4.318	1	8	1	4.318	4.318									
											String	8	16	24	32	0.496	0	8	1	0	0.000	0.000							
												100	8	16	24	32	4.318	1	8	1	0	4.318	4.318						
													8	16	24	32	4.318	1	8	1	0	4.318	4.318						
FB in between grid F6 to E7	440	150	150	Top Main	8 mm	200 mm c/c		25		45° 90° 135° 180°	8	16	24	32	4.318	1	8	1	4.318	4.318									
											String	8	16	24	32	0.496	0	8	1	0	0.000	0.000							
												100	8	16	24	32	4.318	1	8	1	0	4.318	4.318						
													8	16	24	32	4.318	1	8	1	0	4.318	4.318						
150	150	440	900 mm c/c	Parti dala r Placing of Bar	8 mm	100 mm c/c	mm	mm		45° 90° 135° 180°	8	16	24	32	7.198	1	8	1	7.198	7.198									
											String	8	16	24	32	7.198	1	8	1	0	7.198	7.198							
												100	8	16	24	32	0.496	0	8	1	0	0.000	0.000						
													8	16	24	32	0.496	0	8	1	0	0.000	0.000						
FB in between grid 7-A to B	440	150	150	Top Main	8 mm	200 mm c/c		25		45° 90° 135° 180°	8	16	24	32	7.748	1	8	1	7.748	7.748									
											String	8	16	24	32	7.748	1	8	1	0	7.748	7.748							
												100	8	16	24	32	0.496	0	8	1	0	0.000	0.000						
													8	16	24	32	0.496	0	8	1	0	0.000	0.000						
150	150	440	900 mm c/c	Parti dala r Placing of Bar	8 mm	200 mm c/c	mm	mm		45° 90° 135° 180°	8	16	24	32	6.368	1	8	1	6.368	6.368									
											String	8	16	24	32	6.368	1	8	1	0	6.368	6.368							
												100	8	16	24	32	0.496	0	8	1	0	0.000	0.000						
													8	16	24	32	0.496	0	8	1	0	0.000	0.000						
FB in between grid 7-C to D	440	150	150	Top Main	8 mm	200 mm c/c		25		45° 90° 135° 180°	8	16	24	32	6.368	1	8	1	6.368	6.368									
											String	8	16	24	32	6.368	1	8	1	0	6.368	6.368							
												100	8	16	24	32	0.496	0	8	1	0	0.000	0.000						
													8	16	24	32	0.496	0	8	1	0	0.000	0.000						
150	150	440	900 mm c/c	Parti dala r Placing of Bar	8 mm	200 mm c/c	mm	mm		45° 90° 135° 180°	8	16	24	32	6.368	1	8	1	6.368	6.368									
											String	8	16	24	32	6.368	1	8	1	0	6.368	6.368							
												100	8	16	24	32	0.496	0	8	1	0	0.000	0.000						
													8	16	24	32	0.496	0	8	1	0	0.000	0.000						

For M/s. SIMHAA CONSTRUCTION

For M/s. SIMHAA CONSTRUCTIONS
(KANRAJU)
Managing Partner

RA 76 - Level 03 (Slab 05)- Addl.Beams at Duct- BBS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
Member	Size			Bar Detail	Dia	Spacing Of Bar	Bend ^o Devp. Length	Cover	Overlap	Bar Shape	Bend Deductions			Cutting Length	No. of Bars			Total Length	Total Length with Dia. (m)																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
	L (mm)	B (mm)	H (mm)								45°	90°	135°		180°	No. of Bars	No. of Members Nos.		Total	8	10	12	16	20	25	32																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
at grid A1 Duct	1000	300	250	Top Main	20 mm			0			20	40	60	3	2.760																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	

Member	Size		Bar Detail	Dia	Spacing Of Bar	Bend Devp Length	Cover / Overlap	Bar Shape	Bend Deductions			Cutting Length	No. of Bars		Total Length	Total Length with Dia. (m)						
	I (mm)	B (mm)							H (mm)	Particular Placing of Bar	mm		45°	90°		135°	180°		No. of Bars	No. of Total Members Nos.	m	8
Total Weight in (TON)																0.000	0.039	0.000	0.000	0.054	0.000	0.000
Total																0.093 Tons						