

Head Office & Regd. Office 1, East Main Road, Anna Nagar Western Extension, Chennai 600101
 Phone 044 26152200 Email info@johnsonliftsind.com Website www.johnsonliftsind.com
 CIN No.: U27209TN1981PTC008718



Service Lift

LIFT No. L-P8873
 MODI REALTY MALLAPUR LLP
 0

T&C/08/QR/03

S-4-187/3 & 3, II FLOOR
 SOHAM MANSION, M G ROAD, SECUNDERABAD, 500013

Our Quotation Ref No. JLU59TG301/00647/E/B01
 Dear Sir/Madam,

Sub : Supply, Erection, Testing and Commissioning of above mentioned Johnson Lifts

Installed at :
 MODI REALTY MALLAPUR LLP
 GULMOHAR RESIDENCY
 SY.NO:19,
 MALLAPUR
 MALLAPUR
 HYDERABAD
 500076

HANDING OVER CERTIFICATE

This day (27 / 05 / 2023) we have handed over to you in good working condition the Johnson Electrical Lift installed at the above premises after carrying out and completing all works enumerated in our quotation.

We have also handed over to you the Emergency Door Open Key and the Controller Key for the above Lift. Please sign and return to us the duplicate copy of this handing over letter at the earliest duly signed in token of having taken over the installation.

Also please be informed damages caused to the lift due to misuse/ water entry / leakage / seepage is not covered under the warranty.

Kindly note the warranty period for the above lift will be effective from 02/06/2023 to 01/06/2024

Lift taken over by :

Handed Over By:
Johnson Lifts Private Limited



Signature with Seal.

For Service, Maintenance and breakdowns please contact : 040-23078891, 23078882, 23078883

Original HOC Received by Name: Date:

BRANCH OFFICE		HEAD OFFICE	
ROUTE CODE	FSM ENTERED ON	RECEIVED ON	
SM NO	FSM ENTERED BY	VERIFIED BY	
SIGN BY S&M DEPT.	CHECKED BY	VERIFIED ON	

Johnson Lifts Pvt Ltd

Hyderabad Office Plot No. B - 31, TIE Bolanagar, Bolanagar, Hyderabad - 500037
 Phone 23073881 / 82 / 83 Email hyderabad@johnsonliftsind.com

Johnson Lifts Private Limited

Plot No B-31 part, THE Bala Nagar, Hyderabad 500 037

CUSTOMER FEED BACK OF LIFT

TO,
L-P8873
M/S MODI REALTY MALLAPUR LLP
GULMOHAR RESIDENCY
SYNO.19,
MALLAPUR
HYDERABAD
500076

Phone 23023861/23218 235655
S&M 2379881/27
E-mail hderabad@johnsonliftsind.com
website www.johnsonliftsind.com
JLP/HTYD/HOP/004

Dear valuable customer,

With reference to the above, we have supplied & installed the lift at your premises & we need the feed back of the lift & lift performance from you. Please give your valuable, feedback regarding the lifts whose details are given below.

SL.NO	CUSTOMER CHECK LIST	OK	NOT OK	IF NOT OK,REMARKS
1	CLEANING OF LIFT & MACHINE ROOM	✓		
2	LIFT COMFORT RIDE	✓		
3	FUNCTION OF NON-STOP	✓		
4	SUFFICIENT CAR LIGHTING	✓		
5	CAR FIXTURE ARE FIXED PROPERLY	✓		
6	WORKING OF EMERGENCY LIGHT & ALARM	✓		
7	WORKING OF FLOOR ANNOUNCIATOR	✓		
8	WORKING OF SCREEN SENSOR	✓		
9	DOOR OPERATION	✓		
10	FLOOR BUTTON OPERATION IN CAR & ALL FLOORS	✓		
11	FLOOR POSITION INDICATION IN CAR & ALL FLOORS	✓		
12	WORKING OF PRESS & SPEAK	✓		
13	DOES OVER LOAD DEVICE WORKS	✓		
14	DOES THE LIFT TAKES FULL LOAD	✓		
15	OVER ALL PAINTING WORKS / SS STICKERS	✓		
16	FMS OPERATION	✓		
17	WORKING OF AUTOMATIC RESCUE DEVICE	✓		

REMARKS:IF ANY

YOUR SUGGESTION

CUSTOMER SIGNATURE

MECHANIC SIGNATURE

SUPERVISOR SIGNATURE

HOODS&M SIGNATURE



H O : Plot No. 1, East Main Road ,anna Nagar Western Extn, Chennai-600 101
Phone 26152200, 26152201, 26152202, 26152203 Fax:26151614

CUSTOMER GENERAL INFORMATION LETTER

O,
L-P8873
M/S MODI REALTY MALLAPUR LLP
GULMOHAR RESIDENCY
SY.NO.19,
MALLAPUR
HYDERABAD
500076

SUB: Safety/Operational instructions of Johnson Elevator for Job no: L-P8873 installed at your premises.

Dear Sir,

We would like to inform you that we have completed the installation, testing & Commissioning work of the lift at your premises **MIS MODI REALTY MALLAPUR LLP** and we advice you to kindly take care on the below listed points for safe and trouble free usage of lift.

1. In case the lift is used for building material shifting and labor is using the lift for transport,
 - Lift cabins to be properly protected to avoid scratches and damages of the lift cabin & doors
 - Proper security/lift operator to be assigned during usage of lift(s)

Any material damage is found due to misuse of labor and material shifting, will be replaced on chargeable basis only. J.L.P.L will not be responsible for any scratches in the lift panels which may occur in future, even if the lift was kept ideal without usage.

2. Landing sills, car sills and all lift entrances needs to be cleaned periodically to avoid accumulation of dust and other materials which may lead to malfunctioning of lift doors: and other lift equipments.

3. Power supply

- 3 phase supply to be maintained between 380 volts to 415 volts and the power supply to be permanent
- Earth to neutral voltage should be less than 4 volts and greater than zero voltage at the time of lift running and ideal conditions.

Above said improper earthing and power supply may lead to equipment failure and the same will not be covered under warranty

4. Should not use any acidic cleaning agents to clean the panels. Usage of improper agents may lead to corrosion of the lift panels and will mark a permanent stain in the lift panels. Please contact our service team to take up with cleaning processes.

5. The panel protective wrappers to be removed at the time of handing over and cleaned for guns. The guns may cause stain in the panels and may lead to rusting of panels irrespective of panel make - SS or painted. J.L.P.L will not be responsible for any gum cleaning and rust in panels in future due to not removal of wrappers as per your request. J.L.P.L will be cleaning the panels only on cost basis if both rust and stain happens because of not removing the wrappers at the time of handing over of the lifts.

Thanking you,
Yours faithfully,

For Johnson Lifts Private Limited,

Authorized Signatory



Customer Signature:
Customer Name:

Received Date:
Customer Phone No.:

Panel Protective wrappers – general instruction letter

TO,
L-P8873
M/S MODI REALTY MALLAPUR LLP
GULMOHAR RESIDENCY
SY.NO.19,
MALLAPUR
HYDERABAD
500076

Sub- Removal of panel protective wrappers. (job no L-P8873)

Dear sir,

We have fixed the car body, landing doors, car doors & frames for the above lift at your site and safety sticker are intact. In this regards we are in need to remove panel protective wrappers before handing over.

If the panel protective wrappers are not removed immediately then the quality of panels & the final finish will not be up to the mark. Wrappers gum in the protective wrappers may leave stain marks in the panel if we try to remove the same in latter stage.

Also the wrappers will get adhdhered to the pannels due to heat in the environment and it will become impossible to remove the wrappers. In this case for removing the adhdhered wrappers additional process is involved to remove the wrappers which can be done on cheargeable basis.

In addition, After handing over of the lift for your usage, JLPL will not be responsible for any scratches or dents in any of the lift panels.

Thanking you & assuring you of our best services at all times.


Yours sincerely,
for Jaldesa Lifts Pvt., Ltd

Accepted by:.....

Sign & Seal

Authorized signatory

ARD Maintenance and General instructions

TO,
L-P8873
M/S MODI REALTY MALLAPUR LLP
GULMOHAR RESIDENCY
SY.NO.19,
MALLAPUR
HYDERABAD
500076

Subject : ARD Maintenance and General instructions.

Dear sir,

We would like to inform you that the above lift is installed with ARD (Automatic Rescue Device) unit. If the 3 Phase power supply goes OFF, this ARD unit will operate the lift to nearest floor with the help of battery incorporated in the system. In this regard we have to maintain these Batteries fully charged condition.

Here we advice/suggestion to keep lift main power supply always ON condition. Please don't switch OFF the lifts main supply which is the direct source for battery charging. If the main is switched OFF, the batteries charging voltage will be discharged and will lead to failure of Batries. If the batteries failes ARD will not operate. The defected batteries should be replaced on chargeable basis.

This is for your kind information and Keep the Lift Power supply always in ON condition to avoid battery discharge.

Yours sincerely,

for Johnson D'S P.V., Itd

Customer signature

Date

JLPL service center Information letter

NO.
L-P8873
M/S MODI REALTY MALLAPUR LLP
GULMOHAR RESIDENCY
SY.NO.19,
MALLAPUR
HYDERABAD
500076

Subject : JLPL service center informations

Dear sir,

We have handed over the lift JOB NO L-P8873 in a good working condition on. 23/04/2023

Please note our service center numbers below

Phone number

- 040 23078881
- 040 20378882
- 040 23078883
- 9600069695
- 9600068592

Customer calls will be attended by our service center from 9AM to 6PM on all days including sundays and national holidays.

Please inform the below details to our service center at the time of your call for effective and quick services.

- Lift Number : L-P8873
- Name and location of building : Modi Realty, Mallapur LLP
- Contact person name : MR. K. Narasimha Reddy,
- Contact person mobile number : 7680971999

Thanking you and assuring you our best services.

Regards

Yours sincerely,
for Johnson ~~Reddy~~, IId



Customer Signature

LOAD TEST & RESCUE PROCEDURE

TO,
L-P8873
M/S MODI REALTY MALLAPUR LLP
GULMOHAR RESIDENCY
SY.NO.19,
MALLAPUR
HYDERABAD
500076

Dear sir,

We have completed testing work and we have explained the emergency operation to the following persons at your site.

Emergency Operation explained to,

- | <u>Name</u> | <u>Signature</u> |
|----------------------------|------------------|
| 1. M.K. K.Narandhan Reddy, | |
| 2. | |
| 3. | |

Load test checked along with the following persons,

- | <u>Name</u> | <u>Signature</u> |
|--------------------------|------------------|
| 1. M.K. Narandhan Reddy, | |
| 2. | |
| 3. | |

Yours sincerely,
for Johnson Jigsaw Pvt. Ltd



CUSTOMER INFORMATION LETTER

1-P/98873
M/S MODI REALTY MALLAPUR LLP
GULMOHAR RESIDENCY
SY.NO.19,
MALLAPUR
HYDERABAD
500076

Dear Sir,

We would like to inform you that we have completed installation/ testing & commissioning work for your elevator having inspection including safety and quality is completed for contracts with temporary power 3 phase supply.

1. 3 PHASE PERMANENT POWER SUPPLY TO BE PROVIDE.

In case of any damage of the materials and lift equipments due to the above said reasons, the same will be replaced on chargeable basis only .

Thanking you & assuring you of our best service at all times.

yours faithfully

Customer Signature :

For Johnson Lifts Private Limited

Customer Name :

Authorized Signatory

Customer Phone No :

Received Date :



Johnson Lifts Private Limited

Head Office : No. 1, East Main Road, Anna Nagar Western Extension, Chennai - 600 101.

Phone : 26152200 (6 Lines)
Grams : "LIFTS"
Fax : 91-44-26151614
E-mail : info@johnsonliftsind.com
Website : www.johnsonliftsind.com

You are now the owner of _____ "JOHNSON" Lifts. We are listing below some of the "DO's" and DON'Ts for using the Lift efficiently and to avoid frequent breakdowns and consequent inconveniences. Before informing us about the break-down, please check the following

- a) Check for Power Supply -
If not power supply, please call Electricity Board.
- b) Check if all three phase Power Supply are available :
If not, Please call Electricity Board.
- c) Check the incoming main fuses -
If they are blown out, Please rewire it or call Electricity Board.
- d) Check whether all the landing gates and lift gates are closed properly
If not, close it.
- e) Please check whether all the three phases are in sequence
If not, call Electricity Board.
- f) Please check whether the MPCB is in "ON" Position -
If not, switch it on.
- g) Please check if any phase linking is there
If so, call Electricity Board.
- h) If your Lift is not running even after all the above check Ups, Please get in touch with our service Department on Phone No. 26152003, 26152004, 26152005, 26152006.

DO's and DON'Ts
1. Please keep your Machine Room under lock and key.
2. Please identify "JOHNSON LIFTS" Service Personnel before allowing them to attend to your lift.
3. Please do not allow unidentified persons to attend or check your lift.
4. Please put the lift lights "ON" Permanently.
5. Do not load the Lift beyond the rated load.
6. Do not put your hands through the gates when the Lift is on the landing or away from it.
7. Do not put your hands through the gates when the Lift is on the landing or away from it.
8. Do not allow water to enter into the lift well and to the machine room.
9. Do not touch the Lift parts without switching off the Power Supply.
10. Do not tamper with any of the Controller Circuits.

GENERAL INFORMATION REGARDING TESTING COMPLETED SITE STATUS

JOB NO. : LP 8873

DATE : 27/05/2023

NAME OF THE SITE : Mad's Academy

SL.NO.	DESCRIPTION	YES	NO
1.	LIFT MACHINE ROOM WITH LOCKABLE ARRANGEMENT		<u>N/A</u>
2.	LIFT MACHINE ROOM LIGHTING ARRANGEMENT		<u>N/A</u>
3.	LIFT SHAFT LIGHTING / MAIN ARRANGEMENT	<input checked="" type="checkbox"/>	
4.	IF THERE IS ANY POSSIBILITY OF WATER ENTRY INTO THE LIFT MACHINE ROOM / PIT		<input checked="" type="checkbox"/>
5.	IF THERE IS ANY POSSIBILITY OF WATER ENTRY INTO THE LIFT SHAFT THROUGH THE LANDING FLOORS	<input checked="" type="checkbox"/>	
6.	LIFT ENTRANCE FLOORING COMPLETION	<input checked="" type="checkbox"/>	
7.	LIFT ENTRANCE WALL TILES FIXING COMPLETION		<u>N/A</u>
8.	LIFT MACHINE ROOM STEPS OR LADDER PROVISION	<input checked="" type="checkbox"/>	
9.	LIFT MACHINE ROOM VENTILATOR ARRANGEMENTS	<input checked="" type="checkbox"/>	
10.	SEPARATE SINGLE PHASE MAIN FOR CAR LIGHTING.	<input checked="" type="checkbox"/>	
11.	CORRECT RATING OF SINGLE PHASE MAIN SWITCH	<input checked="" type="checkbox"/>	
12.	SEPARATE 3 PHASE MAIN FOR LIFT CONTROLLER	<input checked="" type="checkbox"/>	
13.	CORRECT RATING OF 3 PHASE MAIN SWITCH	<input checked="" type="checkbox"/>	
14.	8 SWG COPPER EARTHING - 2 NOS.	<input checked="" type="checkbox"/>	
15.	MACHINE ROOM WHITE WASH		
16.	TRAP DOOR ARRANGEMENTS		<input checked="" type="checkbox"/>

SIGNATURE OF
TECHNICIAN

SIGNATURE OF
SITE AUTHORITY

TESTING ENGINEER

