Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	361	Date - site bills Register	8/11/23
Company Name:	N. Square Life Sci	Site:	NSQ.
Name of Contractor	Faheem Khan.		
Nature of work	Fabrication work.		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Emergency Stairc/c	1603	3	Sft	4,809	
2.	fencing	1132	3/15	"	6,420	
3.	Psec & angle fab	445	35	"	15,645	
4.	Site Work misc.	89	7	"	623	
5.		633	35	kg	22,155	
6.		584	35	"	12,264	
7.	electrical roofing	dunsup	l/s	l/s	7,000	
8.	Shutter grill					
9.	fixing					
10.						
11.	Total:				68,920/-	

Bill required	☐ YES ☐ NO.	GST bill required	☐ YES ☐ NO.
Measurement & estimate sheet:	☐ Required ☐ Not required	Measurement & estimate sheet:	☐ Enclosed ☐ Not enclosed
PO/WO no.		PO/WO date:	

Remarks : Work Completed.

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 8/11/2023	Date:	Date:
Sign:	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

TIMATE SHEET							
Company Name:		N square life science					
Project:		NSQ					
Work Description:		Emergency fire stair case railing and miscellenous work		Approved by	Subba Reddy		
Name of the Contractor		Faheem khan					
Prepared By		sultan					
Date:		14-09-2023					
S No.	**Item Head**	**Item Description**	**Quantity**	**Units**	**Rate**	**Amount**	**Item Head Total**
1	Emergency fire stair case	MS railing	1,603.00	sft	3.00	4,809.00	
						-	4,809
2	fenching	Chain link mesh	880.00	sft	3.00	2,640.00	
						-	
		25mm L angle	252.00	sft	15.00	3,780.00	
						-	6,420
3	cafeteria	100mmx50mmx6mm I-section for staircase	223.00	kg's	35.00	7,805.00	
						-	
		25mmx25mmx4mm l angle	224.00	kgs	35.00	7,840.00	
							15,645
4	site misc work	southeast gate fabrication and fixing work	89.64	1.00	7	627.48	
		Rainwater drain line	633.00	kgs	35.00	22,155.00	
		I-section repair work re-welding work in cafeteria	584.00	kgs	35	12,264.00	
		note: for re-work only 60% of total amount inisiated from site -8176					
		electrical room rolling shutter fixing work and electrical grills fixing work	1.00	l/s	lumsump	7,000.00	
							42,046
		Grand Total					**68,920**

	EMENT SHEET								
	ny Name:	N square life science							
	ct:	NSQ							
	rk Description:	Emergency fire stair case railing work&			Approved	SV Subba reddy			
	ame of the Contractor	Faheem khan							
	Prepared By	sultan							
	Date:	14-09-2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos/kg's	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	stair case railing work&	MS railing	16.41	1.00	3.30	12.00	649.64	sft	
			7.87	1.00	3.30	12.00	311.83	sft	
			3.94	1.00	3.30	24.00	311.83	sft	
			68.00	1.00	3.30	1.00	204.00	sft	
			42.00	1.00	3.30	1.00	126.00	sft	
									1603
2	fenching						-		
		Chain link mesh	160.00	1.00	5.50	1.00	880.00	sft	
							-		880
		25mm L angle	18.00	1.00	1.00	14.00	252.00	sft	
							-		252
3	cafeteria	100mmx50mmx6mm I-section for staircase and 25mmx25mmx4mm	81.00	1.00	1.00	2.91	223.00	kg's	
									223.00
			181.00	1.00	1.00	0.45	224.00	kgs	
									224.00
4	site misc work	southwest gate fabrication and fixing work	16.60	1.00	5.40	1.00	89.64	sft	
		Rainwater drain line	33.00	1.00	1.00	19.20	633.60	kgs	
									633.60
		i-section repair work re-welding work in cafeteria	201.00	1.00	1.00	2.91	584.91	kgs	
									584.91
		electrical room rolling shutter fixing work and electrical grills fixing work	1.00	1.00	1.00	1.00	lumsump	l/s	