APPROVED BY
16 JAN 2024
SOHAM MODI

Company Name :	AMTZ Medpolis 801 Pvt.Ltd
Project Name :	AMTZ 801
Work Description :	DG Platform Details
Prepared by :	QS Team, HO

S.No	Description	Unit	Qty	Labour		Material		Remarks
				Rate	Amount	Rate	Amount	
1	Excavation	Cum	57.28	135.00	₹7,732			
2	Back Filling	Cum	17.34	75.00	₹1,301			
3	PCC-M10	Cum	3.39	565.00	₹1,916	3673.00	₹12,457	
4	RCC-M25	Cum	4.19	625.00	₹2,604	4542.00	₹19,013	
5	Shuttering	Sqm	4.56	365.00	₹1,664			
6	16" Brick work	Sft	294.50	92.00	₹27,094			
7	External Plastering	Sft	206.45	38.00	₹7,845			
8	Steel	MT	1.00	9436.00	₹9,436			
				Total Amount Excl.Tax	**₹59,593**		**₹31,470**	
				GST@18%	₹10,727		₹5,665	
					₹70,319		**₹37,134**	
				Total Amount Incl.Tax		**₹1,07,454**		

APPROVED BY
13 JAN 2025
N. Leela Venkatesh
Project Manager