Internal memo no. 903/35/A
Annexure - B
RMC pour report

Company/ firm:	GV research center pvt ltd		Block No.:	4500 columns concreting work.
Project:	Innopolis		Flat / Villa no.:	
Supplier:	R6 Infra		Slab no.:	
Requisition nos.:	20250430012		A. Estimated quantity:	150M3
PO nos.:	20250510018		B. Requisition quantity:	150M3
Sign of Security	Sign of Admin	Sign of Project Manager	C. Actual quantity poured	43M3
			D. Difference (C-A)	107M3

APPROVED BY
27 MAY 2025
T. MADHU
PROJECT MANAGER
SYNERGY PVT. LTD.

Details of RMC pour

Sl. No	Date	Time of dispatch from RMC plant	Time of receipt at site	Time of pour	Quantity poured	Dc No. / Batch no.	Specified wt @2400 kgs/m3	Measured weight (kgs)	Short fall in weight in kgs	Deduction for shortfall in Rs.	7 day cube test strength in kN/m2	28 days cube test strength in kN/m2
1	23-05-2025	07:55	08:50	09:10	08m3	520	19200	18910	290			
2	23-05-2025	13:50	14:50	15:20	07m3	526	16800	16760	40			
3	23-05-2025	11:15	12:15	12:30	07m3	523	16800	16240	560			
4	23-05-2025	16:05	16:55	17:20	07m3	528	16800	16760	40			
5	23-05-2025	18:05	19:50	20:10	07m3	529	16800	16540	260			
6	23-05-2025	19:40	20:40	21:00	07m3	532	16800	16650	150			
7	23-05-2025											
Total:					43M3		103200	101860	1,340			
Remarks	As per purchase order 150M3 but consumed 43M3 only.											

Scanned with OKEN Scanner