# MEMO

| DATE & FROM: | TO & REMARKS. |
|---|---|
| Prabhakar | WO for Swimming pool – SOVLLP |
| 19/2 | Revised as per your instructions. |
| | Kindly sign the WO (2 copies) |
| | attached! |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

Certified by:

G. Mona
Asst. Engineer
SILVER OAK VILLAS LLP

Received Swimming pool material

Requisition No: 155371

PRAGATI SWIMMING POOLS*CONSULTANTS*CONTRACTORS
D1,Landmark Tower, Timberlake colony, Gachibowli road, Hyderabad 5000008
Ph : 65702492, Mobile : 9848131574, .
Email: pragatipools@gmail.com
WWW.PRAGATIPOOLS.COM

TO,
SILVER OAK VILLAS LLP ,
MG ROAD ,
SECUNDRABAD.

DATE:11-05-20.

KIND ATTN: MR. SOHAM MODI
SUB: Work order no: – dt 19/02/2020
FILTER EQUIPMENT DELIVERY AT SILVER OAK VILLAS- REG

Sir,

As per the W.O dated 19/02/2020 for the swimming pool filter equipments
We have Delivered the filter equipment,s,Filter Media ,, and other accessorries
At the site SILVER OAK VILLAS- ,Hence we request you to please
Kindly release an amount of Rs 1,13,634-00 (Rupees One lakhs Thirteen thousand six thirty four only) @ 45% of the INVOICE as per the terms of the WO at the earlies.

We are here by furnishing the details of the payments received by us till date.

| | |
|---|---|
| TOTAL AS PER INVOICE NO:PC/2020/03/2 Dated : 11/05/20 | Rs 2,52,520-00 |
| 1) Advance YES BANK Chq no 626504 dated:24/02/20 | Rs 84,744-00 |
| BALANCE | Rs 1,67,776-00 |

Please kindly do the needful and arrange for the payment at the earliest.
THANKS & REGARDS

For PRAGATI CONSULTANTS

(DHEERAJ APANTHOJ).

PRAGATI POOLS*CONSULTANTS*CONTRACTORS
13,Lalitadevi Tower, Timberlake colony,Gachibowli road, Hyderabad 500008
Ph : 65702402, Mobile : 9848131574,
Email: pragatipools@gmail.com
WWW.PRAGATIPOOLS.COM

# TAX INVOICE/BILL

Date : 11 -05-20

OUR GST NO: 36ACWPA0921A1Z4

Invoice no : PC/ 2020/03/2

CONSIGNEE GST NO:

Consignee : SILVER OAK VILLAS LLP
SOHAM MANSION, MG ROAD SECUNDRABAD.

Work order dated: 19/02/2020- SILVER OAK VILLAS- Cheralapally

| | Particulars | Quantity | AMOUNT |
|---|---|---|---|
| | Supply of FILTER CIRCULATION SYSTEM<br>IMPORTEDCompactPOLYESTER FRPPressure filter of Diameter 900mm with 2" INLET AND OUTLET for the filtered water and pool water with under collection piping hub with laterals for water out let with max working pressure upto 10 bar, with the shell made of HIGH GRADE POLYSTER +FRP(LAMINATED).<br>Filterrate 50M3/HR.Maximumflow rate 40M3/HR<br>Including FILTER MEDIA and<br>MULTI PORT VALVE FOR FILTER./ CONNECTORS | 1 NO<br>@93000/- | Rs 93000 |
| | CIRCULATION PUMP./STARTER<br>Supply, of 1NO 3HP KIRLOSKER MONOBLOC PUMP OP2EMModel With discharge of 25m3/hr -35m3/hrAt a HEAD of 7 m WITH L. & T starter. | 1 NOS<br>@30000/- | Rs 30000 |

INWARD WITH TIME:
Inward No. 14063 Dt: 11/5/20
MRN No: Dt:
Received By: Sign:
SILVER OAK VILLAS LLP

| | | | |
|---|---|---|---|
| | **INLET NOZZLES/ SHELL FITTINGS/ DRAINS**<br>With required ABS SURFLOW INLET NOZZLES,ANTI VORTEX SS MAIN DRAINS, VACCUM POINTS. And other fittings and connectors. | 1 SET | Rs 8000 |
| | Supply of SUCTION/ VACCUM SWEEPING HEAD. Brush head Made of SS(316) Sheet metal 2mm th ,with PP(Replaceable bruches )with black tough plastic bristles, along with the HOSE PIPE. Including required fittings connectors to the PUMP(HOSE PIPE/SS 6M Handle) | 1 SET | Rs 15000 |
| | **SS POOL GRAB RAILS/ SS 316 pipe/ sheet).**<br>GRA BRAILS- 4 NOS @ 2000/- each | 4 NOS | Rs 8000 |
| | CONSULTANCY CHARGES | L.S | Rs 45000 |
| | TOTAL | | Rs 2,14,000.00 |
| | SGST @ 9% | | Rs 19260.00 |
| | CGST @ 9% | | Rs 19260.00 |
| | GRAND TOTAL AFTER TAXES | | Rs 2,52,520.00 |

(RUPEES TWO LAKHS FIFTY TWO THOUSANDS FIVE TWENTY ONLY)

For FRAGATI CONSULTANTS

(DHEERAJ ANANTHOJ).

Silver Oak Villas LLP

# WORK ORDER

Original Copy / Office Copy

To,

Dt: 19/02/2020

Pragati Consultants
Mr.Dheeraj Ananthoj, Consultant Engineer
# 23-06-87, Hari Bowli,
Near Shali Bunda,
Hyderabad-500 065.

Dear Sir,

Sub: Work Order for Swimming Pool equipments for our site
**Silver Oak Villas LLP, Located at Cherlapally.**

Ref: 1) Your quotation dated: 31/01/2020
2) Personal discussions & negotiations on dtd. 31/01/2020

Swimming Pool Capacity : 45' x 20' x 4' deep and 20' x 15' x 2' deep/ 25,500 gallons(115M3)
Turnover period : 4 Hrs(per cycle)
P.S.F. Capacity : 1no x 105gpm(32m3/HR)

| S.No. | Particulars | Units | Qty | Unit Price Rs. | Amount Rs. |
|---|---|---|---|---|---|
| 1) | **Filter Circulation System:**<br>Consisting of 1 No. Imported Compact polyster **FRP**<br>Pressure filter of Diameter 900mm with inlet and outlet for the<br>the filtered water with the under collection piping hub with laterals<br>for water outlet with max working pressure upto 10 bars,<br>with the shell made of high grade polyster +FRP(Laminated).<br>with filteration rate of 50M3/HR/M2.<br>Max. Flow rate upto 40m3/HR.(MIDAS/CWG/MINDER)<br>Including Multi port valve for filter/Connectors.<br>**Including Multi port valve for Filter/Connectors: 1 SET** | L.S | 1.00 | 93,000.00 | 93,000.00 |
| 2) | **Circulation Pump / Starter / Prefilter**<br>Supply and plumbing connections for 3HP<br>Monoblock pump set of Kirloskar - SP 2HM model(Self Priming),<br>Discharge - 25m3/hr - 35m3/hr<br>Including L & T starter. | Nos. | 1.00 | 30,000.00 | 30,000.00 |
| 3) | **Inlet Nozzle / Shell Fittings / Drains**<br>ABS Surflow Inlet Nozzle, Anti Vortex and other fittings<br>and connectors. | L.S. | 1.00 | 8,000.00 | 8,000.00 |
| 4) | **Suction / Vaccum Sweeping Head:**<br>Brush head made of SS(316) Sheet metal 2mm thick with PP<br>(Replacable brushes) with black tough plastic bristles along with<br>the Hose Pipe. Including the required fittings and connectors to<br>the pump(with hose pipe) and SS handle(6mm). | L.S. | 1.00 | 35,000.00 | 35,000.00 |
| 5) | **Grab Rails(SS316 pipe / sheet):**<br>With mirror finish, steps, sheet beded, SS nut bolts fastened steps<br>with MS flat for fastened and permanent grouting<br>Grabrails | nos | 4.00 | 2,000.00 | 8,000.00 |
| 6) | Consultancy charges | L.S. | 1.00 | 40,000.00 | 40,000.00 |
| | **Total amount**<br>**(Rupees Two lakhs fourteen thousand only)** | | | | **214,000.00** |

**Terms & Conditions:**

1) a) 40% advance Rs. 85,600/-
   b) 45% after the first consignment of materials i.e. filter, filter media etc. delivered at the site.
   c) 15% after supply of pump, erection, testing and commissioning.
2) The above quotation for treatment plant does not include any civil works like fixing of bars, ladders, diving boards etc. for which only guidance and superivision will be given for fixing.
3) Pipe lines required for inlet and outlet connection will have to be arranged by us.
4) GST extra @ 18% of the work order value.
5) Power supply will be made available in the filter plant room
6) Filter plant will delivered in coordination with the progress of civil works.
7) Electrical connections/starter for the pump and light fixtures have to be arranged by us.
8) 1 Year Warranty on all items from the date of erection and commissioning.
9) Bill in the name of **Silver Oak Villas LLP**

Thanking you.

Yours truly,

**For Silver Oak Villas LLP**

**Mr. Soham Modi**
**Managing Director**

Confirmed by :

Date :

Sign :

Silver Oak Villas LLP

# WORK ORDER

Original Copy / Office Copy

To,

Dt: 19/02/2020

Pragati Consultants
Mr.Dheeraj Ananthoj, Consultant Engineer
# 23-06-87, Hari Bowli,
Near Shali Bunda,
Hyderabad-500 065.

Dear Sir,

Sub: Work Order for Swimming Pool equipments for our site
**Silver Oak Villas LLP, Located at Cherlapally.**

Ref: 1) Your quotation dated: 31/01/2020
2) Personal discussions & negotiations on dtd. 31/01/2020

Swimming Pool Capacity : 45' x 20' x 4' deep and 20' x 15' x 2' deep/ 25,500 gallons(115M3)
Turnover period : 4 Hrs(per cycle)
P.S.F. Capacity : 1no x 105gpm(32m3/HR)

| S.No. | Particulars | Units | Qty | Unit Price Rs. | Amount Rs. |
|---|---|---|---|---|---|
| 1) | **Filter Circulation System:**<br>Consisting of 1 No. Imported Compact polyster **FRP**<br>Pressure filter of Diameter 900mm with inlet and outlet for the<br>the filtered water with the under collection piping hub with laterals<br>for water outlet with max working pressure upto 10 bars,<br>with the shell made of high grade polyster +FRP(Laminated).<br>with filteration rate of 50M3/HR/M2.<br>Max. Flow rate upto 40m3/HR.(MIDAS/CWG/MINDER)<br>Including Multi port valve for filter/Connectors.<br>**Including Multi port valve for Filter/Connectors: 1 SET** | L.S | 1.00 | 93,000.00 | 93,000.00 |
| 2) | **Circulation Pump / Starter / Prefilter**<br>Supply and plumbing connections for 3HP<br>Monoblock pump set of Kirloskar - SP 2HM model(Self Priming),<br>Discharge - 25m3/hr - 35m3/hr<br>Including L & T starter. | Nos. | 1.00 | 30,000.00 | 30,000.00 |
| 3) | **Inlet Nozzle / Shell Fittings / Drains**<br>ABS Surflow Inlet Nozzle, Anti Vortex and other fittings<br>and connectors. | L.S. | 1.00 | 8,000.00 | 8,000.00 |
| 4) | **Suction / Vaccum Sweeping Head:**<br>Brush head made of SS(316) Sheet metal 2mm thick with PP<br>(Replacable brushes) with black tough plastic bristles along with<br>the Hose Pipe. Including the required fittings and connectors to<br>the pump(with hose pipe) and SS handle(6mm). | L.S. | 1.00 | 35,000.00 | 35,000.00 |
| 5) | **Grab Rails(SS316 pipe / sheet):**<br>With mirror finish, steps, sheet beded, SS nut bolts fastened steps<br>with MS flat for fastened and permanent grouting<br>Grabrails | nos | 4.00 | 2,000.00 | 8,000.00 |
| 6) | Consultancy charges | L.S. | 1.00 | 40,000.00 | 40,000.00 |
| | **Total amount**<br>**(Rupees Two lakhs fourteen thousand only)** | | | | **214,000.00** |

**Terms & Conditions:**

1) a) 40% advance Rs. 85,600/-
   b) 45% after the first consignment of materials i.e. filter, filter media etc. delivered at the site.
   c) 15% after supply of pump, erection, testing and commissioning.
2) The above quotation for treatment plant does not include any civil works like fixing of bars, ladders, diving boards etc. for which only guidance and superivision will be given for fixing.
3) Pipe lines required for inlet and outlet connection will have to be arranged by us.
4) GST extra @ 18% of the work order value.
5) Power supply will be made available in the filter plant room
6) Filter plant will delivered in coordination with the progress of civil works.
7) Electrical connections/starter for the pump and light fixtures have to be arranged by us.
8) 1 Year Warranty on all items from the date of erection and commissioning.
9) Bill in the name of **Silver Oak Villas LLP**

Thanking you.

Yours truly,

**For Silver Oak Villas LLP**

**Mr. Soham Modi**
**Managing Director**

Confirmed by :

Date :

Sign :

Silver Oak Villas LLP

# WORK ORDER

Original Copy / Office Copy

To,

Dt: 19/02/2020

Pragati Consultants
Mr.Dheeraj Ananthoj, Consultant Engineer
# 23-06-87, Hari Bowli,
Near Shali Bunda,
Hyderabad-500 065.

Dear Sir,

Sub: Work Order for Swimming Pool equipments for our site
**Silver Oak Villas LLP, Located at Cherlapally.**

Ref: 1) Your quotation dated: 31/01/2020
2) Personal discussions & negotiations on dtd. 31/01/2020

Swimming Pool Capacity : 45' x 20' x 4' deep and 20' x 15' x 2' deep/ 25,500 gallons(115M3)
Turnover period : 4 Hrs(per cycle)
P.S.F. Capacity : 1no x 105gpm(32m3/HR)

| S.No. | Particulars | Units | Qty | Unit Price Rs. | Amount Rs. |
|---|---|---|---|---|---|
| 1) | **Filter Circulation System:**<br>Consisting of 1 No. Imported Compact polyster FRP Pressure filter of Diameter 900mm with inlet and outlet for the the filtered water with the under collection piping hub with laterals for water outlet with max working pressure upto 10 bars, with the shell made of high grade polyster +FRP(Laminated). with filteration rate of 50M3/HR/M2.<br>Max. Flow rate upto 40m3/HR.(MIDAS/CWG/MINDER)<br>Including Multi port valve for filter/Connectors.<br>**Including Multi port valve for Filter/Connectors: 1 SET** | L.S | 1.00 | 93,000.00 | 93,000.00 |
| 2) | **Circulation Pump / Starter / Prefilter**<br>Supply and plumbing connections for 3HP Monoblock pump set of Kirloskar - SP 2HM model(Self Priming), Discharge - 25m3/hr - 35m3/hr<br>Including L & T starter. | Nos. | 1.00 | 30,000.00 | 30,000.00 |
| 3) | **Inlet Nozzle / Shell Fittings / Drains**<br>ABS Surflow Inlet Nozzle, Anti Vortex and other fittings and connectors. | L.S. | 1.00 | 8,000.00 | 8,000.00 |
| 4) | **Suction / Vaccum Sweeping Head:**<br>Brush head made of SS(316) Sheet metal 2mm thick with PP (Replacable brushes) with black tough plastic bristles along with the Hose Pipe. Including the required fittings and connectors to the pump(with hose pipe) and SS handle(6mm). | L.S. | 1.00 | 35,000.00 | 35,000.00 |
| 5) | **Grab Rails(SS316 pipe / sheet):**<br>With mirror finish, steps, sheet beded, SS nut bolts fastened steps with MS flat for fastened and permanent grouting<br>Grabrails | nos | 4.00 | 2,000.00 | 8,000.00 |
| 6) | Consultancy charges | L.S. | 1.00 | 40,000.00 | 40,000.00 |
| | **Total amount** | | | | **214,000.00** |
| | **(Rupees Two lakhs fourteen thousand only)** | | | | |

**Terms & Conditions:**

1) a) 40% advance Rs. 85,600/-
   b) 45% after the first consignment of materials i.e. filter, filter media etc. delivered at the site.
   c) 15% after supply of pump, erection, testing and commissioning.
2) The above quotation for treatment plant does not include any civil works like fixing of bars, ladders, diving boards etc. for which only guidance and superivision will be given for fixing.
3) Pipe lines required for inlet and outlet connection will have to be arranged by us.
4) GST extra @ 18% of the work order value.
5) Power supply will be made available in the filter plant room
6) Filter plant will delivered in coordination with the progress of civil works.
7) Electrical connections/starter for the pump and light fixtures have to be arranged by us.
8) 1 Year Warranty on all items from the date of erection and commissioning.
9) Bill in the name of **Silver Oak Villas LLP**

Thanking you.

Yours truly,

**For Silver Oak Villas LLP**

**Mr. Soham Modi**
**Managing Director**

Confirmed by :

Date :

Sign :

Draft PO for Approval

Silver Oak Villas LLP

Pur

# WORK ORDER

Original Copy / Office Copy

To,

Dt: 12/02/2020

Pragati Consultants
Mr.Dheeraj Ananthoj, Consultant Engineer
# 23-06-87, Hari Bowli,
Near Shali Bunda,
Hyderabad-500 065.

Dear Sir,

Sub: Work Order for Swimming Pool equipments for our site
**Silver Oak Villas LLP, Located at Cherlapally.**

Ref: 1) Your quotation dated: 31/01/2020
2) Personal discussions & negotiations on dtd. 31/01/2020

Swimming Pool Capacity : 45' x 20' x 4' deep and 20' x 15' x 2' deep/ 25,500 gallons(115M3)
Turnover period : 4 Hrs(per cycle)
P.S.F. Capacity : 1no x 105gpm(32m3/HR)

| S.No. | Particulars | Units | Qty | Unit Price Rs. | Amount Rs. |
|---|---|---|---|---|---|
| 1) | **Filter Circulation System:**<br>Consisting of 1 No. Imported Compact polyster **FRP**<br>Pressure filter of Diameter 900mm with inlet and outlet for the<br>the filtered water with the under collection piping hub with laterals<br>for water outlet with max working pressure upto 10 bars,<br>with the shell made of high grade polyster +FRP(Laminated).<br>with filteration rate of 50M3/HR/M2.<br>Max. Flow rate upto 40m3/HR.(MIDAS/CWG/MINDER)<br>Including Multi port valve for filter/Connectors.<br>**Including Multi port valve for Filter/Connectors: 1 SET** | L.S | 1.00 | 93,000.00<br>90,000 Previous | 93,000.00 |
| 2) | **Circulation Pump / Starter / Prefilter**<br>Supply and plumbing connections for 3HP<br>Monoblock pump set of Kirloskar - SP 2HM model(Self Priming),<br>Discharge - 25m3/hr - 35m3/hr<br>Including L & T starter. | Nos. | 1.00 | 30,000.00 | 30,000.00 |
| 3) | **Inlet Nozzle / Shell Fittings / Drains**<br>ABS Surflow Inlet Nozzle, Anti Vortex and other fittings<br>and connectors. Previous 6000 | L.S. | 1.00 | 8,000.00 | 8,000.00 |
| 4) | **Suction / Vaccum Sweeping Head:**<br>Brush head made of SS(316) Sheet metal 2mm thick with PP<br>(Replacable brushes) with black tough plastic bristles along with<br>the Hose Pipe. Including the required fittings and connectors to<br>the pump(with hose pipe) and SS handle(6mm). | L.S. | 1.00 | 40,000.00<br>33000 Previous | 40,000.00<br>35k |
| 5) | **SS Pool Ladder / Grab Rails(SS316 pipe / sheet):**<br>With mirror finish, steps, sheet beded, SS nut bolts fastened steps<br>with MS flat for fastened and permanent grouting<br>SS Ladder<br>Grabrails | <br><br><br><br>nos<br>nos | <br><br><br><br>2.00<br>8.00 | <br><br><br><br>15,000.00<br>2,000.00 | <br><br><br><br>30,000.00<br>16,000.00 8,000/- |
| 6) | **Suppl of Underwater Light fixtures:**<br>High temparature resistance Polymer/glass(Under water only)<br>with 100W Halogen bulb for 12V step down transformer with<br>brackets SS screws for wall mounting(Lyxar - Australia or Equivalent)<br>with 2M cable for connections.(Transformer with pipe fittings) | nos | 8.00 | 5,500.00 | 44,000.00 |

12/2

14/2/20

Draft PO for Approval

| | | | | | |
|---|---|---|---|---|---|
| 7) | Consultancy charges | L.S. | 1.00 | 40,000.00 | 40,000.00 |
| | **Total amount** | | | | **301,000.00** |
| | **(Rupees Three lakshs one thousand only)** | | | | |

**Terms & Conditions:**

1) a) 40% advance Rs. 1,20,400/-
   b) 45% after the first consignment of materials i.e. filter, filter media etc. delivered at the site.
   c) 15% after supply of pump, erection, testing and commissioning.
2) The above quotation for treatment plant does not include any civil works like fixing of bars, ladders, diving boards etc. for which only guidance and superivision will be given for fixing.
3) Pipe lines required for inlet and outlet connection will have to be arranged by us.
4) GST extra @ 18% of the work order value.
5) Power supply will be made available in the filter plant room
6) Filter plant will delivered in coordination with the progress of civil works.
7) Electrical connections/starter for the pump and light fixtures have to be arranged by us.
8) 1 Year Warranty on all items from the date of erection and commissioning.
9) Bill in the name of **Silver Oak Villas LLP**

12/2/20

Thanking you.

Yours truly,

**For Silver Oak Villas LLP**

APPROVED BY
14 FEB 2020
SOHAM MODI
MANAGING DIRECTOR

Confirmed by :

Date :

**Mr. Soham Modi**
**Managing Director**

Sign :

order after consultancy ahmed.

Swimming Pool Material

MR. Dheeraj Prajapati
9848131574

① Sujala flow-Tech – 9849054819
Mr. Bhaskar. Rao. sujala69@gmail.com.

② Aquatic Pools system – 040-66639789

③ Aasri Pool Solution – 9848399407
MR. Anand Acharya.
aasripoolsolutions@gmail.com.

⇒ Sujala Flow Tech – 9959824772 – Gangadhar
hrsenterprises08@gmail.com

to minus

# Requisition Form

| | | | |
|---|---|---|---|
| Company Name: | Silver Oak Villas LLP | Date: | 31.1.2020 |
| Site & Phase : | Silver Oak Villas | Time: | 15.00 |
| Supplier | | Req. No. | 155371 |
| Material required before date: | 05.01.2020 | ID No. | 55094 |

| No | Description | Size | Quantity | Units | Inward No | Date |
|---|---|---|---|---|---|---|
| 1 | Balancing tank filter | - | 01 | nos | | |
| 2 | Pump 3HP | - | 01 | nos | | |
| 3 | SS Ladder | - | 01 | nos | | |
| 4 | Holding Bars | - | 03 | nos | | |
| 5 | Nozzels | - | 06 | nos | | |
| 6 | Vacum equipment | - | 01 | nos | | |
| 7 | Under Water Lights | - | 07 | nos | | |
| 8 | **SMPS** | - | 01 | nos | | |
| 9 | Required pipe & fitting | - | 01 | nos | | |
| 10 | | | | | | |

Remarks: - For Swimming Pool purpose

| | | | |
|---|---|---|---|
| Prepared By | B.Meenakshi | Approved by | |
| Sign.& Date | 31.01.2020 | Sign. & Date | |

Note: On receipt of material at site write inward number and date in last 2 columns.

| | | | |
|---|---|---|---|
| Company Name: | | Date: | |
| Site & Phase : | | | |
| Supplier | | Req. No. | |
| Material required before date: | | ID No. | |

| No | Description | Size | Quantity | Units | Inward No | Date |
|---|---|---|---|---|---|---|
| 1 | | | | | | |
| 2 | | | | | | |
| 3 | | | | | | |
| 4 | | | | | | |
| 5 | | | | | | |
| 6 | | | | | | |
| 7 | | | | | | |
| 8 | | | | | | |
| 9 | | | | | | |
| 10 | | | | | | |

Remarks: - For Villas final possession purpose.

| | | | |
|---|---|---|---|
| Prepared By | | Approved by | |
| Sign.& Date | | Sign. & Date | |

Note: On receipt of material at site write inward number and date in last 2 columns.

# pragati consultants

**SWIMMING POOLS*CONSULTANTS*CONTRACTORS**

**L1.Lattitude Tower, Timberlake colony, Gachibowli road, Hyderabad 500008**

**Ph : 65702402, Mobile : 9848131574, .**

**Email: pragatipools@gmail.com**

**WWW.PRAGATIPOOLS.COM**


**TO,**

**M/S MODI PROPERTIES & INV (P) LTD ,** **DATE:31-01-20.**

**M.G ROAD .**

.SECUNDRABAD.

.

**KIND ATTN: MR. SOHAM MODI**

**SUB** : Quotation for swimming pool equipments and Consultancy for swimming pool at SILVER OAK VILLAS.

Sir,

We are here by forwarding the Quotation for the swimming pool technical consultancy and the filter equipment for your project SILVER OAK VILLAS

.

Hoping the quotation is clear in all respects,and in case of any clarification please Kindly get back to me.

Thanking you.

For PRAGATICONSULTANTS

(DHEERAJ ANANTHOJ)

# pragati consultants

**SWIMMING POOLS*CONSULTANTS*CONTRACTORS**

**L1.Lattitude Tower, Timberlake colony, Gachibowli road, Hyderabad 500008**

**Ph : 65702402, Mobile : 9848131574,**

**Email: pragatipools@gmail.com**

**WWW.PRAGATIPOOLS.COM**


## QUOTATION FOR FILTER SYSTEM/ACCESSORIES

**Swimming Pool Size** : **45'X20' (Main pool) 4' deep + 20'x15'(kids pool) 2' deep**

**Swimming pool Capacity** : **25500 Gallons (115M3)**

**Turnover Period** : **4 hours (per cycle)**

**PSF Capacity (Flow rate)** : **1 Nos x 105 gpm( 32 m3/HR)**

| | Particulars | Quantity | AMOUNT |
|---|---|---|---|
| 1 | **Supply of FILTER CIRCULATION SYSTEM**<br>Consisting **IMPORTED Compact POLYESTER FRP Pressure** filter of Diameter **900mm** with INLET AND OUTLET for the filtered water and pool water with under collection piping hub with laterals for water out let with max working pressure upto 10 bar, with the shell made of HIGH GRADE POLYSTER +FRP(LAMINATED). With filteration rate of 50M3/HR/M2. Maxium FLOW RATE upto 40M3/HR.( MIDAS/CWG/MINDER) Including **MULTI PORT VALVE FOR FILTER./ CONNECTORS** | 1 NO @95,000/- | Rs 95,000<br>93,000/- |
| 2 | **CIRCULATION PUMP./STARTER/**<br>Supply, of 1 NO 3 HP **KIRLOSKER** MONOBLOC PUMP SP2HM Model ( Self priming) With discharge of 25m3/hr - 35m3/hr including L& T starter) | 1 NO | Rs 30,000 |

| | | | |
|---|---|---|---|
| 3 | **INLET NOZZLES/ SHELL FITTINGS/ DRAINS**<br>With required ABS SURFLOW INLET NOZZLES, ANTI VORTEX . And other fittings and connectors. | 1 SET | Rs 10000<br>8,000/- |
| 4 | **Supply of SUCTION/ VACCUM SWEEPING HEAD.** Brush head Made of SS(316) Sheet metal 2mm th ,with PP(Replaceable brushes )with black tough plastic bristles, along with the HOSE PIPE. Including the required fittings and connectors to the PUMP. (With hose pipe) and SS handle.(6m) | 1 SET | Rs 45,000<br>40,000/- |
| 5 | **SS POOL LADDERS/GRAB RAILS( SS 316 pipe/ sheet).**<br>With mirror finish , steps,sheet bended, ss nut bolt fastened STEPS with M.S Flat for Fastening and permanent grouting).<br>SS LADDER – 2NOS, @ 15,000/- each<br>GRABRAILS- 8 NOS @ 2000/- each | | Rs 30,000<br>Rs 16,000 |
| 6 | **Supply of Underwater light fixtures.**<br>High Temparature Resistance Polymer/glass (UNDER WATER ONLY) with 100 W halogen bulb for12V step down transformer . with Brackets SS screws for Wall mounting, (LYXAR- Australia, OR EQUIVALENT).<br>With 2M cable for connections. | 8 NOS @ 5500/- Each | Rs 44000 |
| | **TOTAL** | | **Rs 2,70,000** |

**TOTAL FOR ALL THE ABOVE EQUIPMENTS AND SERVICES WILL BE Rs 2,70,000-00**

**NOTE: GST EXTRA @ 18%**

# pragati consultants

**SWIMMING POOLS*CONSULTANTS*CONTRACTORS**

**L1.Lattitude Tower, Timberlake colony, Off Gachibowli road, Hyderabad 500008**

**Ph : 65702402, Mobile : 9848131574,**

**Email: pragatipools@gmail.com**

**WWW.PRAGATIPOOLS.COM**


**NOTE : CONSULTANCY /SITE VISIT CHARGES RS 45000/- EXTRA.**

40,000/-

**Terms and conditions :**

**Payment Terms :**

1) 40% advance along with confirm order.
2) 45% after filter, ladders, filter media is delivered at the site
3) 15% after erection testing and commissioning

- The above quotation for treatment plant does not include any civil works like fixing of bars, ladders, diving boards etc., for which only guidance and supervision will be given for fixing.
- Pipe lines required for inlet and outlet connection will have to be arranged by the company.
- GST extra at 18 % of the work order (works contract tax)
- Power supply should be made available in the filter plant room.
- Filter plant will delivered in coordination with the progress of civil works.
- Electrical connections/starter for the pump and light fixtures have to arranged by the client.
- This quotation is valid for a period of 1 months only
- One year warranty on all items from the date of erection and commissioning.

Thanking you,

**For PRAGATI CONSULTANTS**

**(DHEERAJ ANANTHOJ).**