QC - Concrete Cube Testing Report.

Company:	GVRC
Project:	Innopolis
Report for Month:	Jan - Feb-2021
Prepared By:	QC Team
Date:	01-03-2021

S.No.	Date of casting	Size Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No / Bungalow No.	Used for Slab / Column	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Total Strength Mix/ Bunkum	Tested Strength in N/mm sq. mm	Avg. of four nos	Remarks
14159	06-11-2020	RMC	M30	Infraq		2727	COL	4	14-11-20	8	21.5	495.0	22.0		
											21.5	495.0	22.0	22.2	
											21.5	510.0	22.7		
14159	06-11-2020	RMC	M30	Infraq		2727	COL	4	6-12-20	30	30.0	710.0	31.6		
											30.0	670.0	29.8	30.3	
											30.0	665.0	29.6		
14160	06-11-2020	RMC	M25	Pointeck		4545	Footings		14-11-20	8	17.5	410.0	18.2		
											17.5	390.0	17.3	17.9	
											17.5	405.0	18.0		
14160	06-11-2020	RMC	M25	Pointeck		4545	Footings		6-12-20	30	25.0	590.0	26.2		
											25.0	590.0	26.2	26.1	
											25.0	595.0	26.4		
14161	07-11-2020	RMC	M30	Infraq		2727	COL	4	14-11-20	7	21.5	490.0	21.8		
											21.5	495.0	22.0	22.1	
											21.5	505.0	22.4		
14161	07-11-2020	RMC	M30	Infraq		2727	COL	4	6-12-20	29	30.0	690.0	30.7		
											30.0	695.0	30.9	30.7	
											30.0	690.0	30.7		
14162	10-11-2020	RMC	M30	Infraq		2727	COL	4	18-11-20	8	21.5	495.0	22.0		
											21.5	495.0	22.0	22.2	
											21.5	510.0	22.7		
14162	10-11-2020	RMC	M30	Infraq		2727	COL	4	8-12-20	28	30.0	695.0	30.9		
											30.0	695.0	30.9	30.8	
											30.0	690.0	30.7		
14163	10-11-2020	RMC	M25	shankar		5600E	COL	3	18-11-20	8	17.5	395.0	17.6		
											17.5	410.0	18.2	17.8	
											17.5	395.0	17.6		
14163	10-11-2020	RMC	M25	shankar		5600E	COL	3	8-12-20	28	25.0	595.0	26.4		
											25.0	610.0	27.1	26.7	
											25.0	595.0	26.4		
14164	12-11-2020	RMC	M25	shankar		5600E	COL	3	18-11-20	6	17.5	405.0	18.0		
											17.5	410.0	18.2	18.1	
											17.5	405.0	18.0		
14164	12-11-2020	RMC	M25	shankar		5600E	COL	3	18-11-20	6	25.0	595.0	26.4		
											25.0	605.0	26.9	26.7	
											25.0	605.0	26.9		
14165	19-11-2020	RMC	M25	Pointeck		4545	Footings		28-11-20	9	17.5	405.0	18.0		
											17.5	395.0	17.6	17.9	
											17.5	410.0	18.2		
14165	19-11-2020	RMC	M25	Pointeck		4545	Footings		18-12-20	29	25.0	590.0	26.2		
											25.0	595.0	26.4	26.6	
											25.0	610.0	27.1		
14166	27-11-2020	RMC	M25	Pointeck		4545	Footings		5-12-20	8	17.5	410.0	18.2		
											17.5	405.0	18.0	17.9	
											17.5	390.0	17.3		
14166	27-11-2020	RMC	M25	Pointeck		4545	Footings		26-12-20	29	25.0	590.0	26.2		
											25.0	590.0	26.2	26.3	
											25.0	595.0	26.4		
14167	30-11-2020	RMC	M25	Pointeck		4545	Footings		8-12-20	8	17.5	410.0	18.2		
											17.5	405.0	18.0	17.9	
											17.5	390.0	17.3		
14167	30-11-2020	RMC	M25	Pointeck		4545	Footings		29-12-20	29	25.0	595.0	26.4		
											25.0	605.0	26.9	26.6	
											25.0	595.0	26.4		
14168	01-12-2020	RMC	M25	Pointeck		4545	Retaining		8-12-20	7	17.5	405.0	18.0		
											17.5	405.0	18.0	18.1	
											17.5	410.0	18.2		
14168	01-12-2020	RMC	M25	Pointeck		4545	Retaining		30-12-20	29	25.0	605.0	26.9		
											25.0	610.0	27.1	26.7	
											25.0	590.0	26.2		
14169	04-12-2020	RMC	M25	Pointeck		4545	Footings		12-12-20	8	17.5	395.0	17.6		
											17.5	395.0	17.6	17.8	
											17.5	410.0	18.2		
14169	04-12-2020	RMC	M25	Pointeck		4545	Footings		2-1-21	29	25.0	595.0	26.4		
											25.0	595.0	26.4	26.7	
											25.0	610.0	27.1		
14170	23-12-2020	RMC	M25	Infraq		2727	Slab	4	2-1-21	8	17.5	400.0	17.8		
											17.5	410.0	18.2	17.8	
											17.5	390.0	17.3		
14170	23-12-2020	RMC	M25	Infraq		2727	Slab	4	23-1-21	29	25.0	595.0	26.4		
											25.0	590.0	26.2	26.3	
											25.0	590.0	26.2		
14171	04-01-2021	RMC	M30	Infraq		2727	COL	5	12-1-21	8	21.5	490.0	21.8		
											21.5	490.0	21.8	21.9	
											21.5	495.0	22.0		
14171	04-01-2021	RMC	M30	Infraq		2727	COL	5	1-2-21	28	30.0	690.0	30.7		
											30.0	690.0	30.7	30.9	
											30.0	705.0	31.3		
14172	06-01-2021	RMC	M30	Infraq		2727	COL	5	12-1-21	6	21.5	485.0	21.6		
											21.5	485.0	21.6	21.6	
											21.5	490.0	21.8		
14172	06-01-2021	RMC	M30	Infraq		2727	COL	5	5-2-21	30	30.0	685.0	30.4		
											30.0	685.0	30.4	30.4	
											30.0	680.0	30.2		
14173	09-01-2021	RMC	M30	Infraq		2727	COL	5	16-1-21	7	21.5	495.0	22.0		
											21.5	495.0	22.0	21.9	
											21.5	485.0	21.6		
14173	09-01-2021	RMC	M30	Infraq		2727	COL	5	5-2-21	27	30.0	695.0	30.9		
											30.0	700.0	31.1	30.8	
											30.0	685.0	30.4		
14174	20-01-2021	RMC	M30	Infraq		2727	COL	5	28-1-21	8	21.5	495.0	22.0		
											21.5	495.0	22.0	21.9	
											21.5	485.0	21.6		
14174	20-01-2021	RMC	M30	Infraq		2727	COL	5	18-2-21	29	30.0	690.0	30.7		
											30.0	690.0	30.7	30.6	
											30.0	685.0	30.4		
14175	02-02-2021	RMC	M25	Infraq		5600c	P.B.		10-2-21	8	17.5	405.0	18.0		
											17.5	405.0	18.0	17.8	
											17.5	390.0	17.3		
14175	02-02-2021	RMC	M25	Infraq		5600c	P.B.		2-3-21	28	25.0	595.0	26.4		
											25.0	595.0	26.4	26.1	
											25.0	570.0	25.3		
14176	15-02-2021	RMC	M25	Infraq		2727	Slab	5	23-2-21	8	17.5	395.0	17.6		
											17.5	395.0	17.6	17.8	
											17.5	410.0	18.2		
14177	17-02-2021	RMC	M25	Pointeck		4545	P.B.		23-2-21	6	17.5	390.0	17.3		
											17.5	390.0	17.3	17.4	
											17.5	395.0	17.6		
14178	24-02-2021	RMC	M25	Pointeck		4545	P.B.		5-3-21	9	17.5	405.0	18.0		
											17.5	400.0	18.0	18.1	
											17.5	415.0	18.4		
14179	25-02-2021	RMC	M30	Infraq		2727	COL	5	5-3-21	8	21.5	510.0	22.7		
											21.5	490.0	21.8	22.1	
											21.5	490.0	21.8		