QC - Concrete Cube Testing Report.

Company: MMR(LLP)

Project: GHT

Report for Month: Jan - Feb 20 - 21

Prepared By: QC Team

Date: 05-03-2021

S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
18141	12-01-2021	Rmc	M20	Homeline		L.B.(6 to 9	slab	1	9-2-21	28	20.0	465.0	20.7		
											20.0	455.0	20.2	20.6	
											20.0	470.0	20.9		
18142	23-01-2021	Rmc	M35	Homeline		U.B.(6 to 9	Col	2	30-1-21	7	23.5	520.0	23.1		
											23.5	520.0	23.1	23.4	
											23.5	540.0	24.0		
18142	23-01-2021	Rmc	M35	Homeline		U.B.(6 to 9	Col	2	20-2-21	28	35.0	795.0	35.3		
											35.0	780.0	34.7	35.1	
											35.0	795.0	35.3		
18143	23-01-2021	Site Mix	M25	Homeline		U.B.(6 to 1(	Col	2	30-1-21	7	17.5	395.0	17.6		
											17.5	415.0	18.4	17.9	
											17.5	400.0	17.8		
18143	23-01-2021	Site Mix	M25	Homeline		U.B.(6 to 1(	Col	2	20-2-21	28	25.0	595.0	26.4		
											25.0	595.0	26.4	26.5	
											25.0	600.0	26.7		
18144	24-01-2021	Rmc	M20	Homeline		B-(410 to 413 &	slab	6	30-1-21	6	14.0	325.0	14.4		
											14.0	315.0	14.0	14.1	
											14.0	315.0	14.0		
18144	24-01-2021	Rmc	M20	Homeline		B-(410 to 413 &	slab	6	20-2-21	27	20.0	485.0	21.6		
											20.0	485.0	21.6	21.7	
											20.0	495.0	22.0		
18145	01-02-2021	Site Mix	M25	Homeline		B-510-513&(	Col	7	9-2-21	8	17.5	390.0	17.3		
											17.5	405.0	18.0	17.7	
											17.5	400.0	17.8		
18145	01-02-2021	Site Mix	M25	Homeline		B-510-513&(	Col	7	2-3-21	29	25.0	580.0	25.8		
											25.0	585.0	26.0	25.9	
											25.0	585.0	26.0		
18146	05-02-2021	Rmc	M20	Homeline		B-block Ran	slab	2	13-2-21	8	14.0	330.0	14.7		
											14.0	325.0	14.4	14.5	
											14.0	325.0	14.4		
18146	05-02-2021	Rmc	M20	Homeline		B-block Ran	slab	2	5-3-21	28	20.0	490.0	21.8		
											20.0	495.0	22.0	21.6	
											20.0	470.0	20.9		
18147	20-02-2021	Rmc	M20	Homeline		U.B.Block-	slab	2	27-2-21	7	14.0	335.0	14.9		
											14.0	325.0	14.4	14.7	
											14.0	330.0	14.7		