QC - Concrete Cube Testing Report.

Company: GVDC

Project: Genopolis

Report for Month: Oct - Nov (20 - 21).

Prepared By: QC Team

Date: 09-12-2021

| S. No. | Date of casting | Site Mix or RMC | Specified Grade of Concrete | Supplier / Contractor | D. C. No | Block No. / Bungalow No. | Used for Slab / Columns | Slab No. or Column No. | Date of Testing | No. of days | Specified Strength | Tested Strength Kilo-newtons | Tested Strength in N per sq. mm | Avg. of three tests | Remarks |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| 20146 | 09-09-2021 | RMC | M35 | Anand | | 119 | tie beams | 4 | 18-9-21 | 9 | 23.5 | 525.0 | 23.3 | | |
| | | | | | | | | | | | 23.5 | 515.0 | 22.9 | 23.4 | |
| | | | | | | | | | | | 23.5 | 540.0 | 24.0 | | |
| 20146 | 09-09-2021 | RMC | M35 | Anand | | 119 | tie beams | 4 | 8-10-21 | 29 | 35.0 | 790.0 | 35.1 | | |
| | | | | | | | | | | | 35.0 | 810.0 | 36.0 | 35.5 | |
| | | | | | | | | | | | 35.0 | 795.0 | 35.3 | | |
| 20148 | 20-11-2021 | RMC | M25 | Karunakar | | solvent stor | COL | 1 | 28-11-21 | 8 | 17.5 | 395.0 | 17.6 | | |
| | | | | | | | | | | | 17.5 | 390.0 | 17.3 | 17.4 | |
| | | | | | | | | | | | 17.5 | 390.0 | 17.3 | | |
| 20149 | 26-11-2021 | RMC | M35 | Karunakar | | solvent stor | tie beams | 1 | 5-12-21 | 9 | 23.5 | 540.0 | 24.0 | | |
| | | | | | | | | | | | 23.5 | 525.0 | 23.3 | 23.9 | |
| | | | | | | | | | | | 23.5 | 550.0 | 24.4 | | |