Company name : Kadakia and modi housing
Project name : Bloomdale
Date:- 21-1-2021

Details of borewells at bloomdale site
Prepared by : G.Rahul

BORE WELL NOS	DEPTH	STATUS	YEILD	PUMP DEPTH	PUMP CAPACITY	CONNECTION	LOCATION
BORE WELL NO 1	1000 FT	WORKING	AVG	930FT	3HP	CONNECTED TO OHT	BACK SIDE OF CLUB HOUSE
BORE WELL NO 2	400FT	WORKING	AVG	360FT	3HP	CONNECTED TO OFFICE	BESIDE SECURITY ROOM
BORE WELL NO 3	500FT	NOT WORKING	-	470FT	3HP	DUMMY	BESIDE VILLA NO 52
BORE WELL NO 4	300FT	NOT WORKING	-	285FT	3HP	DUMMY	BESIDE GENERATOR ROOM

Certified by:
Project Manager/Engg.
KADAKIA & MODI HOUSING