QC - Concrete Cube Testing Report.

Company: MPL

Project: MayflowerPlatinum

Report for Month: Jan - Feb (20 -21).

Prepared By: QC Team

Date: 05-03-2021

S. No.	Date of casting	Site Mix or RMC	Specified Grade of Concrete	Supplier / Contractor	D. C. No	Block No. / Bungalow No.	Used for Slab / Columns	Slab No. or Column No.	Date of Testing	No. of days	Specified Strength	Tested Strength Kilo-newtons	Tested Strength in N per sq. mm	Avg. of three tests	Remarks
15203	02-01-2021	Site Mix	M30	Tirupathi		B&C	umns(702-7	9	9-1-21	7	21.5	480.0	21.3		
											21.5	495.0	22.0	21.8	
											21.5	495.0	22.0		
15203	02-01-2021	Site Mix	M30	Tirupathi		B&C	umns(702-7	9	30-1-21	28	30.0	685.0	30.4		
											30.0	695.0	30.9	30.7	
											30.0	695.0	30.9		
15204	05-01-2021	RMC	M25	Cemex Infra		C	lab-601-60	8	13-1-21	8	17.5	410.0	18.2		
											17.5	395.0	17.6	17.8	
											17.5	395.0	17.6		
15204	05-01-2021	RMC	M25	Cemex Infra		C	lab-601-60	8	3-2-21	29	25.0	595.0	26.4		
											25.0	595.0	26.4	26.2	
											25.0	580.0	25.8		
15205	08-01-2021	Site Mix	M30	Tirupathi		C	umns(701-7	9	16-1-21	8	21.5	485.0	21.6		
											21.5	490.0	21.8	21.6	
											21.5	485.0	21.6		
15205	08-01-2021	Site Mix	M30	Tirupathi		C	umns(701-7	9	6-2-21	29	30.0	690.0	30.7		
											30.0	695.0	30.9	30.8	
											30.0	695.0	30.9		
15206	09-01-2021	RMC	M25	Cemex Infra		Tot lot	Basement-2	1	16-1-21	7	17.5	415.0	18.4		
											17.5	405.0	18.0	18.2	
											17.5	410.0	18.2		
15206	09-01-2021	RMC	M25	Cemex Infra		Tot lot	Basement-2	1	6-2-21	28	25.0	585.0	26.0		
											25.0	585.0	26.0	26.1	
											25.0	595.0	26.4		
15207	21-01-2021	RMC	M25	Cemex Infra		Tot lot	er tank(footing)		30-1-21	9	17.5	410.0	18.2		
											17.5	410.0	18.2	18.3	
											17.5	415.0	18.4		
15207	21-01-2021	RMC	M25	Cemex Infra		Tot lot	er tank(footing)		20-2-21	30	25.0	595.0	26.4		
											25.0	595.0	26.4	26.4	
											25.0	595.0	26.4		
15208	25-01-2021	RMC	M25	Cemex Infra		B&C	B-702,704	9	2-2-21	8	17.5	405.0	18.0		
							C-705,706)				17.5	405.0	18.0	17.9	
											17.5	395.0	17.6		
15208	25-01-2021	RMC	M25	Cemex Infra		B&C	B-702,704	9	23-2-21	29	25.0	585.0	26.0		
							C-705,706)				25.0	580.0	25.8	26.1	
											25.0	595.0	26.4		