


55	A - 404	9-May-21	10-Jan-22			
56	A - 405	9-May-21	10-Jan-22			
57	B - 406	9-May-21	10-Jan-22			
58	B - 407	4-May-20	5-Jul-21			
59	B - 408	4-May-20	5-Jul-21			
60	B - 409	4-May-20	5-Jul-21			
61	B - 410	16-May-20	24-Jan-21			
62	B - 411	16-May-20	24-Jan-21			
63	B - 412	16-May-20	24-Jan-21			
64	B - 413	16-May-20	24-Jan-21			
65	A - 414	15-May-21	10-Jan-22			20 June 2022
66	A - 415	15-May-21	10-Jan-22			
67	A - 416	15-May-21	28-Dec-21			
68	A - 417	15-May-21	28-Dec-21			
69	A - 501	9-May-21	28-Jan-22			
70	A - 502	9-May-21	28-Jan-22			
71	A - 503	9-May-21	09-Feb-22			
72	A - 504	9-May-21	09-Feb-22			
73	A - 505	9-May-21	09-Feb-22			
74	B - 506	9-May-21	2-Aug-21			
75	B - 507	4-May-20	02-May-22			30 April 2022
76	B - 508	4-May-20	02-May-22			18-06-2022
77	B - 509	4-May-20	2-Aug-21			18-06-2022
78	B - 510	16-May-20	4-Mar-21			08-05-2022
79	B - 511	16-May-20	4-Mar-21			
80	B - 512	16-May-20	4-Mar-21			
81	B - 513	16-May-20	4-Mar-21			
82	A - 514	16-May-21	09-Feb-22			23-01-2022
83	A - 515	16-May-21	09-Feb-22			23-05-2022
84	A - 516	16-May-21	28-Jan-22			
85	A - 517	16-May-21	28-Jan-22			
86	A - 601	9-May-21	01-Mar-22			
87	A - 602	9-May-21	01-Mar-22			
88	A - 603	9-May-21	12-Mar-22			
89	A - 604	9-May-21	12-Mar-22			
90	A - 605	9-May-21	12-Mar-22			
91	B - 606	9-May-21	9-Sep-21			
92	B - 607	4-May-20	9-Sep-21			
93	B - 608	4-May-20	9-Sep-21			
94	B - 609	4-May-20	9-Sep-21			
95	B - 610	16-May-20	14-Apr-21			
96	B - 611	16-May-20	14-Apr-21			
97	B - 612	16-May-20	14-Apr-21			
98	B - 613	16-May-20	14-Apr-21			
99	A-614	16-May-20	12-Mar-22			17-06-2022
100	A-615	16-May-20	12-Mar-22			
101	A-616	9-May-21	1-Mar-22			
102	A-617	9-May-21	1-Mar-22			
103	A-701	9-May-21	29-Mar-22			
104	A-702	9-May-21	29-Mar-22			
105	A-703	9-May-21	08-04-2022			
106	A-704	9-May-21	08-Apr-22			
107	A-705	9-May-21	08-Apr-22			
108	B-706	9-May-21	10-09-2021			
109	B-707	4-May-20	10-09-2021			
110	B-708	16-May-20	10-09-2021			
111	B-709	16-May-20	10-09-2021			
112	B-710	16-May-20	28-05-2021			
113	B-711	16-May-20	28-05-2021			
114	B-712	16-May-20	28-05-2021			
115	B-713	16-May-20	28-05-2021			
116	A-714	15-May-21	08-Apr-22			
117	A-715	15-May-21	08-Apr-22			
118	A-716	15-May-21	29-Mar-22			
119	A-717	15-May-21	29-Mar-22			

APPROVED BY  
 20 JUN 2022  
 A. SURESH  
 PROJECT MANAGER



Company Name : MMR Kowkur LLP		Project	Prepared By A Suresh		Last updated on 20-Jun-22	Block - A&B	
S No	Flat No	Plinth beam casting Date	Slab casting date	Stage I BW & internal plastering completion date	Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)	Stage III completion date	Remarks
1	A-101	9-May-21	5-Oct-21	5-Mar-22	17-Mar-22	26-Mar-22	
2	A-102	9-May-21	5-Oct-21	22-03-2022	24-Mar-22	20-Apr-22	
3	A-103	9-May-21	19-Oct-21				
4	A-104	9-May-21	19/10/2021				
5	A-105	17-May-21	19/10/2021				
6	B-106	4-May-20	30-Mar-2021	18-Jun-21	1-May-22	19-06-2022	
7	B-107	4-May-20	30-Mar-2021	18-Jun-21			
8	B-108	4-May-20	30-Mar-2021	18-Jun-21			
9	B-109	4-May-20	30-Mar-2021	18-Jun-21	30-Apr-22		
10	B-110	16-May-20	29-Aug-20	26-Jan-20	2-Aug-21		
11	B-111	16-May-20	29-Aug-20	11-Feb-21	13-Feb-21	01 March 2021	
12	B-112	16-May-20	29-Aug-20	11-Feb-21			
13	B-113	16-May-20	29-Aug-20	11-Feb-21	8-Mar-21	27-Mar-21	
14	A-114	15-May-21	19-10-2021	26-Jan-20	19-Feb-21	1-Mar-21	
15	A-115	15-May-21	19-10-2021				
16	A-116	15-May-21	5-Oct-21				
17	A-117	15-May-21	5-Oct-21	1-Mar-22	14-Mar-22	24-Mar-22	
18	A-201	9-May-21	02-11-2021				
19	A-202	9-May-21	02-11-2021				
20	A-203	9-May-21	22-11-2021				
21	A-204	9-May-21	22-11-2021				
22	A-205	17-May-21	22-11-2021				
23	B-206	4-May-20	06 May 2021	14-Feb-22			
24	B-207	4-May-20	06 May 2021	14-Apr-22			
25	B-208	4-May-20	06 May 2021	14-03-2022			
26	B-209	4-May-20	06 May 2021	4-Apr-22			
27	B-210	16-May-20	9-Nov-20	4-Apr-21			
28	B-211	16-May-20	9-Nov-20	4-Apr-21			
29	B-212	16-May-20	9-Nov-20	4-Apr-21			
30	B-213	16-May-20	9-Nov-20	19-Mar-21			
31	A-214	15-May-21	22-11-2021	18-Mar-21			
32	A-215	15-May-21	22-11-2021				
33	A-216	15-May-21	2-Nov-21				
34	A-217	15-May-21	2-Nov-21				
35	A-301	9-May-21	3-Dec-21				
36	A-302	9-May-21	3-Dec-21				
37	A-303	9-May-21	15-Dec-21				
38	A-304	9-May-21	15-Dec-21				
39	A-305	9-May-21	15-Dec-21	12 June 2022			
40	B-306	4-May-20	5-Jun-2021	14-Apr-22	20-06-2022		
41	B-307	4-May-20	5-Jun-2021	14-Feb-22			
42	B-308	4-May-20	5-Jun-2021	14-Feb-22	27-04-2022		
43	B-309	4-May-20	5-Jun-2021	14-Apr-22	27-Apr-22		
44	B-310	16-May-20	29-Dec-20	10 May 2021	25-Jan-22	19-05-2022	
45	B-311	16-May-20	29-Dec-20	15 May 2021	30-04-2022		
46	B-312	16-May-20	29-Dec-20	15 May 2021	29-04-2022		
47	B-313	16-May-20	29-Dec-20	13 May 2021	22-Jan-22	26-05-2022	
48	A-314	15-May-21	15-Dec-21	25 May 2022			
49	A-315	15-05-2021	15-Dec-21				
50	A-316	15-05-2021	3-Dec-21				
51	A-317	15-05-2021	3-Dec-21				
52	A-401	9-May-21	28-Dec-21				
53	A-402	9-May-21	28-Dec-21				
54	A-403	9-May-21	10-Jan-22				

APPROVED BY  
 A. SURESH  
 PROJECT MANAGER  
 20 JUN 2022