

Company		Aedis Developers LLP					Approved by	T.Madhu
Project		Morning Glorry Apartments					Date	24.09.2021
Prepared By		Pushpalatha.						
Last updated on		24.09.2021						
Block No		Flat No - 1 to 6						
						Stage II Completion date (Flooring, Bathroom Tiles, 1st Coat Painting)		
S.No	Flat No	Footings	Plinth Beam	Slab Casting date	Stage - I BW & internal plastering completion date		Stage III completion date	Remarks
1	1	03.12.2019	29.12.2019	25.01.2020				
2	2	03.12.2019	29.12.2019	25.01.2020				
3	3	01.09.2019	24.10.2019	19.12.2019				
4	4	01.09.2019	24.10.2019	19.12.2019				
5	5	03.12.2019	29.12.2019	25.01.2020				
6	6	03.12.2019	29.12.2019	25.01.2020				
7	101			26.02.2020	10.11.2020	05.08.2021	06.09.2021	
8	102			26.02.2020	10.11.2020	05.08.2021	06.09.2021	
9	103			17.01.2020	15.05.2020	05.08.2021	06.09.2021	
10	104			17.01.2020	15.05.2020	05.08.2021	06.09.2021	
11	105			26.02.2020	10.11.2020	05.08.2021	06.09.2021	
12	106			26.02.2020	10.11.2020	05.08.2021	06.09.2021	
13	201			07.07.2020	11.11.2020	06.09.2021	13.09.2021	
14	202			07.07.2020	11.11.2020			
15	203			19.02.2020	11.11.2020	13.09.2021	17.09.2021	
16	204			19.02.2020	11.11.2020	13.09.2021	17.09.2021	
17	205			07.07.2020	03.02.2021			
18	206			07.07.2020	03.02.2021	06.09.2021	13.09.2021	
19	301			11.09.2020	15.04.2021	13.09.2021	13.09.2021	
20	302			11.09.2020	15.07.2021	13.09.2021	20.09.2021	
21	303			07.07.2020	15.04.2021	13.09.2021	20.09.2021	
22	304			07.07.2020	15.04.2021	13.09.2021	20.09.2021	
23	305			11.09.2020	19.05.2021	13.09.2021	20.09.2021	
24	306			11.09.2020	15.04.2021	13.09.2021	13.09.2021	
25	401			24.10.2020	19.05.2021	20.09.2021	20.09.2021	
26	402			24.10.2020	15.07.2021			
27	403			30.09.2020	19.05.2021	21.09.2021		
28	404			30.09.2020	19.05.2021	21.09.2021		
29	405			24.10.2020	19.05.2021	21.09.2021		
30	406			24.10.2020	19.05.2021	21.09.2021		
31	501			13.01.2021	05.08.2021			
32	502			20.12.2020	15.08.2021			
33	503			20.12.2020	15.08.2021			
34	504			20.12.2020	05.08.2021			
35	505			20.12.2020	05.08.2021			
36	506			13.01.2021	05.08.2021			


 APPROVED BY
 24 SEP 2021
 T. MADHU
 PROJECT MANAGER S.B.R.G.V.