

GSTR3B Monthly Statement

Company Name		VILLA ORCHIDS LLP					
Project name		VILLA ORCHIDS LLP					
For month of		Aug-21					
				P	Q	R	S=P+Q+R
S. No.	Item	Formula	Taxable Value	IGST	CGST	SGST	Total
A	ITC available from earlier periods		-	-	2,357	2,357	4,715
B	ITC being claimed for current period		2,03,650	-	13,160	13,160	26,320
C	ITC (Ineligible)		-	-	-	-	-
D	ITC for RCM - current period		-	-	-	-	-
E	ITC for RCM (ineligible)		-	-	-	-	-
F	Net ITC	A+B-C+D-E	2,03,650	-	15,518	15,518	31,035
G	Outward taxable suppliers B2C		1,04,237	-	9,381	9,381	18,763
H	Outward taxable suppliers B2B		-	-	-	-	-
I	Net Tax Payable (without RCM)	G+H-F		-	-	-	-
J	RCM tax payable (in cash)		-	-	-	-	-
K	Total Tax payable	I+J		-	-	-	-
L	Outward exempt supplies		-	-	-	-	-
M	ITC available for next month	F-G-H		-	6,136	6,136	12,273
N	ITC available on portal			-	-	-	-
Payment details							
Challan No							
Amount paid							
Approved		Accountant	Manager	Consultant		MD	
Sign		<i>[Signature]</i>	<i>[Signature]</i>	Post Review			
Date		08-09-2021					
Note:							
1 This form must be submitted before 10th of each month.							
2 Payment must be made on or before due date.							
3 Account for the payment in Fridays statement.							
4 Attach ledger statement and other documents for consultants review.							
5 Prepare list of ITC of supplier > 25k which are not appearing in portal.							

APPROVED BY
11 SEP 2021
M. JAYA PRAKASH
Sr. Manager Accounts

APPROVED BY
13 SEP 2021
S. JAYARAJ
Sr. Manager Accounts

GSTR-3B
1-Aug-21 to 31-Aug-21

Page 1
1-Aug-21 to 31-Aug-21

GSTIN/UIN : 36AANFG4817C1ZH

Particulars	Voucher Count
Total Vouchers	107
Included in Return	21
Participating in return tables	21
No direct implication in return tables	0
Not relevant in this Return	86
Uncertain Transactions (Corrections needed)	0

Particulars	Taxable Amount	Integrated Tax Amount	Central Tax Amount	State Tax Amount	Cess Amount	Total Tax Amount
-------------	----------------	-----------------------	--------------------	------------------	-------------	------------------

Outward Supplies

Local Sales	1,04,237.00		9,381.33	9,381.33		18,762.66
Taxable	1,04,237.00		9,381.33	9,381.33		18,762.66
Sales Taxable	1,04,237.00		9,381.33	9,381.33		18,762.66
Sales Taxable @ 18%	1,04,237.00		9,381.33	9,381.33		18,762.66
Total Outward Supplies	1,04,237.00		9,381.33	9,381.33		18,762.66

Total Liability	1,04,237.00		9,381.33	9,381.33		18,762.66
------------------------	--------------------	--	-----------------	-----------------	--	------------------

Inward Supplies

Local Purchase	2,03,649.73		13,160.21	13,160.21		26,320.42
Taxable	1,43,781.23		13,160.21	13,160.21		26,320.42
Purchase Taxable	1,43,781.23		13,160.21	13,160.21		26,320.42
Purchase Taxable @ 5%	201.60		5.04	5.04		10.08
Purchase Taxable @ 18%	1,38,919.63		12,502.77	12,502.77		25,005.54
Purchase Taxable @ 28%	4,660.00		652.40	652.40		1,304.80
Exempted	59,868.50					
Purchase From Composition Dealer	58,405.00					
Purchase From Unregistered Dealer - Exempt	961.00					
Purchase Nil Rated	502.50					

Total Inward Supplies	2,03,649.73		13,160.21	13,160.21		26,320.42
------------------------------	--------------------	--	------------------	------------------	--	------------------

Total Input Tax Credit	2,03,649.73		13,160.21	13,160.21		26,320.42
-------------------------------	--------------------	--	------------------	------------------	--	------------------

GSTR-3B - Voucher Register
1-Aug-21 to 31-Aug-21

Page 1
1-Aug-21 to 31-Aug-21

Vouchers of : Sales Taxable

Date	Particulars	GSTIN/UIN	Vch Type	Vch No.	Taxable Amount	Integrated Tax Amount	Central Tax Amount	State Tax Amount	Cess Amount	Total Tax Amount
23-Aug-21	CUST-Villa No.286 Chilupuri Srinivas		Sales	SAL/10008	1,04,237.00		9,381.33	9,381.33		18,762.66
	Grand Total				1,04,237.00		9,381.33	9,381.33		18,762.66

Anx - D - Milestone report

Mile stone report for CR-												
Company name: Villa Orchids												
Project name: VOC												
Date: 09-08-2021												
Note: Prepare the statement for all the villas in the project.												
S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possess on
1	8	3 bhk	1940	16-Jan-18	5-Jul-18	31-Dec-18	4-Jul-19	8-Jul-19	10-Sep-19	14-Dec-19	10-Aug-20	28-Sep-20
2	9	3 bhk	1940	20-Oct-18	30-Apr-18	15-Oct-18	3-Jan-19	2-Apr-19	4-Jul-19	10-Nov-19	20-Aug-20	24-Sep-20
3	10	3 bhk	1940	27-Nov-18	4-May-18	31-Oct-18	25-Jan-19	10-Mar-19	10-Aug-19	22-Nov-19	2-Dec-19	11-Dec-19
4	11	3 bhk	1940	0-Jan-00	8-May-18	15-Feb-19	1-Dec-19	6-Jan-20	18-Jan-20	27-Jul-20	2-Mar-21	
5	12	3 bhk	1940	9-Jan-18	30-Apr-18	1-Jun-19	26-Jan-20	7-Mar-20	22-Jun-20	1-Oct-20		
6	13	3 bhk	1940	13-Jan-18	1-Aug-18	14-Jan-19	10-Mar-19	5-Jul-19	15-Sep-19	6-Jan-20	14-Mar-20	16-Mar-20
7	14	3 bhk	1940	10-May-18	6-Sep-18	1-Jun-19	25-Nov-19	14-Dec-19	26-Feb-20	1-Jun-20	27-Jul-20	4-Aug-20
8	15	3 bhk	1940	5-Mar-18	6-Sep-18	1-Jun-19	10-Nov-19	14-Dec-19	26-Feb-20	22-Jun-20	27-Jul-20	18-Aug-20
9	16	3 bhk	1940	7-Jan-18	7-Jul-18	12-Dec-18	14-May-19	7-Jul-19	15-Sep-19	1-Dec-19	6-Jan-20	20-Feb-20
10	33	3 bhk	1940	25-Oct-18	10-Feb-18	5-Dec-18	3-Apr-19	15-May-19	7-Aug-19	15-Sep-19	20-Mar-20	25-May-20
11	34	3 bhk	1940	18-Dec-18	13-Feb-18	8-Nov-18	27-Feb-19	3-Apr-19	18-May-19	15-Sep-19	4-Oct-19	5-Oct-19
12	35	3 bhk	1940	20-Nov-17	13-Feb-18	15-Oct-18	15-Feb-19	3-Apr-19	19-May-19	20-Sep-19	15-May-20	8-Aug-20
13	36	3 bhk	1940	20-Nov-17	21-Feb-18	22-Jun-18	4-Feb-19	3-Apr-19	20-May-19	1-Oct-19	8-Jan-20	15-Oct-20
14	37	3 bhk	1,820	18-Jul-18	10-Dec-18	10-Sep-19	25-May-20	9-Jun-20	19-Jul-20	20-Aug-20	4-May-21	30-Jul-21
15	42	3 bhk	1940	26-Feb-18	27-Sep-18	10-Aug-19	26-Oct-19	1-Dec-19	4-Mar-20	22-Jun-20	28-Aug-20	25-Sep-20
16	43	3 bhk	1940	1-May-18	25-Sep-18	17-Apr-19	25-Nov-19	1-Dec-19	6-Mar-20	22-Jun-20	22-Jun-20	15-Aug-20
17	44	3 bhk	1940	8-Jan-18	17-Sep-18	11-Mar-19	18-Aug-19	25-Sep-19	6-Jan-20	1-Mar-20	14-Mar-20	16-03-2020
18	48	3 bhk	1940	14-Dec-17	8-Mar-18	24-Nov-18	15-May-18	1-Sep-19	18-Oct-19	27-Jan-20		
19	55	3 bhk	1940	21-Sep-17	2-Jan-18	15-Oct-18	3-Apr-19	1-Jul-19	15-Sep-19	26-Oct-19	6-Aug-20	11-Oct-20
20	56	3 bhk	1940	4-Aug-17	2-Jan-18	19-Jul-18	5-Feb-19	5-Mar-19	5-Apr-19	5-Aug-19	15-Sep-19	1-Sep-19
21	63	3 bhk	1940	25-Oct-17	27-Dec-17	28-Aug-18	4-Feb-19	1-Jun-19	1-Jul-19	15-Sep-19	1-Dec-19	16-Dec-19
22	64	3 bhk	1940	4-Jul-18	7-Mar-19	15-Mar-19	4-Feb-19	1-Dec-19	5-Aug-20	22-Aug-20	5-Oct-20	16-Oct-20
23	65	3 bhk	1940	25-Sep-17	10-Jan-17	1-Oct-18	4-Feb-19	1-Jun-19	1-Jul-19	25-Sep-19	1-Dec-20	10-Dec-20
24	69	3 bhk	1940	24-Sep-17	24-Feb-18	12-Sep-18	12-Sep-18	12-Dec-18	20-Dec-18	28-Dec-18	1-Mar-19	10-Apr-19
25	75	3 bhk	1940	24-Feb-18	5-Aug-19	26-Feb-19	1-Jul-19	7-Jul-19	7-Aug-19	20-Sep-19	26-Oct-19	10-Nov-19
26	76	3 bhk	1940	21-Feb-18	30-Aug-18	3-Apr-19	1-Oct-19	25-Oct-19	1-Mar-20	5-Jul-20	30-Apr-21	1-Jul-21
27	78	3 bhk	1940	21-Aug-17	30-Oct-17	1-Feb-18	1-May-18	10-Jun-18	10-Aug-18	10-Oct-18	26-Feb-19	1-Mar-19
28	82	3 bhk	1940	25-Sep-17	23-Dec-17	10-Jul-18	20-Dec-18	4-Feb-19	10-Apr-19	21-May-19	3-Aug-20	5-Dec-20
29	83	3 bhk	1940	1-Aug-18	16-Dec-18	21-Oct-18	10-Apr-19	2-May-19	2-Aug-19	4-Oct-19	1-Dec-19	16-Dec-19
30	84	3 bhk	1940	8-Jan-18	4-Apr-18	29-Oct-18	25-Mar-19	30-Mar-19	3-Apr-19	20-May-19	8-Jun-19	18-Jun-19
	85	3 bhk	1940	21-Aug-17	1-Nov-17	6-Feb-18	1-Nov-18	14-Nov-18	20-Mar-19	19-May-19	30-Oct-19	26-Jun-19
	90	3 bhk	1940	21-Nov-17	16-Feb-18	18-Jul-18	3-Jan-19	18-Jan-19	6-Jun-19	22-Jun-19	18-Mar-21	16-Jun-21

Page 1 of 4

Anx - D - Milestone report

S No	Villa no.	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possess on
33	91	3 bhk	1940	21-Nov-17	14-Feb-19	12-Jun-18	1-Nov-18	5-Jan-19	23-Feb-19	1-Jun-19	15-Sep-19	1-Oct-19
34	96	3 bhk	1820	18-Jun-18	30-Aug-18	15-Mar-19	15-Aug-19	26-Oct-19	20-Mar-20	8-Aug-20		
35	97	3 bhk	1820	7-Dec-17	15-May-18	17-Feb-19	7-Jul-19	15-Jul-19	20-Dec-19	6-Jan-20	23-May-20	9-Jan-20
36	100	3 bhk	1820	18-Jun-18	12-Jul-18	23-Mar-19	19-Aug-19	22-Aug-19	28-Dec-20	1-Mar-20	15-Jun-20	1-Oct-20
37	101	3 bhk	1820	18-Jun-18	18-Jul-18	23-Mar-19	20-May-20	25-May-20	10-Aug-20	5-Sep-20	1-Dec-20	15-Dec-20
38	102	3 bhk	1820	26-Jun-18	15-Feb-19	21-Aug-19	1-Mar-20	1-Aug-20	16-Aug-20	10-Sep-20	22-Jan-21	3-Mar-21
39	103	3 bhk	1820	26-Jun-19	5-Feb-19	20-Sep-19	16-Aug-20	25-Aug-20	29-Sep-20	15-Sep-20	10-Jul-21	
40	104	3 bhk	1940	4-Aug-17	1-Nov-17	24-Jun-18	10-Nov-18	10-Dec-18	6-Jun-19	1-Dec-19	16-Mar-20	30-Aug-20
41	107	3 bhk	1820	1-Aug-18	1-Dec-18	15-Sep-19	18-Nov-19	20-Dec-19	1-Jan-20	1-Mar-20	14-Mar-20	25-May-20
42	108	3 bhk	1820	8-Feb-18	15-Oct-18	6-May-19	26-Oct-19	20-Dec-19	5-Jan-20	27-Jan-20	6-Mar-20	14-Mar-20
43	112	3 bhk	1940	15-Aug-17	24-Feb-18	21-Jun-18	14-Nov-18	25-Jan-19	4-Feb-19	26-Feb-19	1-May-19	1-Jun-19
44	113	3 bhk	1820	12-Jun-18	26-Jul-18	27-Dec-18	24-Jun-19	4-Oct-19	18-Oct-19	20-Dec-19	1-Mar-20	16-Mar-20
45	114	3 bhk	1820	2-May-18	4-Jul-18	27-Dec-18	25-Apr-19	18-Jul-19	10-Mar-20	9-Sep-20	17-Feb-21	30-Jul-21
46	115	3 bhk	1820	3-May-18	4-Jul-18	27-Dec-18	4-Apr-19	8-Jul-19	5-Mar-20	9-Sep-20	18-Mar-21	25-Jul-21
47	116	3 bhk	1820	10-Jun-18	23-Jul-18	6-Nov-18	23-Feb-19	25-Jun-19	15-Sep-19	27-Jan-20	1-Dec-20	15-Dec-20
48	117	3 bhk	1820	2-May-18	23-Jul-18	6-Nov-18	24-Jan-19	26-Jun-19	15-Sep-19	1-Dec-19	1-Aug-20	25-Sep-20
49	119	3 bhk	1820	1-Nov-18	1-Dec-18	30-Dec-19	23-Mar-19	1-Jul-19	18-Oct-19	14-Dec-19	13-Jul-20	8-Aug-20
50	120	3 bhk	1820	10-May-18	31-Jul-18	30-Jan-19	14-Dec-19	1-Oct-19	25-Feb-20	1-Dec-19	1-Apr-21	28-Apr-21
51	121	3 bhk	1820	10-May-18	25-Aug-18	4-Feb-19	14-Dec-19	1-Jan-20	10-Feb-20	13-Jul-20	1-Apr-21	28-Apr-21
52	122	3 bhk	1820	8-Feb-18	25-Aug-18	7-Mar-19	14-Dec-19	1-Jan-20	26-Feb-20	22-Aug-20	24-Oct-21	4-May-21
53	123	3 bhk	1820	8-Feb-18	23-Aug-18	10-May-19	26-Oct-19	1-Jan-20	26-Feb-20	21-Aug-20	1-Apr-21	28-Apr-21
54	124	3 bhk	1820	20-Nov-17	9-Aug-18	3-Apr-19	1-Jul-19	1-Jan-20	28-Feb-20	22-Aug-20	1-Oct-20	11-Oct-20
55	125	3 bhk	1820	15-May-18	16-Oct-18	1-Apr-19	25-Nov-19	27-Jan-20	10-Feb-20	6-Mar-20	8-Sep-20	25-Sep-20
56	127	3 bhk	1940	6-Jun-18	6-Jun-19	15-Nov-19	20-Mar-20	27-Jan-20	6-Aug-20	4-Oct-20	19-Jan-21	17-Feb-21
57	128	3 bhk	1820	9-Jun-18	17-Jun-19	20-Oct-19	6-Apr-20	13-Jul-20	6-Aug-20	4-Oct-20	4-Nov-20	15-Nov-20
58	129	3 bhk	1820	14-Aug-18	10-Dec-18	14-Aug-19	17-Sep-19	30-Sep-19	30-Oct-19	30-Dec-20	20-Feb-21	27-Feb-21
59	130	3 bhk	1820	14-Aug-18	10-Dec-18	14-Aug-19	26-Dec-19	7-Mar-20	5-Aug-20	20-Oct-20	10-Jul-21	
60	131	3 bhk	1820	4-Jun-18	30-Dec-18	4-Oct-19	26-Jun-20	5-Jul-20	5-Aug-20	1-Sep-20	10-Sep-20	
61	132	3 bhk	1820	4-Jun-18	2-Oct-18	11-Nov-19	1-Jun-20	5-Jul-20	5-Aug-20	10-Sep-20	10-Sep-20	
62	135	3 bhk	1820	24-Dec-17	21-Jul-18	14-May-19	7-Mar-20	1-Jun-20	1-Aug-20	15-Sep-20	15-Sep-20	23-Jun-21
63	136	3 bhk	1820	21-Jul-18	1-Mar-19	25-Jul-19	1-Dec-19	10-Dec-19	14-Dec-19	15-Nov-19	20-Dec-19	12-Mar-21
64	137	3 bhk	1820	21-Jul-19	24-Dec-18	4-Aug-19	20-Mar-20	1-Jul-20	1-Aug-20	15-Nov-19	20-Dec-19	30-Dec-19
65	182	3 bhk	1585	6-Nov-17	28-Dec-17	9-Mar-18	20-Sep-18	10-Oct-18	20-Oct-18	15-Nov-19	20-Dec-19	30-Dec-19
66	184	3 bhk	1585	10-Oct-18	10-Dec-18	10-Dec-18	5-Jun-19	1-Oct-19	20-Nov-19	14-Dec-19	5-Jul-20	25-Aug-20
67	186	3 bhk	1940	4-Feb-18	12-Sep-18	1-May-19	1-Jul-19	7-Jul-19	20-Nov-19	1-Dec-19	25-Jan-20	25-Feb-20
68	187	3 bhk	1585	5-May-18	7-Jul-18	13-Nov-18	23-Feb-19	2-May-19	21-May-19	15-Jul-19	15-Oct-19	1-Dec-19

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
69	188	3 bhk	1585	5-May-18	7-Jul-18	13-Nov-18	13-Feb-19	2-May-19	14-May-19	15-Jul-19	6-Sep-19	5-Oct-19
70	189	3 bhk	1585	4-Jun-18	7-Jul-18	13-Nov-18	6-Mar-19	2-May-19	16-Jun-19	15-Jul-19	7-Sep-19	5-Oct-19
71	190	3 bhk	1585	4-Jun-18	7-Jul-18	13-Nov-18	29-Mar-19	4-May-19	1-Jun-19	15-Jul-19	7-Sep-19	29-Jun-19
72	191	3 bhk	1585	8-May-18	8-Jul-18	14-Nov-18	21-Apr-19	4-May-19	18-Jun-19	15-Jul-19	9-Sep-19	5-Oct-19
73	194	3 bhk	1585	11-Jun-17	9-Jul-18	15-Nov-18	22-Apr-19	5-May-19	19-Jun-19	15-Jan-19	10-Sep-19	1-Jul-19
74	196	3 bhk	1585	10-Dec-18	10-Jul-18	16-Nov-18	20-Mar-20	15-Aug-20	22-Aug-20	22-Feb-20	13-Mar-21	20-May-21
75	200	3 bhk	1820	12-Aug-17	27-Dec-17	17-Jul-18	1-Sep-18	10-Sep-18	18-Sep-18	20-Feb-19	28-Feb-19	1-Aug-19
76	201	3 bhk	1820	2-May-18	22-May-18	28-Dec-18	23-Jun-19	7-Jul-19	25-Aug-19	1-Nov-19	6-Nov-19	9-Nov-19
77	202	3 bhk	1820	3-May-18	23-May-18	28-Dec-18	23-Jun-19	7-Jul-19	25-Aug-19	1-Nov-19	6-Nov-19	9-Nov-19
78	203	3 bhk	1820	1-Aug-18	26-Nov-18	10-Apr-19	1-Aug-19	12-Aug-19	14-Dec-19	1-Mar-20	25-May-20	30-Jul-20
79	204	3 bhk	1820	1-Aug-18	29-Nov-18	21-Mar-19	1-Aug-19	12-Aug-19	14-Dec-19	1-Mar-20	25-May-20	30-Jul-20
80	208	3 bhk	1820	3-Nov-17	22-Feb-18	19-Jun-18	1-Nov-18	28-Feb-19	20-May-19	1-Jul-19	1-Jul-19	30-Oct-19
81	209	3 bhk	1820	6-Jan-18	25-Mar-18	10-Nov-18	30-Jun-19	7-Jul-18	7-Aug-19	28-Sep-19	20-Oct-19	1-Dec-19
82	210	3 bhk	1820	6-Jan-18	14-Mar-18	1-Dec-18	30-Jun-19	30-Sep-19	30-Jan-20	20-Aug-20	4-Jan-21	11-Feb-21
83	211	3 bhk	1820	7-Dec-17	13-Jun-18	25-Jan-19	25-Mar-19	20-Sep-19	30-Jan-20	22-Jun-20	1-Oct-20	5-Oct-20
84	212	3 bhk	1820	20-Feb-18	13-Jun-18	7-Feb-19	25-Mar-19	15-Sep-19	20-Feb-20	22-Jun-20	8-Oct-20	6-May-21
85	213	3 bhk	1820	21-Sep-17	27-Dec-17	13-May-18	24-Oct-18	14-Dec-18	3-Apr-19	5-Jun-19	10-Jul-19	15-Jul-19
86	217	3 bhk	1820	20-Oct-18	25-Jan-19	25-Feb-19	25-Nov-19	1-Dec-19	4-Apr-20	17-Aug-20	15-Jan-21	20-Jan-21
87	218	3 bhk	1820	20-Feb-18	25-Jan-19	25-Feb-19	25-Nov-19	1-Dec-19	18-May-20	17-Aug-20	22-Oct-20	21-Sep-20
88	219	3 bhk	1820	21-Feb-18	3-Sep-18	15-Jul-19	25-Nov-19	1-Dec-19	1-Apr-20	17-Aug-20	1-Oct-20	23-Jan-21
89	220	3 bhk	1820	8-Jan-19	24-Jan-19	31-Jul-19	20-Feb-20	7-Mar-20	25-May-20	14-Aug-20	19-Nov-20	30-Nov-20
90	221	3 bhk	1820	8-Jan-19	24-Jan-19	30-Jun-19	25-Feb-20	7-Mar-20	25-May-20	14-Aug-20	19-Nov-20	23-Mar-21
91	224	3 bhk	1820	1-Aug-18	10-Oct-18	17-Jan-19	18-Apr-19	1-Sep-19	25-Nov-19	25-Dec-19	25-Jan-20	8-Oct-20
92	225	3 bhk	1820	8-Jan-18	25-Mar-18	25-Dec-18	29-Jun-18	29-Oct-18	1-Sep-19	4-Oct-19	30-Nov-19	25-Feb-20
93	226	3 bhk	1820	8-Jan-18	4-Apr-18	28-Dec-18	29-Jun-19	29-Sep-19	14-Dec-19	1-Feb-20	20-May-20	25-May-20
94	228	3 bhk	1820	6-Nov-17	28-Feb-18	9-Mar-18	20-Sep-18	10-Oct-18	20-Oct-18	15-Jan-19	1-May-19	1-Jan-19
95	239	3 bhk	1940	12-Sep-17	30-Dec-17	28-Mar-18	28-May-18	8-Jul-18	28-Aug-18	15-Oct-18	18-Feb-19	15-Apr-19
96	240	3 bhk	1940	5-Jul-18	10-Nov-18	23-Dec-18	15-Jan-19	15-Sep-19	22-Jun-20	8-Aug-20	15-Aug-20	23-Dec-20
97	241	3 bhk	1940	12-Sep-17	13-Oct-17	19-Jul-18	24-Oct-18	14-Dec-18	1-Jan-19	1-May-19	10-Dec-19	1-Dec-19
98	242	3 bhk	1940	20-Oct-17	27-Dec-17	27-Jul-18	25-Oct-18	14-Dec-18	25-Feb-19	1-May-19	10-Dec-19	1-Dec-19
99	243	3 bhk	1940	21-Nov-17	2-Jan-18	6-Sep-18	29-Oct-18	19-Dec-18	28-Feb-19	10-May-19	16-Dec-19	16-Aug-20
100	252	3 bhk	1940	5-Nov-17	6-Jan-18	14-Nov-18	20-Mar-20	15-Aug-20	22-Aug-20	4-Oct-20	19-Jan-21	23-Jan-21
101	254	3 bhk	1820	7-May-18	16-Aug-18	20-Aug-18	20-Mar-20	15-Aug-20	22-Aug-20	4-Oct-20	19-Jan-21	23-Jan-21
102	256	3 bhk	1820	5-Oct-18	21-Feb-19	26-10-19	25-Feb-20	17-Aug-20	22-Aug-20	4-Oct-20	19-Jan-21	23-Jan-21
103	257	3 bhk	1820	6-Jun-18	18-Sep-19	25-Sep-19	2-Aug-20	17-Aug-20	18-Sep-20	20-Oct-20	24-Mar-21	10-Jun-21
104	258	3 bhk	1820	1-Jan-18	16-Oct-18	20-Sep-19	5-Apr-20	17-Aug-20	5-Oct-20	20-Oct-20	24-Mar-21	10-Jun-21

Anx - D - Milestone report

S No	Villa no-	Type (2, 3, 4BHK)	SBUA	Work start date	Completion of plinth	Completion of RCC	Completion of brickwork and plastering	Completion of stage I	Completion of stage II	Completion of stage III	Completion of stage IV	Date of physical possession
105	282	3 bhk	1820	25-Jun-18	25-Dec-18	15-Jul-19	8-Apr-20	1-Jul-20	10-May-20	25-Oct-20		
106	283	3 bhk	1820	25-Jun-18	26-Dec-18	6-Jul-19	25-Feb-20	16-Mar-20	17-May-20	22-Jun-20	20-Jul-20	12-Aug-20
107	284	3 bhk	1820	25-Jun-18	29-Oct-18	28-Mar-19	7-Mar-20	1-Jul-20	6-Aug-20	10-Oct-20	30-Jan-21	14-Feb-21
108	285	3 bhk	1820	4-May-18	11-Oct-18	31-Jan-19	5-Jan-20	15-Jan-20	20-Jan-20	25-Feb-20	22-Jun-20	
109	286	3 bhk	1820	8-May-18	1-Aug-18	1-Nov-18	7-Mar-20	15-Jun-20	8-Aug-20	10-Oct-20		
110	287	3 bhk	1820	6-May-18	26-Jul-18	3-Jan-19	25-Oct-19	1-May-20	20-Jun-20	25-Oct-20		
111	294	3 bhk	1820	25-May-18	7-Jul-18	25-Oct-18	6-Jul-20	13-Jul-20	27-Jul-20	1-Oct-20	24-Feb-21	
112	295	3 bhk	1820	20-Sep-17	16-Dec-17	5-Aug-18	20-Nov-18	13-Dec-18	3-Apr-19	20/05/19	20-Sep-19	8-Nov-19

[Signature]

APPROVED BY
09 AUG 2021
A. SURESH
PROJECT MANAGER